



Activity ID	Description	Target Start	Target Finish	Original Duration	Actual Start	Actual Finish	Actual Duration	Remaining Duration	2013												2014												2015												2016			
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR
PROJECT - Ft. Lauderdale Aquatic Complex Redev. Project																																																
0000	FLAC Project Duration	01/14/13	06/26/15	857 *	01/14/13		348	509 *																																								
0100	Design and Permitting- Phase I-IV	01/14/13	03/18/14	295	01/14/13		252	178																																								
0200	Construction- Phase V-VII	03/19/14	10/06/15	331			0	331																																								
PHASE I - Program Verification																																																
1000	Phase I - Program Verification	01/14/13	02/12/13	181 *	01/14/13	09/30/13	181	0 *																																								
1010	Notice to Proceed- Program Verification	01/14/13		0	01/14/13		1	0																																								
1020	Program Development	01/14/13	01/23/13	7	01/14/13	01/23/13	7	0																																								
1030	Central Beach Master Plan Review	01/14/13	01/18/13	5	01/14/13	01/18/13	5	0																																								
1040	Construction Standard and Specification Review	01/14/13	01/18/13	5	01/14/13	01/18/13	5	0																																								
1050	Value Engineering Review	01/14/13	01/18/13	5	01/14/13	01/18/13	5	0																																								
1060	Project Budget and Constructability Review	01/14/13	01/18/13	5	01/14/13	01/18/13	5	0																																								
1070	Program Verification Review	01/23/13	02/12/13	14	01/23/13	09/30/13	15	0																																								
1080	Programming Review Delay			1	02/12/13	09/30/13	161	0																																								
PHASE II - Design Development																																																
2000	Phase II - Design Development	02/13/13	07/01/13	145 *	09/30/13	04/29/14	145	0 *																																								
2010	Notice to Proceed	02/13/13		0	09/30/13		1	0																																								
2020	Design Development	02/13/13	06/06/13	80	09/30/13	01/27/14	80	0																																								
2030	Utility Coordination	02/13/13	02/27/13	10	09/30/13	11/06/13	28	0																																								
2032	Site Plans			80	09/30/13	01/27/14	80	0																																								
2034	Floor Plans			75	10/07/13	01/27/14	75	0																																								
2036	Sections and Elevations			70	10/14/13	01/27/14	70	0																																								
2040	Materials Research and Draft Specifications			20	10/14/13	11/08/13	14	0																																								
2044	Details			50	11/12/13	01/27/14	50	0																																								
2048	Calculations			50	11/12/13	01/27/14	50	0																																								
2050	Value Engineering Workshops and Evaluation	03/28/13	04/10/13	10	11/12/13	11/25/13	10	0																																								
2060	QA/QC Review	03/28/13	04/10/13	10	11/12/13	11/25/13	10	0																																								
2070	Pre-Submittal Review	04/11/13	04/17/13	5	11/26/13	12/06/13	7	0																																								
2080	75% Design Development Submittal	04/18/13	04/24/13	5	12/05/13	12/11/13	5	0																																								
2090	75% Design Development Review	04/25/13	05/08/13	10	12/12/13	12/26/13	10	0																																								
2100	75% Design Development Comment Incorporation	05/09/13	06/06/13	20	12/26/13	01/22/14	18	0																																								
2108	Pre-submittal Conference			1	02/05/14	03/20/14	31	0																																								
2110	100% Design Development Submittal		06/06/13	0	02/25/14	02/25/14	1	0																																								
2120	100% Design Development Review	06/07/13	06/20/13	10	02/25/14	04/22/14	41	0																																								
2130	Design Development Review Comment Response	06/21/13	07/01/13	7	04/22/14	04/29/14	6	0																																								
PHASE III - Construction Documents																																																
3000	Phase III - Construction Documents	07/02/13	02/04/14	148 *			0	148 *																																								
3005	DD Response Review- PNDG NTP			1	04/29/14		24	1																																								
3010	Notice to Proceed	07/02/13		0			0	0																																								
3020	Construction Documents and Specifications	07/02/13	12/23/13	120			0	120																																								
3022	Site Plans			90			0	90																																								
3024	Floor Plans			110			0	110																																								
3025	Sections and Elevations			100			0	100																																								
3026	Material Selection and Specification			90			0	90																																								
3028	Details			80			0	80																																								
3029	Calculations			70			0	70																																								
3030	QA/QC Review	11/08/13	12/02/13	15			0	15																																								
3040	Estimate Review	11/08/13	12/02/13	15			0	15																																								
3050	Final GMP and Schedule Review	12/03/13	12/16/13	10			0	10																																								
3060	Construction Document Submittal	12/24/13		0			0	0																																								
3070	Construction Document Review	12/24/13	01/14/14	14			0	14																																								
3080	Construction Document Comment Response	01/15/14	02/04/14	14			0	14																																								
3082	City Commission Review and Approval			20			0	20																																								
PHASE IV - Building Permit																																																
4000	Phase IV - Building Permit	07/31/13	03/18/14	58 *			0	58 *																																								
4010	Notice to Proceed	02/05/14		0			0	0																																								
4020	DRC and Planning and Zoning Review and	03/14/13	06/06/13	60	10/28/13		108	60																																								
4022	CFL Pre-DRC Review			1	12/24/13	01/24/14	21	0																																								
4030	SFWM Approval	07/31/13	08/27/13	20			0	20																																								
4040	FDOT Approval	07/31/13	08/27/13	20			0	20																																								
4050	DEP Approval	07/31/13	08/27/13	20			0	20																																								
4060	Department of Health/Broward County Approval	12/24/13	01/23/14	20			0	20																																								
4070	Demolition Permit Submittal	07/31/13		0			0	0																																								
4080	Building Department Demolition Review	07/31/13	08/27/13	20			0	20																																								
4090	Demolition Permit			0			0	0																																								
4100	Construction Permit Submittal	02/05/14		0			0	0																																								

▼ Early start point ■ Early bar ■ Progress bar ■ Summary bar ◆ Critical point ◆ Start milestone point
 ▼ Early finish point ■ Target bar ■ Critical bar ▼ Progress point ■ Summary point ◆ Finish milestone point

