

ID		% Comple	Task Name	Current Projected Schedule Start Date	Current Projected Schedule Finish Date	Actual Start	Actual Finish	Baseline Schedule Start Date	Baseline Schedule Finish Date	Predecesso	Original Baseline Schedule Duration													
0			64% 10777G SouthSide School_17-Apr-2014	Tue 1/28/14	Thu 6/9/16	Tue 1/28/14	NA	Tue 1/28/14	Thu 6/9/16		618 days													
1	✓	100%	Preliminary Layout Approval by Commission	Tue 1/28/14	Tue 2/4/14	Tue 1/28/14	Tue 2/4/14	Tue 1/28/14	Tue 2/4/14		6 days													
2	✓	100%	DD Drawings [30%] to be Completed and Approved by Commission	Tue 2/4/14	Thu 4/17/14	Tue 2/4/14	Thu 4/17/14	Tue 2/4/14	Thu 4/17/14		53 days													
11	🚩	95%	Agencies Approval	Fri 4/4/14	Fri 1/30/15	Fri 4/4/14	NA	Fri 4/18/14	Tue 6/17/14		43 days													
12	✓	100%	Prepare Documentation for Submittal FCT	Mon 1/5/15	Fri 1/30/15	Mon 1/5/15	Mon 2/16/15	Fri 4/18/14	Fri 5/2/14	16	11 days													
13	✓	100%	Prepare Documentation for Submittal Broward County Historic Society Presentation	Fri 4/4/14	Tue 11/4/14	Fri 4/4/14	Tue 11/4/14	Fri 4/18/14	Fri 5/2/14		11 days													
14	✓	100%	Prepare Documentation for Submittal Division of Cultural Affairs	Mon 1/5/15	Fri 1/30/15	Mon 1/5/15	Mon 2/16/15	Fri 4/18/14	Fri 5/2/14	16	11 days													
15	✓	100%	Comments returned from FCT	Fri 1/30/15	Mon 3/16/15	Fri 1/30/15	Mon 3/16/15	Mon 5/5/14	Tue 6/17/14	16	32 days													
16	✓	100%	Approval or Comments returned from Broward County Historic Society	Mon 1/5/15	Wed 3/18/15	Mon 1/5/15	Wed 3/18/15	Mon 5/5/14	Tue 6/17/14	13FS+30 days	32 days													
17		60%	Re-submission to FCT/ Approval by FCT	Wed 3/19/14	Thu 4/30/15	Thu 3/19/15	NA	Mon 5/5/14	Tue 6/17/14	16	32 days													
18	✓	100%	CCNA RFQ execution for design consultants (under one umbrella)	Mon 3/3/14	Tue 10/21/14	Mon 3/3/14	Tue 10/21/14	Mon 3/3/14	Wed 8/20/14		123 days													
32		99%	Design & Permit Phase	Tue 4/1/14	Fri 5/29/15	Tue 4/1/14	NA	Tue 4/1/14	Mon 3/30/15		260 days													
33	✓	100%	Community Outreach (All Comments from Neighborhood Due)	Tue 4/1/14	Fri 5/30/14	Tue 4/1/14	Fri 5/30/14	Tue 4/1/14	Fri 5/30/14	10	44 days													
34	✓	100%	Review & Approval of 60% Design Development	Wed 10/22/14	Fri 1/9/15	Wed 10/22/14	Fri 1/9/15	Thu 8/21/14	Wed 10/1/14	31	30 days													
35	✓	100%	Review & Approval of 100% Design Development	Mon 1/12/15	Mon 1/26/15	Mon 1/12/15	Mon 1/26/15	Thu 10/2/14	Wed 11/12/14	34	30 days													
36	✓	100%	Design Development Complete	Mon 1/26/15	Mon 1/26/15	Mon 1/26/15	Mon 1/26/15	Wed 11/12/14	Wed 11/12/14	33,11,35	0 days													
37	✓	100%	Preliminary Cost Estimate	Wed 12/10/14	Wed 12/10/15	Wed 12/10/14	Wed 12/10/15	Thu 11/13/14	Wed 12/3/14	35	15 days													
38	✓	100%	Approval of 100% Design Development Drawings	Mon 1/26/15	Fri 1/30/15	Mon 1/26/15	Fri 1/30/15	Thu 12/4/14	Wed 12/17/14	37,35	10 days													
39	✓	100%	Construction Documents	Fri 1/30/15	Fri 3/20/15	Fri 1/30/15	Fri 3/20/15	Thu 12/18/14	Mon 2/2/15	38,14,17	33 days													
40	✓	100%	Final Construction Estimate	Fri 3/20/15	Fri 3/27/15	Fri 3/20/15	Fri 3/27/15	Tue 2/3/15	Mon 2/16/15	39	10 days													
41		95%	Permitting	Tue 2/17/15	Fri 5/29/15	Tue 2/17/15	NA	Tue 2/17/15	Mon 3/30/15	40	30 days													
42		3%	Bidding & Construction Phase	Tue 3/31/15	Thu 6/9/16	Tue 3/31/15	NA	Tue 3/31/15	Thu 6/9/16		313 days													
43		40%	Bidding Process	Tue 3/31/15	Fri 5/29/15	Tue 3/31/15	NA	Tue 3/31/15	Thu 4/30/15	41	23 days													
44		0%	Contract Award	Fri 5/29/15	Tue 6/30/15		NA	NA	Fri 5/1/15	Thu 6/11/15	43	30 days												
45		0%	Comission Approval	Tue 6/30/15	Fri 7/31/15		NA	NA	Fri 5/1/15	Thu 6/11/15	44SS	30 days												
46		0%	Construction Phase	Fri 7/31/15	Thu 6/9/16		NA	NA	Fri 6/12/15	Thu 6/9/16	45	260 days												



Project: 10777G SouthSide School
Date: Wed 4/22/15

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Progress

Manual Progress