

| ID |   | %<br>Comple | Task Name                                                                        | Current<br>Projected<br>Schedule Start<br>Date | Current<br>Projected<br>Schedule Finish<br>Date | Actual Start       | Actual Finish | Baseline<br>Schedule Start<br>Date | Baseline<br>Schedule Finish<br>Date | Predecesso   | Original<br>Baseline<br>Schedule<br>Duration |          |  |  |  |  |  |  |  |  |  |  |  |  |
|----|---|-------------|----------------------------------------------------------------------------------|------------------------------------------------|-------------------------------------------------|--------------------|---------------|------------------------------------|-------------------------------------|--------------|----------------------------------------------|----------|--|--|--|--|--|--|--|--|--|--|--|--|
| 0  |   |             | <b>62% 10777G SouthSide School_17-Apr-2014</b>                                   | <b>Tue 1/28/14</b>                             | <b>Thu 6/9/16</b>                               | <b>Tue 1/28/14</b> | <b>NA</b>     | <b>Tue 1/28/14</b>                 | <b>Thu 6/9/16</b>                   |              | <b>618 days</b>                              |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 1  | ✓ | 100%        | Preliminary Layout Approval by Commission                                        | Tue 1/28/14                                    | Tue 2/4/14                                      | Tue 1/28/14        | Tue 2/4/14    | Tue 1/28/14                        | Tue 2/4/14                          |              | 6 days                                       |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 2  | ✓ | 100%        | DD Drawings [30%] to be Completed and Approved by Commission                     | Tue 2/4/14                                     | Thu 4/17/14                                     | Tue 2/4/14         | Thu 4/17/14   | Tue 2/4/14                         | Thu 4/17/14                         |              | 53 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 11 | 🚩 | 94%         | Agencies Approval                                                                | Fri 4/4/14                                     | Fri 1/30/15                                     | Fri 4/4/14         | NA            | Fri 4/18/14                        | Tue 6/17/14                         |              | 43 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 12 | ✓ | 100%        | Prepare Documentation for Submittal FCT                                          | Mon 1/5/15                                     | Fri 1/30/15                                     | Mon 1/5/15         | Mon 2/16/15   | Fri 4/18/14                        | Fri 5/2/14                          | 16           | 11 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 13 | ✓ | 100%        | Prepare Documentation for Submittal Broward County Historic Society Presentation | Fri 4/4/14                                     | Tue 11/4/14                                     | Fri 4/4/14         | Tue 11/4/14   | Fri 4/18/14                        | Fri 5/2/14                          |              | 11 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 14 | ✓ | 100%        | Prepare Documentation for Submittal Division of Cultural Affairs                 | Mon 1/5/15                                     | Fri 1/30/15                                     | Mon 1/5/15         | Mon 2/16/15   | Fri 4/18/14                        | Fri 5/2/14                          | 16           | 11 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 15 | ✓ | 100%        | Comments returned from FCT                                                       | Fri 1/30/15                                    | Mon 3/16/15                                     | Fri 1/30/15        | Mon 3/16/15   | Mon 5/5/14                         | Tue 6/17/14                         | 16           | 32 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 16 | ✓ | 100%        | Approval or Comments returned from Broward County Historic Society               | Mon 1/5/15                                     | Wed 3/18/15                                     | Mon 1/5/15         | Wed 3/18/15   | Mon 5/5/14                         | Tue 6/17/14                         | 13FS+30 days | 32 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 17 |   | 50%         | Re-submission to FCT                                                             | Wed 3/19/14                                    | Thu 4/30/15                                     | Thu 3/19/15        | NA            | Mon 5/5/14                         | Tue 6/17/14                         | 16           | 32 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 18 | ✓ | 100%        | CCNA RFQ execution for design consultants (under one umbrella)                   | Mon 3/3/14                                     | Tue 10/21/14                                    | Mon 3/3/14         | Tue 10/21/14  | Mon 3/3/14                         | Wed 8/20/14                         |              | 123 days                                     |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 32 |   | 97%         | Design & Permit Phase                                                            | Tue 4/1/14                                     | Fri 5/29/15                                     | Tue 4/1/14         | NA            | Tue 4/1/14                         | Mon 3/30/15                         |              | 260 days                                     |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 33 | ✓ | 100%        | Community Outreach (All Comments from Neighborhood Due)                          | Tue 4/1/14                                     | Fri 5/30/14                                     | Tue 4/1/14         | Fri 5/30/14   | Tue 4/1/14                         | Fri 5/30/14                         | 10           | 44 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 34 | ✓ | 100%        | Review & Approval of 60% Design Development                                      | Wed 10/22/14                                   | Fri 1/9/15                                      | Wed 10/22/14       | Fri 1/9/15    | Thu 8/21/14                        | Wed 10/1/14                         | 31           | 30 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 35 | ✓ | 100%        | Review & Approval of 100% Design Development                                     | Mon 1/12/15                                    | Mon 1/26/15                                     | Mon 1/12/15        | Mon 1/26/15   | Thu 10/2/14                        | Wed 11/12/14                        | 34           | 30 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 36 | ✓ | 100%        | Design Development Complete                                                      | Mon 1/26/15                                    | Mon 1/26/15                                     | Mon 1/26/15        | Mon 1/26/15   | Wed 11/12/14                       | Wed 11/12/14                        | 33,11,35     | 0 days                                       |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 37 | ✓ | 100%        | Preliminary Cost Estimate                                                        | Wed 12/10/14                                   | Wed 12/10/15                                    | Wed 12/10/14       | Wed 12/10/15  | Thu 11/13/14                       | Wed 12/3/14                         | 35           | 15 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 38 | ✓ | 100%        | Approval of 100% Design Development Drawings                                     | Mon 1/26/15                                    | Fri 1/30/15                                     | Mon 1/26/15        | Fri 1/30/15   | Thu 12/4/14                        | Wed 12/17/14                        | 37,35        | 10 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 39 | ✓ | 100%        | Construction Documents                                                           | Fri 1/30/15                                    | Fri 3/20/15                                     | Fri 1/30/15        | Fri 3/20/15   | Thu 12/18/14                       | Mon 2/2/15                          | 38,14,17     | 33 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 40 | ✓ | 100%        | Final Construction Estimate                                                      | Fri 3/20/15                                    | Fri 3/27/15                                     | Fri 3/20/15        | Fri 3/27/15   | Tue 2/3/15                         | Mon 2/16/15                         | 39           | 10 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 41 |   | 85%         | Permitting                                                                       | Tue 2/17/15                                    | Fri 5/29/15                                     | Tue 2/17/15        | NA            | Tue 2/17/15                        | Mon 3/30/15                         | 40           | 30 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 42 |   | 0%          | Bidding & Construction Phase                                                     | Tue 3/31/15                                    | Thu 6/9/16                                      | Tue 3/31/15        | NA            | Tue 3/31/15                        | Thu 6/9/16                          |              | 313 days                                     |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 43 |   | 5%          | Bidding Process                                                                  | Tue 3/31/15                                    | Fri 5/29/15                                     | Tue 3/31/15        | NA            | Tue 3/31/15                        | Thu 4/30/15                         | 41           | 23 days                                      |          |  |  |  |  |  |  |  |  |  |  |  |  |
| 44 |   | 0%          | Contract Award                                                                   | Fri 5/29/15                                    | Tue 6/30/15                                     |                    | NA            | NA                                 | Fri 5/1/15                          | Thu 6/11/15  | 43                                           | 30 days  |  |  |  |  |  |  |  |  |  |  |  |  |
| 45 |   | 0%          | Comission Approval                                                               | Tue 6/30/15                                    | Fri 7/31/15                                     |                    | NA            | NA                                 | Fri 5/1/15                          | Thu 6/11/15  | 44SS                                         | 30 days  |  |  |  |  |  |  |  |  |  |  |  |  |
| 46 |   | 0%          | Construction Phase                                                               | Fri 7/31/15                                    | Thu 6/9/16                                      |                    | NA            | NA                                 | Fri 6/12/15                         | Thu 6/9/16   | 45                                           | 260 days |  |  |  |  |  |  |  |  |  |  |  |  |



|                                                       |           |  |                    |  |                    |  |                       |  |                 |  |
|-------------------------------------------------------|-----------|--|--------------------|--|--------------------|--|-----------------------|--|-----------------|--|
| Project: 10777G SouthSide School<br>Date: Thu 3/26/15 | Task      |  | Project Summary    |  | Inactive Milestone |  | Manual Summary Rollup |  | Deadline        |  |
|                                                       | Split     |  | External Tasks     |  | Inactive Summary   |  | Manual Summary        |  | Progress        |  |
|                                                       | Milestone |  | External Milestone |  | Manual Task        |  | Start-only            |  | Manual Progress |  |
|                                                       | Summary   |  | Inactive Task      |  | Duration-only      |  | Finish-only           |  |                 |  |