

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SOUTH SIDE SCHOOL																				
COMMENCEMENT								13-Mar-17, COMMENCEMENT												
SS-1840	DCC LETTER TO CITY - START WORK 5/16	5	100%	0	29-Apr-16 A	05-May-16 A		DCC LETTER TO CITY - START WORK 5/16												
SS-1000	NOTICE TO PROCEED	0	100%	0	29-Apr-16 A			NOTICE TO PROCEED												
SS-1010	ACQUIRE BUILDING PERMITS	10	95%	0	29-Apr-16 A	13-Mar-17	7	ACQUIRE BUILDING PERMITS												
SS-1550	MOBILIZATION	7	100%	0	12-May-16 A	23-May-16 A		MOBILIZATION												
SS-1020	LETTER TO CITY - START DATE 5/16/16	0	100%	0	16-May-16 A	16-May-16 A		LETTER TO CITY - START DATE 5/16/16												
SS-1830	MOLD REMEDIATION AND REMOVAL OF 1ST FLR & 2ND FLR SUB FLOOR	15	100%	0	23-May-16 A	20-Jun-16 A		MOLD REMEDIATION AND REMOVAL OF 1ST FLR & 2ND FLR SUB FLOOR												
SS-1880	TENT & FUMIGATE	5	100%	0	21-Jun-16 A	23-Jun-16 A		TENT & FUMIGATE												
SUBMITTALS								03-Mar-17, SUBMITTALS												
SUBMIT								24-Mar-17, SUBMITTALS												
SS-1080	CAST IN PLACE CONCRETE - SUBMIT	46	100%	0	29-Apr-16 A	01-Jul-16 A		CAST IN PLACE CONCRETE - SUBMIT												
SS-1090	CONCRETE UNIT MASONRY - SUBMIT	46	100%	0	29-Apr-16 A	16-Aug-16 A		CONCRETE UNIT MASONRY - SUBMIT												
SS-1120	ROUGH CARPENTRY - SUBMIT	51	100%	0	02-May-16 A	27-Jan-17 A		ROUGH CARPENTRY - SUBMIT												
SS-1180	WOOD DOORS - SUBMIT	45	100%	0	02-May-16 A	06-Jan-17 A		WOOD DOORS - SUBMIT												
SS-1190	ALUMINUM WINDOWS - SUBMIT	51	100%	0	02-May-16 A	18-Nov-16 A		ALUMINUM WINDOWS - SUBMIT												
SS-1210	PORCELAIN/CERAMIC TILE - SUBMIT	55	100%	0	02-May-16 A	20-Feb-17 A		PORCELAIN/CERAMIC TILE - SUBMIT												
SS-1220	RESILIENT TILE FLOORING - SUBMIT	61	100%	0	02-May-16 A	20-Feb-17 A		RESILIENT TILE FLOORING - SUBMIT												
SS-1280	HVAC EQUIPMENT - SUBMIT	31	100%	0	06-Jun-16 A	13-Jun-16 A		HVAC EQUIPMENT - SUBMIT												
SS-1050	WATER SYSTEMS - SUBMIT	42	100%	0	18-Jul-16 A	22-Jul-16 A		WATER SYSTEMS - SUBMIT												
SS-1270	PLUMBING FIXTURES - SUBMIT	56	100%	0	18-Jul-16 A	22-Jul-16 A		PLUMBING FIXTURES - SUBMIT												
Critical Remaining Work Remaining Work				Summary Milestone				1 BASELINE SCHEDULE				1 BASLINE SCHEDULE - BY AREA								

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-1200	GYPSUM DRYWALL SYSTEMS - SUBMIT	41	100%	0	10-Aug-16 A	12-Aug-16 A														
SS-1070	IRRIGATION SYSTEM - SUBMIT	51	100%	0	14-Sep-16 A	15-Sep-16 A														
SS-1260	FIRE PROTECTION SYSTEM - SUBMIT	40	100%	0	28-Sep-16 A	29-Sep-16 A														
SS-1040	ASPHALTIC CONCRETE PAVING - SUBMIT	56	82.14%	10	03-Oct-16 A	24-Mar-17	17													
SS-1130	BUILDING INSULATION - SUBMIT	4	100%	0	06-Oct-16 A	12-Dec-16 A														
SS-1170	METAL DOORS AND FRAMES - SUBMIT	51	100%	0	07-Oct-16 A	06-Jan-17 A														
SS-1160	SEALANTS, CAULKING AND SEALS - SUBMIT	41	100%	0	07-Nov-16 A	18-Nov-16 A														
APPROVE								07-Apr-17, A												
SS-1310	WATER SYSTEMS - APPROVE	10	100%	0	22-Mar-16 A	29-Aug-16 A														
SS-1540	HVAC EQUIPMENT - APPROVE	10	100%	0	13-Jun-16 A	15-Jun-16 A														
SS-1340	CAST IN PLACE CONCRETE - APPROVE	10	100%	0	05-Jul-16 A	27-Jul-16 A														
SS-1530	PLUMBING FIXTURES - APPROVE	10	100%	0	22-Jul-16 A	09-Aug-16 A														
SS-1520	FIRE PROTECTION SYSTEM - APPROVE	10	100%	0	29-Jul-16 A	11-Aug-16 A														
SS-1460	GYPSUM DRYWALL SYSTEMS - APPROVE	10	100%	0	12-Aug-16 A	23-Aug-16 A														
SS-1350	CONCRETE UNIT MASONRY - APPROVE	10	100%	0	16-Aug-16 A	26-Aug-16 A														
SS-1330	IRRIGATION SYSTEM - APPROVE	10	100%	0	15-Sep-16 A	19-Oct-16 A														
SS-1450	ALUMINUM WINDOWS - APPROVE	10	100%	0	18-Nov-16 A	22-Nov-16 A														
SS-1420	SEALANTS, CAULKING AND SEALS - APPROVE	10	100%	0	19-Nov-16 A	22-Nov-16 A														
SS-1390	BUILDING INSULATION - APPROVE	10	100%	0	12-Dec-16 A	15-Dec-16 A														
SS-1430	METAL DOORS AND FRAMES - APPROVE	10	90%	1	06-Jan-17 A	13-Mar-17	41													
Critical Remaining Work Remaining Work Milestone				2 BASELINE SCHEDULE				2 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17																
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017					
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
SS-1440	WOOD DOORS - APPROVE	10	100%	0	06-Jan-17 A	11-Jan-17 A																		
SS-1380	ROUGH CARPENTRY - APPROVE	10	100%	0	27-Jan-17 A	06-Feb-17 A																		
SS-1470	PORCELAIN/CERAMIC TILE - APPROVE	10	70%	3	21-Feb-17 A	15-Mar-17	1																	
SS-1480	RESILIENT TILE FLOORING - APPROVE	10	50%	5	21-Feb-17 A	17-Mar-17	24																	
SS-1300	ASPHALTIC CONCRETE PAVING - APPROVE	10	0%	10	27-Mar-17	07-Apr-17	17																	
DELIVER																								
SS-1610	CAST IN PLACE CONCRETE - FAB/DEL	5	100%	0	27-Sep-16 A	06-Jan-17 A																		
SS-1600	IRRIGATION SYSTEM - FAB/DEL	30	20%	24	19-Oct-16 A	13-Apr-17	18																	
SS-1790	FIRE PROTECTION SYSTEM - FAB/DEL	4	100%	0	19-Oct-16 A	14-Dec-16 A																		
SS-1620	CONCRETE UNIT MASONRY - FAB/DEL	5	100%	0	07-Nov-16 A	18-Nov-16 A																		
SS-1650	ROUGH CARPENTRY - FAB/DEL	5	50%	3	07-Nov-16 A	15-Mar-17	54																	
SS-1580	WATER SYSTEMS - FAB/DEL	20	100%	0	22-Nov-16 A	16-Dec-16 A																		
SS-1690	SEALANTS, CAULKING AND SEALS - FAB/DEL	10	100%	0	23-Nov-16 A	13-Dec-16 A																		
SS-1720	ALUMINUM WINDOWS - FAB/DEL	35	100%	0	23-Nov-16 A	08-Mar-17 A																		
SS-1810	HVAC EQUIPMENT - FAB/DEL	20	100%	0	28-Nov-16 A	13-Jan-17 A																		
SS-1730	GYPSUM DRYWALL SYSTEMS - FAB/DEL	5	100%	0	12-Dec-16 A	20-Dec-16 A																		
SS-1700	METAL DOORS AND FRAMES - FAB/DEL	30	50%	15	06-Jan-17 A	03-Apr-17	41																	
SS-1710	WOOD DOORS - FAB/DEL	35	30%	25	06-Jan-17 A	14-Apr-17	14																	
SS-1660	BUILDING INSULATION - FAB/DEL	5	0%	5	16-Jan-17 A	17-Mar-17	12																	
SS-1800	PLUMBING FIXTURES - FAB/DEL	15	0%	15	13-Mar-17	31-Mar-17	32																	
				Critical Remaining Work				Summary				3 BASELINE SCHEDULE							3 BASLINE SCHEDULE - BY AREA					
				Remaining Work ◆ ◆ Milestone																				

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-1740	PORCELAIN/CERAMIC TILE - FAB/DEL	35	0%	35	16-Mar-17	03-May-17	1													PORC
SS-1750	RESILIENT TILE FLOORING - FAB/DEL	20	0%	20	20-Mar-17	14-Apr-17	24													RESILIENT
SS-1570	ASPHALTIC CONCRETE PAVING - FAB/DEL	1	0%	1	10-Apr-17	10-Apr-17	17													ASPHALTIC
BLDG RENOVATION																				
CHANGES / DELAYS / DISRUPTIONS																				
PR 1 - REPLACE DOMESTIC& FIRE WATER / NEW PARAPET CAP																				
SS-3231	CITY ISSUED PR#01 REQUESTING PROPOSAL DOMESTIC & FIRE WATER SERVICE / COPING CAP @ PARAPET WALLS	5	100%	0	20-May-16 A	20-May-16 A		CITY ISSUED PR#01 REQUESTING PROPOSAL DOMESTIC & FIRE WATER SERVICE / COPIN												
SS-3232	DCC SUBMITS RCO 3RRR - NEW DOMESTIC & FIRE WATER, NEW COPING CAP	1	100%	0	31-Aug-16 A	31-Aug-16 A		DCC SUBMITS RCO 3RRR - NEW DOMESTIC & FIRE WATER, NEW												
SS-3233	CITY APPROVE - RCO 3RRR CO4 - DOMESTIC & FIRE WATER SERVICE - TE - 35 Days	34	100%	0	01-Sep-16 A	05-Oct-16 A		CITY APPROVE - RCO 3RRR CO4 - DOMESTIC & FIRE WA												
REPLACE PLYWOOD SUB FLOORING																				
SS-3240	RFI 27 - EXISTING PLYWOOD GLUED DOWN / NAILING SPECIFIED	5	100%	0	31-May-16 A	07-Jun-16 A		RFI 27 - EXISTING PLYWOOD GLUED DOWN / NAILING SPECIFIED												
SS-3241	CITY ISSUED PR#002 - PROVIDE GLUE & RING SHANK NAILS	5	100%	0	07-Jun-16 A	07-Jun-16 A		CITY ISSUED PR#002 - PROVIDE GLUE & RING SHANK NAILS												
SS-3242	RFI 84 RE: PR9 - ADD'L PLYWOOD REQUIRED	7	100%	0	19-Aug-16 A	26-Aug-16 A		RFI 84 RE: PR9 - ADD'L PLYWOOD REQUIRED												
SS-3243	DCC - DCC SUBMIT RCO 004RR GLUE & RING SHANK NAILS	1	100%	0	31-Aug-16 A	31-Aug-16 A		DCC - DCC SUBMIT RCO 004RR GLUE & RING SHANK NAILS												
SS-3244	CITY APPROVE RCO 04RR - GLUE AND RING SHANK NAILS	5	100%	0	01-Sep-16 A	05-Oct-16 A		CITY APPROVE RCO 04RR - GLUE AND RING SHANK NAIL												
SS-3304	RFI 90 RE LEAKING WINDOWS	5	100%	0	08-Oct-16 A	05-Jan-17 A		RFI 90 RE LEAKING WINDOWS												
CONDITION OF WOOD FLOORING																				
SS-3201	RFI 29 - CONDITION OF EXISTING WOOD FLOORING	7	100%	0	01-Jun-16 A	08-Jun-16 A		RFI 29 - CONDITION OF EXISTING WOOD FLOORING												
Critical Remaining Work				Summary				4 BASELINE SCHEDULE				4 BASLINE SCHEDULE - BY AREA								
Remaining Work				Milestone																

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3202	CITY ISSUES PR#9 - REFURBISH SALAVAGED WOOD FLOORING	2	100%	0	09-Jun-16 A	08-Aug-16 A														
SS-3204	DCC PRICING - RCO 1 - MILLING WOOD FLOORING - SUBMIT	41	100%	0	01-Sep-16 A	06-Dec-16 A														
SS-3250	CITY APPROVE - RCO 1 MILLING WOOD FLOORING - APPROVE	10	100%	0	06-Dec-16 A	06-Dec-16 A														
ROOF LEAKS . REPAIRS																				
SS-3211	RFI 15 - ROOF LEAKS / BUBBLING ROOF (NON RESPONSIVE)	2	100%	0	24-May-16 A	31-May-16 A														
SS-3212	RFI 20 - CITY ROOFER NEEDS TO REPAIR LEAKS (NON RESPONSIVE)	5	100%	0	27-May-16 A	06-Jun-16 A														
SS-3221	OWNER EMAIL - REQUEST PROPOSAL	5	100%	0	09-Jun-16 A	27-Jun-16 A														
SS-3222	RCO 02R - DCC PRICE & SUBMIT ROOF REPAIRS (TE 11 Days)	5	100%	0	10-Jun-16 A	27-Jun-16 A														
SS-3223	CITY APPROVE - RCO 02R - REPAIR ROOF LEAKS - APPROVE	0	100%	0	28-Jun-16 A	28-Jun-16 A														
WINDOW CHANGES																				
SS-3251	RFI 14 - RE: LEAKING WINDOWS	7	100%	0	24-May-16 A	31-May-16 A														
SS-3251R	RFI 14R Re: LEAKING WINDOWS	5	100%	0	01-Jun-16 A	08-Jun-16 A														
SS-3252	CITY EMAIL REQUESTING PROPOSAL - REMOVE (3) WINDOWS FOR INSPECTION	1	100%	0	27-Jun-16 A	27-Jun-16 A														
SS-3253	DCC SUBMIT - RCO6 - REMOVE 3 WINDOWS	1	100%	0	27-Jun-16 A	27-Jun-16 A														
SS-3254	CITY APPROVE RCO6 (CO3)	1	100%	0	28-Jun-16 A	28-Jun-16 A														
SS-3256	RFI 57 - PERMIT REVISION REQUIRED - REMOVE & REINSTALL WINDOWS	9	100%	0	28-Jun-16 A	07-Jul-16 A														
SS-3257	CITY ISSUES PR#10 - CAULK & INSTALL Windows	1	100%	0	19-Aug-16 A	19-Aug-16 A														
SS-3258	DCC SUBMIT RCO 32 - REMOVE / REINSTALL / CAULK WINDOWS ,	45	100%	0	20-Aug-16 A	04-Oct-16 A														
CC-3259	CITY APPROVE - RCO 32	10	100%	0	05-Oct-16 A	16-Nov-16 A														
Critical Remaining Work Remaining Work Milestone				5 BASELINE SCHEDULE				5 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17											
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016		Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
ROOF REPLACEMENT								05-Oct-16 A, ROOF REPLACEMENT											
SS-3120	RCO 26RR - NEW TPO SINGLE PLY ROOF - SUBMIT	1	100%	0	31-Aug-16 A	31-Aug-16 A		RCO 26RR - NEW TPO SINGLE PLY ROOF - SUBMIT											
SS-3150	RCO 26RR - NEW TPO SINGLE PLY ROOF - APPROVE	3	100%	0	21-Sep-16 A	05-Oct-16 A		RCO 26RR - NEW TPO SINGLE PLY ROOF - APPROVE											
FPL CONDUITS								05-Oct-16 A, FPL CONDUITS											
SS-3279	RFI 76 - NO EXISTING CONDUITS for FPL	5	100%	0	18-Aug-16 A	18-Aug-16 A		RFI 76 - NO EXISTING CONDUITS for FPL											
SS-3282	CITY ISSUES PR#8 - DCC TO INSTALL NEW FEEDER CONDUITS	5	100%	0	18-Aug-16 A	18-Aug-16 A		CITY ISSUES PR#8 - DCC TO INSTALL NEW FEEDER CONDUITS											
SS-3283	DCC PRICING COR 31R INSTALL FPL FEEDER CONDUIT	12	100%	0	19-Aug-16 A	31-Aug-16 A		DCC PRICING COR 31R INSTALL FPL FEEDER CONDUIT											
SS-3284	DCC APPROVED TO INSTALL	10	100%	0	01-Sep-16 A	05-Oct-16 A		DCC APPROVED TO INSTALL											
ELECTRICAL CHANGES								01-Dec-16 A, ELECTRICAL CHANGES											
SS-3790	RFI 78 - RE CCTV CONDUITS	36	100%	0	11-Aug-16 A	16-Sep-16 A		RFI 78 - RE CCTV CONDUITS											
SS-3900	RFI 88 - RE INTERCOM	15	100%	0	01-Sep-16 A	16-Sep-16 A		RFI 88 - RE INTERCOM											
SS-3910	RFI - CCTV BACKBOARD / CONDUITS	15	100%	0	01-Sep-16 A	16-Sep-16 A		RFI - CCTV BACKBOARD / CONDUITS											
SS-3901	DCC WAITING FOR REVISED INTERCOM DWGS	44	100%	0	08-Sep-16 A	01-Dec-16 A		DCC WAITING FOR REVISED INTERCOM DWGS											
SS-3911	DCC WAITING FOR REVISED CCTV DWGS	36	100%	0	17-Sep-16 A	01-Dec-16 A		DCC WAITING FOR REVISED CCTV DWGS											
MISCELLANEOUS CHANGES								16-Nov-16 A, MISCELLANEOUS CHANGES											
SS-3273	DCC SUBMIT - RCO 12 - REMOVE TREES & CONC, CONC FOOTING @ SHUFFLEBOARD - SUBMIT	2	100%	0	07-Sep-16 A	15-Sep-16 A		DCC SUBMIT - RCO 12 - REMOVE TREES & CONC, CONC FOOTING @ SHUFFLEBOARD - SUBMIT											
SS-3272	CITY ISSUE PR#11 - REMOVE TREES & CONC FTG	5	100%	0	07-Sep-16 A	07-Sep-16 A		CITY ISSUE PR#11 - REMOVE TREES & CONC FTG											
SS-3274	CITY APPROVE - RCO 12 - REMOVE TREES & CONC, CONC FOOTING @ SHUFFLEBOARD - APPROVED CO 5	60	100%	0	16-Sep-16 A	16-Nov-16 A		CITY APPROVE - RCO 12 - REMOVE TREES & CONC, CONC FOOTING @ SHUFFLEBOARD - APPROVED CO 5											

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
PR12 & PR13 - ELEC SYS CHANGES & VARIOUS REVISIONS								06-Mar-17 A, PR12 & PR13 - ELEC SYS CHANGES & VARIOUS REVISIONS												
SS-3400	REVISED DRAWINGS - ISSUED - PR#12 & PR#13 - ELEC SYSTEMS & VARIOUS CHANGES	5	100%	0	19-Dec-16 A	19-Dec-16 A														
SS-3401	DCC PRICING PR13 / RCO 45R - ELEC SYS CONDUILTS	24	100%	0	20-Dec-16 A	23-Jan-17 A														
SS-3402	DCC PRICING PR12 / RCO38, RCO41, RCO44, RCO49 - VARIOUS CHANGES	5	100%	0	20-Dec-16 A	27-Jan-17 A														
SS-3403	CITY APPROVE - PR12	27	100%	0	16-Jan-17 A	06-Mar-17 A														
SS-3404	CITY APPROVE - PR13 / RCO 45R	21	100%	0	24-Jan-17 A	06-Mar-17 A														
TIME EXTENSIONS APPROVED - 224 CAL DAYS								06-Mar-17 A, TIME EXTENSIONS APPROVED - 224 CAL DAYS												
TE-001	RCO 02 - TIME EXTENSION APPROVED - CO 3 - ROOF LEAK REPAIRS - 11 CAL DAYS	11	100%	0	28-Jun-16 A	28-Jun-16 A														
TE-002	RCO 03RR - TIME EXTENSION APPROVED - CO 4 - WATER SERVICE - 35 CAL DAYS	35	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-003	RCO 07R TERMITE TREATMENT UNDER BLDG - CO 4 - 3 CAL DAYS	3	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-004	RCO 13R - MOISTURE TEST EXISTING ROOF - CO 4 - 2 CAL DAYS	2	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-005	RCO - REPLACE EXISTING ROOF - CO 4 - 28 CAL DAYS	28	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-006	RCO 32 - PR18 - APPROVED TIME EXTENSION 80 CAL DAY	80	100%	0	16-Nov-16 A	16-Nov-16 A														
TE-007	CO6 - TIME EXTENSION - PR12, PR13 - 65 CAL DAYS	65	100%	0	02-Feb-17 A	06-Mar-17 A														
STRUCTURE								09-Feb-17 A, 1ST & 2ND FLOOR DEMOLITION												
1ST & 2ND FLOOR								1ST & 2ND FLOOR DEMOLITION												
SS-1890	SELECTIVE DEMOLITION - 1ST FLR & 2ND FLR	10	100%	0	24-May-16 A	26-May-16 A														
SS-1900	MEP DEMOLITION - 1ST FLR	10	100%	0	24-May-16 A	14-Jul-16 A														
SS-1910	MEP DEMOLITION - 2ND FLR	5	100%	0	24-May-16 A	14-Jul-16 A														
Critical Remaining Work Remaining Work Milestone				7 BASELINE SCHEDULE				7 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17															
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017				
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May			
SS-1970	INSTALL WOOD SUB FLOOR FRAMING . DECK - 1ST FLR & 2ND FLR	5	100%	0	05-Oct-16 A	09-Feb-17 A															INSTALL WOOD SUB FLOOR FRAMING . DECK - 1ST FLR & 2ND FLR		
ROOF								ROOF LEAKS DISCOVERED															
SS-3180	ROOF LEAKS DISCOVERED	1	100%	0	28-May-16 A	28-May-16 A																	
SS-3190	REPAIR ROOF LEAKS - RCO2R/OCO3	5	100%	0	18-Jul-16 A	27-Jul-16 A																	
SS-3050	ELEVATOR - TESTING & FINAL INSPECTIONS - 1ST FLR	3	65%	3	12-Nov-16 A	25-May-17	13																
SS-1990	BITUMINOUS ROOF @ CANOPIES	10	0%	10	13-Mar-17	24-Mar-17	7														BITUMINOUS ROOF @ CANOPIES		
SS-2190	REMOVE / INSTALL NEW GUTTERS & DRAINAGE - ROOF - AREA	10	0%	10	13-Mar-17	24-Mar-17	47														REMOVE / INSTALL NEW GUTTERS & DRAINAGE - ROOF - AREA		
SS-3170	RCO 26RR - NEW ROOF OVER OLD ROOF & NEW COPING CAPS	20	0%	20	13-Mar-17	07-Apr-17	12														RCO 26RR - NEW ROOF OVER OLD ROOF & NEW COPING CAPS		
SS-2350	CAULKING & SEALING - ROOF	10	0%	10	27-Mar-17	07-Apr-17	47														CAULKING & SEALING - ROOF		
EXTERIOR								05-Apr-17, EXTERIOR															
SS-2030	SELECTIVE DEMO - EXT WALLS	5	100%	0	06-Sep-16 A	06-Sep-16 A																	
SS-2070	DEMO - MODIFY EXISTING OPENINGS	10	100%	0	06-Sep-16 A	06-Sep-16 A																	
SS-1920	DEMO EXTERIOR FOR WEST SIDE STAIRS	5	100%	0	16-Sep-16 A	20-Sep-16 A																	
SS-2020	CONC FOUNDATIONS @ WEST SIDE STAIRS	6	100%	0	04-Oct-16 A	26-Oct-16 A																	
SS-2240	F/R/P CONC WEST SIDE STAIRS	8	100%	0	26-Oct-16 A	11-Jan-17 A																	
SS-2360	F/R/P CONC WEST SIDE HC RAMP	5	100%	0	26-Oct-16 A	11-Jan-17 A																	
SS-2150	EXT STUDS ./ BLOCKING	5	100%	0	27-Oct-16 A	01-Nov-16 A																	
SS-2250	STUCCO	15	0%	5	28-Oct-16 A	20-Mar-17	11														STUCCO		
SS-3200	REINSTALL WINDOWS - RCO 32 - 1ST FLR	20	100%	0	21-Nov-16 A	23-Nov-16 A															REINSTALL WINDOWS - RCO 32 - 1ST FLR		
SS-3210	REINSTALL WINDOWS - 2ND FLR	20	100%	0	21-Nov-16 A	23-Nov-16 A															REINSTALL WINDOWS - 2ND FLR		
Critical Remaining Work				Summary				8 BASELINE SCHEDULE								8 BASLINE SCHEDULE - BY AREA							
Remaining Work				Milestone																			

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-2460	ELEC - EXT LIGHT FIXTURES	5	45%	5	22-Nov-16 A	27-Mar-17	53													
SS-3261	RCO 32 CAULK WINDOWS- 1ST FLR	10	100%	0	22-Nov-16 A	13-Dec-16 A														
SS-2140	CMU WALLS @ W SIDE STAIRS	5	100%	0	06-Dec-16 A	09-Dec-16 A														
SS-3220	WATERPROOF / REPLACE STUCCO	5	100%	0	07-Dec-16 A	05-Jan-17 A														
SS-2510	JOINT SEALANTS	5	90%	0	12-Dec-16 A	27-Mar-17	53													
SS-3269	RCO 32 CAULK WINDOWS- 2ND FLR	0	100%	0	16-Dec-16 A	05-Jan-17 A														
SS-3230	WATERPROOF REAR CONC STAIRS	5	100%	0	27-Dec-16 A	17-Jan-17 A														
SS-2390	INSTALL / WINDOWS STOREFRONT	5	100%	0	21-Feb-17 A	08-Mar-17 A														
SS-2580	PAINTING - EXTERIOR	0	0%	0	27-Mar-17	27-Mar-17	53													
SS-2620	ALUM HANDRAILS	3	0%	3	31-Mar-17	05-Apr-17	49													
ROUGH IN																				
1ST FLOOR																				
SS-2010	INSTALL DUCTWORK - 1ST FLR	12	90%	1	12-Jul-16 A	17-Mar-17	4													
SS-2000	INSTALL ELEC ROUGH - WALLS - 1ST FLR	12	60%	2	11-Aug-16 A	23-Mar-17	0													
SS-2230	ELEC F/A & SYSTEMS ROUGH - 1ST FLR	10	80%	2	11-Aug-16 A	23-Mar-17	0													
SS-2080	INSTALL PLUMB R-I - WALLS - 1ST FLR	12	100%	0	15-Aug-16 A	19-Dec-16 A														
SS-2160	INSTALL HVAC EQUIP PIPING - 1ST FLR	17	95%	1	04-Oct-16 A	28-Mar-17	4													
SS-2060	INSTALL FIRE SPRKLR R-I - 1ST FLR	12	100%	0	26-Oct-16 A	08-Nov-16 A														
SS-2040	INSTALL HVAC EQUIP - 1ST FLR	15	70%	5	06-Dec-16 A	31-Mar-17	4													
SS-2420	MEP ROUGH INSPECTIONS - 1ST FLR	3	50%	2	06-Dec-16 A	04-Apr-17	0													
SS-2300	INSTALL PLUMBING INSULATION - 1ST FLR	3	50%	1	12-Dec-16 A	30-Mar-17	4													
Actual Work Remaining Work Critical Remaining Work Milestone Summary				9 BASELINE SCHEDULE				9 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
SS-2230.2 SS-1930.4 SS-2320 SS-1930 SS-2130 SS-2230.6 SS-2230.1 SS-2230.3 SS-1930.3 SS-2230.5 SS-1930.2 SS-2230.4 SS-2230.7 SS-3360 SS-2080,1 SS-3360.1 SS-2110 SS-2450 SS-2590	INSTALL CCTV CONDUITS TO POLE - WEST PARKING LOT	3	100%	0	19-Dec-16 A	21-Dec-16 A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016		Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
2ND FLOOR								27-Apr-17												
SS-2170	INSTALL PLUMB R-I - WALLS - 2ND FLR	10	75%	3	24-Aug-16 A	27-Mar-17	8													INSTALL PLUMB R-I - WALLS - 2ND FLR
SS-2180	INSTALL ELEC ROUGH - WALLS - 2ND FLR	10	80%	1	29-Aug-16 A	23-Mar-17	10													INSTALL ELEC ROUGH - WALLS - 2ND FLR
SS-2220	INSTALL ELECT ROUGH - OH - 2ND FLR	10	80%	2	02-Sep-16 A	24-Mar-17	24													INSTALL ELECT ROUGH - OH - 2ND FLR
SS-2330	ELEC F/A & SYSTEMS ROUGH - 2ND FLR	10	85%	5	02-Sep-16 A	30-Mar-17	10													ELEC F/A & SYSTEMS ROUGH - 2ND FLR
SS-2210	INSTALL DUCTWORK - 2ND FLR	10	90%	1	09-Sep-16 A	23-Mar-17	4													INSTALL DUCTWORK - 2ND FLR
SS-2370	INSTALL HVAC EQUIP PIPING - 2ND FLR	10	100%	0	04-Oct-16 A	19-Dec-16 A														INSTALL HVAC EQUIP PIPING - 2ND FLR
SS-3270	REPLACE EXISTING FLOOR RCO 1 & 4R - 2ND FLR	10	100%	0	05-Oct-16 A	14-Oct-16 A														REPLACE EXISTING FLOOR RCO 1 & 4R - 2ND FLR
SS-2120	INSTALL INT METAL FRAMING - 2ND FLR	10	70%	1	18-Oct-16 A	23-Mar-17	1													INSTALL INT METAL FRAMING - 2ND FLR
SS-2260	INSTALL FIRE SPRKLR R-I - 2ND FLR	10	100%	0	26-Oct-16 A	09-Dec-16 A														INSTALL FIRE SPRKLR R-I - 2ND FLR
SS-2400	MEP ROUGH INSPECTIONS - 2ND FLR	3	66.67%	1	09-Dec-16 A	10-Apr-17	0													MEP ROUGH INSPECTIONS - 2ND FLR
SS-2270	INSTALL HVAC EQUIP - 2ND FLR -	5	70%	2	06-Jan-17 A	06-Apr-17	4													INSTALL HVAC EQUIP - 2ND FLR -
SS-2200	INSTALL PLUMB R-I - CLGS - 2ND FLR	10	25%	2	23-Jan-17 A	24-Mar-17	24													INSTALL PLUMB R-I - CLGS - 2ND FLR
SS-2280	INSTALL PLUMBING INSULATION - 2ND FLR	10	0%	5	23-Feb-17 A	31-Mar-17	25													INSTALL PLUMBING INSULATION - 2ND FLR
SS-2330.6	INSTALL REVISED DATA CONDUITS ROUGH TO NEW IT - ROOM 2ND FLOOR	5	30%	4	06-Mar-17 A	06-Apr-17	72													INSTALL REVISED DATA CONDUITS ROUGH TO NEW IT - ROOM 2ND FLOOR
SS-2330.3	INSTALL REVISED CATV CONDUITS ROUGH - 2ND FLOOR	14	30%	10	07-Mar-17 A	13-Apr-17	63													INSTALL REVISED CATV CONDUITS ROUGH - 2ND FLOOR
SS-2120.5	INSTALL STRUCTURAL FRAMING FOR KEF-1 CURB	10	100%	0	07-Mar-17 A	10-Mar-17 A														INSTALL STRUCTURAL FRAMING FOR KEF-1 CURB
SS-2220.1	INSTALL REVISED CCTV CONDUITS ROUGH - 2ND FLOOR	12	45%	7	07-Mar-17 A	07-Apr-17	5													INSTALL REVISED CCTV CONDUITS ROUGH - 2ND FLOOR
SS-2170.1	INSTALL NEW CONDENSATE FOR IT - ROOM 209 AC UNIT	1	50%	1	08-Mar-17 A	30-Mar-17	6													INSTALL NEW CONDENSATE FOR IT - ROOM 209 AC UNIT
Actual Work Critical Remaining Work Summary								11 BASELINE SCHEDULE				11 BASLINE SCHEDULE - BY AREA								
Remaining Work Milestone																				

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp					16-Mar-17																		
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017								
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May							
FINISHES	SS-2120.2	REVISED CEILING FRAMING - 2ND FLR	5	50%	3	10-Mar-17 A	28-Mar-17	1												■	■	■	REVISED CEIL				
	SS-2120.6	INSTALL NEW ROOF CURB FOR KEF-1	2	0%	2	13-Mar-17	14-Mar-17	89												■	■	■	INSTALL NEW RO				
	SS-2120.4	REMOVE & CLOSE UP 2 EXISTING ROOF CURBS	10	0%	10	13-Mar-17	24-Mar-17	10												■	■	■	REMOVE & CLO				
	SS-2310	SET WOOD FRAMES - 2ND FLR	5	0%	5	24-Mar-17	30-Mar-17	12												■	■	■	SET WOOD FR				
	SS-2340	INSTALL BLDG INSULATION - 2ND FLR	5	0%	5	27-Mar-17	03-Apr-17	8												■	■	■	INSTALL BLD				
	SS-3270.1	ADD 2ND LAYER 3/4" PLYWOOD FLOORING - 2ND FLOOR - ROOM 209	1	0%	1	28-Mar-17	29-Mar-17	1												■	■	■	ADD 2ND LAYE				
	SS-2120.1	FRAME NEW IT - ROOM - 2ND FLOOR	2	0%	2	29-Mar-17	31-Mar-17	1												■	■	■	FRAME NEW I				
	SS-2017.13	FRAME / BOX OUT RECESS FOR NEW AC CEILING CASSETTES - 2ND FLOOR	5	0%	5	31-Mar-17	07-Apr-17	1												■	■	■	FRAME / BO				
	SS-2120.3	INSTALL PLYWOOD ON IT WALLS - 2ND FLOOR	5	0%	5	31-Mar-17	07-Apr-17	14												■	■	■	INSTALL PLY				
	SS-2330.4	INSTALL SECURITY CONDUITS ROUGH - 2ND FLOOR	14	0%	14	03-Apr-17	21-Apr-17	61												■	■	■	INSTALL				
	SS-2330.5	INSTALL CARD ACCESS SYS CONDUIT ROUGH - 2ND FLOOR	14	0%	14	07-Apr-17	27-Apr-17	57												■	■	■	INSTAL				
SS-2430	FRAMING INSPECTION - 2ND FLR	1	0%	1	10-Apr-17	11-Apr-17	0												■	■	■	FRAMING I					
FINISHES								▶																			
2ND FLOOR								▶																			
SS-2480	PLASTER RESTORATION - 2ND FLR	8	100%	0	01-Mar-17 A	10-Mar-17 A														■	■	■	PLASTER RESTOR				
SS-2540	INSTALL ELEC FIXTURES - 2ND FLR	10	0%	10	07-Apr-17	20-Apr-17	21													■	■	■	INSTALL				
SS-2570	HANG DRYWALL - 2ND FLR	12	0%	12	11-Apr-17	27-Apr-17	0													■	■	■	HANG I				
SS-2660	FINISH DRYWALL - 2ND FLR	12	0%	12	18-Apr-17	04-May-17	4													■	■	■	FINIS				
SS-2610	SCREW INSPECTION - 2ND FLR	1	0%	1	18-Apr-17	19-Apr-17	4													■	■	■	SCREW I				
SS-2680	PAINT INTERIOR PRIME COAT - 2ND FLR	6	0%	6	27-Apr-17	05-May-17	0													■	■	■	PAINT				
SS-2017.14	ADD 2ND LAYER SHEETROCK TO CEILING - ROOM 204	5	0%	5	27-Apr-17	04-May-17	0													■	■	■	ADD 2				
Actual Work				Critical Remaining Work				Summary																			
Remaining Work				◆				◆				Milestone															
								12 BASELINE SCHEDULE										12 BASLINE SCHEDULE - BY AREA									

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp					16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
2ND FLOOR	SS-2770	CERAMIC TILE @ BATHROOMS - 2ND FLR	12	0%	12	28-Apr-17	16-May-17	0													CE
	SS-2720	PAINT INTERIOR FINISH COAT - 2ND FLR	7	0%	7	02-May-17	11-May-17	0													PAI
	SS-2740	HANG DOORS - 2ND FLR	7	0%	7	05-May-17	16-May-17	8													HA
	SS-2750	INSTALL ARCH WOODWORK - 2ND FLR	10	0%	10	05-May-17	19-May-17	10													IN
	SS-2810	INSTALL HVAC GRILLS/TRIM - 2ND FLR	10	0%	10	08-May-17	22-May-17	0													II
	SS-2820	INSTALL FIRE SPRKLR HEADS/TRIM - 2ND FLR	10	0%	10	11-May-17	25-May-17	11													
	SS-2840	INSTALL FIRE EXTINGUISHERS - 2ND FLR	5	0%	5	11-May-17	18-May-17	16													IN
	SS-2850	INSTALL / REFINISH WOOD FLOORING - RCO 01 - 2ND FLR	5	0%	5	11-May-17	18-May-17	11													IN
	SS-2890	INSTALL RESILIENT FLOORING - 2ND FLR	7	0%	7	12-May-17	23-May-17	0													I
	SS-2830	INSTALL FINISH HARDWARE - 2ND FLR	10	0%	10	16-May-17	30-May-17	8													
	SS-2930	INSTALL PLUMB FIXTURES - 2ND FLR	10	0%	10	16-May-17	30-May-17	0													
	SS-2950	INSTALL PLUMB TRIM - 2ND FLR	10	0%	10	19-May-17	02-Jun-17	5													
	SS-2900	PAINTING TOUCH UP - 2ND FLR	5	0%	5	19-May-17	26-May-17	10													
	SS-3000	INSTALL TOILET PARTITIONS - 2ND FLR	4	0%	4	30-May-17	05-Jun-17	0													
	SS-3040	INSTALL TOILET ACCESSORIES - 2ND FLR	4	0%	4	05-Jun-17	09-Jun-17	0													
	SS-3070	CLEAN & PRELIM PUNCH - 2ND FLR	10	0%	10	09-Jun-17	23-Jun-17	0													
	1ST FLOOR																				
SS-2410	PLASTER RESTORATION - 1ST FLR	8	100%	0	01-Mar-17 A	10-Mar-17 A															PLASTER RESTOR
SS-2690	INSTALL ALUM DOORS / STOREFRONT - 1ST FLR	5	100%	0	07-Mar-17 A	08-Mar-17 A															I INSTALL ALUM DOC
SS-2050	INSTALL DOOR FRAMES - 1ST FLR	5	0%	5	17-Mar-17	23-Mar-17	8														INSTALL DOOR
SS-2017.16	ADDN 2ND LAYER SHEETROCK - ROOM 106/107	5	0%	5	23-Mar-17	30-Mar-17	4														ADDN 2ND LA
Actual Work Remaining Work Critical Remaining Work Milestone Summary				13 BASELINE SCHEDULE							13 BASLINE SCHEDULE - BY AREA										

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17													
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
SS-2017.15 SS-2470 SS-2530 SS-2520 SS-2650 SS-2640 SS-2700 SS-2730 SS-2710 SS-2860 SS-2870 SS-2880 SS-2920 SS-2760 SS-2940 SS-2960 SS-2970 SS-2980 SS-2990 SS-3010 SS-3020 SS-3030	ADD 2ND LAYER SHEETROCK TO CEILING - ROOM 116	5	0%	5	30-Mar-17	06-Apr-17	4													ADD 2ND LA	
	HANG DRYWALL - 1ST FLR	12	0%	12	04-Apr-17	20-Apr-17	0														HANG DR
	SCREW INSPECTION - 1ST FLR	1	0%	1	11-Apr-17	12-Apr-17	0														SCREW INS
	FINISH DRYWALL - 1ST FLR	12	0%	12	12-Apr-17	28-Apr-17	0														FINISH
	PAINT INTERIOR PRIME COAT - 1ST FLR	5	0%	5	28-Apr-17	05-May-17	0														PAINT
	CERAMIC TILE @ BATHROOMS - 1ST FLR	12	0%	12	04-May-17	19-May-17	1														C
	HANG DOORS - 1ST FLR	7	0%	7	04-May-17	15-May-17	0														HA
	PAINT INTERIOR FINISH COAT - 1ST FLR	7	0%	7	05-May-17	16-May-17	0														PA
	INSTALL ARCH WOODWORK - 1ST FLR	10	0%	10	05-May-17	19-May-17	17														IN
	INSTALL HVAC GRILLS/TRIM - 1ST FLR	10	0%	10	11-May-17	25-May-17	0														
	INSTALL ELEC FIXTURES - 1ST FLR	10	0%	10	11-May-17	25-May-17	0														
	INSTALL FIRE SPRKLR HEADS/TRIM - 1ST FLR	10	0%	10	16-May-17	30-May-17	10														
	INSTALL RESILIENT FLOORING - 1ST FLR	7	0%	7	18-May-17	29-May-17	0														
	INSTALL FINISH HARDWARE - 1ST FLR	10	0%	10	22-May-17	02-Jun-17	7														
	INSTALL PLUMB FIXTURES - 1ST FLR	10	0%	10	22-May-17	05-Jun-17	0														
	INSTALL PLUMB TRIM - 1ST FLR	10	0%	10	24-May-17	07-Jun-17	4														
	INSTALL ELEC / FA / COMM TRIM - 1ST FLR	10	0%	10	25-May-17	08-Jun-17	3														
	INSTALL / REFINISH WOOD FLOORING - RCO 1 - 1ST FLOOR	10	0%	10	25-May-17	08-Jun-17	0														
	INSTALL FIRE EXTINGUISHERS - 1ST FLR	5	0%	5	25-May-17	01-Jun-17	8														
	INSTALL TOILET PARTITIONS - 1ST FLR	5	0%	5	05-Jun-17	12-Jun-17	0														
INSTALL TOILET ACCESSORIES - 1ST FLR	5	0%	5	07-Jun-17	14-Jun-17	0															
PAINTING TOUCH UP - 1ST FLR	5	0%	5	07-Jun-17	14-Jun-17	0															
Actual Work Remaining Work				Critical Remaining Work Milestone				Summary													
										14 BASELINE SCHEDULE					14 BASLINE SCHEDULE - BY AREA						

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp				16-Mar-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3060	CLEAN & PRELIM PUNCH - 1ST FLR	8	0%	8	13-Jun-17	23-Jun-17	0													
ELEVATOR																				
SS-2630	INSTALL ELEV EQUIP - 1ST FLR -	15	100%	0	31-Aug-16 A	20-Sep-16 A														
SS-2780	INSTALL ELEV CAB - 1ST FLR -	18	100%	0	21-Sep-16 A	07-Oct-16 A														
SS-2910	INSTALL ELEV TRIM / CAB FINISHES	18	0%	18	26-Apr-17	22-May-17	13													
SS-2790	INSTALL ELEV POWER	3	0%	3	26-Apr-17	01-May-17	13													
SITE / CIVIL WORK																				
SS-1820	SITE DEMOLITION	5	100%	0	24-Jun-16 A	06-Sep-16 A														
SS-1850	EARTHWORK	5	90%	1	24-Jun-16 A	13-Mar-17	25													
SS-1860	STORM DRAINAGE	5	98%	0	17-Aug-16 A	13-Mar-17	25													
SS-2090	STABILIZE SUBGRADE	10	100%	0	22-Aug-16 A	08-Mar-17 A														
SS-2290	LIMEROCK BASE	7	20%	5	05-Sep-16 A	23-Mar-17	25													
SS-3300	SITE DEMO WEST SIDEWALK & PLANTER @ TREE 2 (PR11/RCO12)	5	100%	0	07-Sep-16 A	26-Sep-16 A														
SS-3320	REMOVE CONC FOOTING @ SHUFFLE BOARD	5	100%	0	09-Sep-16 A	26-Sep-16 A														
SS-1950	GREASE TRAP	2	98%	0	21-Sep-16 A	13-Mar-17	27													
SS-2670	LANDSCAPING	12	0%	10	03-Oct-16 A	24-May-17	17													
SS-1870	SANITARY SEWER	7	98%	0	07-Oct-16 A	13-Mar-17	25													
SS-1959	RCO 03RR - FIRE WATER LINE	10	100%	0	18-Oct-16 A	06-Jan-17 A														
SS-1940	OIL INTERCEPTOR	3	100%	0	16-Dec-16 A	20-Dec-16 A														
SS-1960	RCO 03RR - DOMESTIC WATER SERVICE	10	75%	3	06-Jan-17 A	16-Mar-17	25													
ss-3285	RCO 31R- ELEC CONDUIT - FPL FEEDERS	5	100%	0	09-Jan-17 A	11-Jan-17 A														
SS-2380	D CURBS	5	0%	5	23-Mar-17	30-Mar-17	25													
SS-2440	ASPHALT PAVING	4	0%	4	11-Apr-17	14-Apr-17	17													
SS-2490	IRRIGATION	10	0%	10	17-Apr-17	28-Apr-17	17													
SS-2500	PAVER CURB	5	0%	5	17-Apr-17	21-Apr-17	35													
SS-2550	STRIPING / PARKING BUMPERS	3	0%	3	24-Apr-17	26-Apr-17	37													
Actual Work Critical Remaining Work Summary Remaining Work Milestone				15 BASELINE SCHEDULE				15 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 11-Mar-17 Dipompeo Construction Corp					16-Mar-17															
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017					
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
SS-2560	CONCRETE PAVERS	5	0%	5	24-Apr-17	28-Apr-17	35													CONCRETE PAVERS				
SS-2600	CONCRETE SIDEWALKS	7	0%	7	01-May-17	09-May-17	17													CONCRETE SIDEWALKS				
SS-2800	CLEANUP & PRELIMINARY PUNCH	5	0%	5	24-May-17	31-May-17	17													CLEANUP & PRELIMINARY PUNCH				
COMPLETION																								
SS-3080	A/E INSPECTION	1	0%	1	23-Jun-17	26-Jun-17	0																	
SS-3090	MILESTONE - SUBSTANTIAL COMPLETION	0	0%	0		26-Jun-17*	0																	
SS-3100	COMPETE A/E PUCH LIST & CLOSEOUT	15	0%	15	26-Jun-17	17-Jul-17	0																	
SS-3110	MILESTONE - FINAL COMPLETION	0	0%	0		17-Jul-17*	0																	
SS-4600	ADJUSTED CONTRACT COMPLETION DATE (W 224 DAY TE)	0	0%	0		17-Jul-17*	0																	
Actual Work Remaining Work				Critical Remaining Work Milestone				Summary				16 BASELINE SCHEDULE					16 BASLINE SCHEDULE - BY AREA							