

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SOUTH SIDE SCHOOL																				
COMMENCEMENT								27-Feb-17 A, COMMEN												
SS-1840	DCC LETTER TO CITY - START WORK 5/16	5	100%	0	29-Apr-16 A	05-May-16 A		DCC LETTER TO CITY - START WORK 5/16												
SS-1000	NOTICE TO PROCEED	0	100%	0	29-Apr-16 A			NOTICE TO PROCEED												
SS-1010	ACQUIRE BUILDING PERMITS	10	100%	0	29-Apr-16 A	27-Feb-17 A		ACQUIRE BUILDING P												
SS-1550	MOBILIZATION	7	100%	0	12-May-16 A	23-May-16 A		MOBILIZATION												
SS-1020	LETTER TO CITY - START DATE 5/16/16	0	100%	0	16-May-16 A	16-May-16 A		LETTER TO CITY - START DATE 5/16/16												
SS-1830	MOLD REMEDIATION AND REMOVAL OF 1ST FLR & 2ND FLR SUB FLOOR	15	100%	0	23-May-16 A	20-Jun-16 A		MOLD REMEDIATION AND REMOVAL OF 1ST FLR & 2ND FLR SUB FLOOR												
SS-1880	TENT & FUMIGATE	5	100%	0	21-Jun-16 A	23-Jun-16 A		TENT & FUMIGATE												
SUBMITTALS																				
SUBMIT								07-Apr-17 A,												
SS-1080	CAST IN PLACE CONCRETE - SUBMIT	46	100%	0	29-Apr-16 A	01-Jul-16 A		CAST IN PLACE CONCRETE - SUBMIT												
SS-1090	CONCRETE UNIT MASONRY - SUBMIT	46	100%	0	29-Apr-16 A	16-Aug-16 A		CONCRETE UNIT MASONRY - SUBMIT												
SS-1120	ROUGH CARPENTRY - SUBMIT	51	100%	0	02-May-16 A	27-Jan-17 A		ROUGH CARPENTRY - SUBM												
SS-1180	WOOD DOORS - SUBMIT	45	100%	0	02-May-16 A	06-Jan-17 A		WOOD DOORS - SUBMIT												
SS-1190	ALUMINUM WINDOWS - SUBMIT	51	100%	0	02-May-16 A	18-Nov-16 A		ALUMINUM WINDOWS - SUBMIT												
SS-1210	PORCELAIN/CERAMIC TILE - SUBMIT	55	100%	0	02-May-16 A	20-Feb-17 A		PORCELAIN/CERAMIC T												
SS-1220	RESILIENT TILE FLOORING - SUBMIT	61	100%	0	02-May-16 A	20-Feb-17 A		RESILIENT TILE FLOOR												
SS-1280	HVAC EQUIPMENT - SUBMIT	31	100%	0	06-Jun-16 A	13-Jun-16 A		HVAC EQUIPMENT - SUBMIT												
SS-1050	WATER SYSTEMS - SUBMIT	42	100%	0	18-Jul-16 A	22-Jul-16 A		WATER SYSTEMS - SUBMIT												
SS-1270	PLUMBING FIXTURES - SUBMIT	56	100%	0	18-Jul-16 A	22-Jul-16 A		PLUMBING FIXTURES - SUBMIT												
Actual Work Remaining Work				Critical Remaining Work Milestone				1 BASELINE SCHEDULE				1 BASLINE SCHEDULE - BY AREA								

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-1200	GYPSUM DRYWALL SYSTEMS - SUBMIT	41	100%	0	10-Aug-16 A	12-Aug-16 A														
SS-1070	IRRIGATION SYSTEM - SUBMIT	51	100%	0	14-Sep-16 A	15-Sep-16 A														
SS-1260	FIRE PROTECTION SYSTEM - SUBMIT	40	100%	0	28-Sep-16 A	29-Sep-16 A														
SS-1040	ASPHALTIC CONCRETE PAVING - SUBMIT	56	100%	0	03-Oct-16 A	07-Apr-17 A														
SS-1130	BUILDING INSULATION - SUBMIT	4	100%	0	06-Oct-16 A	12-Dec-16 A														
SS-1170	METAL DOORS AND FRAMES - SUBMIT	51	100%	0	07-Oct-16 A	06-Jan-17 A														
SS-1160	SEALANTS, CAULKING AND SEALS - SUBMIT	41	100%	0	07-Nov-16 A	18-Nov-16 A														
APPROVE								26-Apr-17												
SS-1310	WATER SYSTEMS - APPROVE	10	100%	0	22-Mar-16 A	29-Aug-16 A														
SS-1540	HVAC EQUIPMENT - APPROVE	10	100%	0	13-Jun-16 A	15-Jun-16 A														
SS-1340	CAST IN PLACE CONCRETE - APPROVE	10	100%	0	05-Jul-16 A	27-Jul-16 A														
SS-1530	PLUMBING FIXTURES - APPROVE	10	100%	0	22-Jul-16 A	09-Aug-16 A														
SS-1520	FIRE PROTECTION SYSTEM - APPROVE	10	100%	0	29-Jul-16 A	11-Aug-16 A														
SS-1460	GYPSUM DRYWALL SYSTEMS - APPROVE	10	100%	0	12-Aug-16 A	23-Aug-16 A														
SS-1350	CONCRETE UNIT MASONRY - APPROVE	10	100%	0	16-Aug-16 A	26-Aug-16 A														
SS-1330	IRRIGATION SYSTEM - APPROVE	10	100%	0	15-Sep-16 A	19-Oct-16 A														
SS-1450	ALUMINUM WINDOWS - APPROVE	10	100%	0	18-Nov-16 A	22-Nov-16 A														
SS-1420	SEALANTS, CAULKING AND SEALS - APPROVE	10	100%	0	19-Nov-16 A	22-Nov-16 A														
SS-1390	BUILDING INSULATION - APPROVE	10	100%	0	12-Dec-16 A	15-Dec-16 A														
SS-1430	METAL DOORS AND FRAMES - APPROVE	10	90%	1	06-Jan-17 A	26-Apr-17	24													
Actual Work Remaining Work Critical Remaining Work Milestone Summary				2 BASELINE SCHEDULE				2 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-1440	WOOD DOORS - APPROVE	10	100%	0	06-Jan-17 A	11-Jan-17 A														
SS-1380	ROUGH CARPENTRY - APPROVE	10	100%	0	27-Jan-17 A	06-Feb-17 A														
SS-1470	PORCELAIN/CERAMIC TILE - APPROVE	10	100%	0	21-Feb-17 A	04-Apr-17 A														
SS-1480	RESILIENT TILE FLOORING - APPROVE	10	100%	0	21-Feb-17 A	04-Apr-17 A														
SS-1300	ASPHALTIC CONCRETE PAVING - APPROVE	10	100%	0	10-Apr-17 A	10-Apr-17 A														
DELIVER																				
SS-1610	CAST IN PLACE CONCRETE - FAB/DEL	5	100%	0	27-Sep-16 A	06-Jan-17 A														
SS-1600	IRRIGATION SYSTEM - FAB/DEL	30	20%	24	19-Oct-16 A	29-May-17	-9													
SS-1790	FIRE PROTECTION SYSTEM - FAB/DEL	4	100%	0	19-Oct-16 A	14-Dec-16 A														
SS-1620	CONCRETE UNIT MASONRY - FAB/DEL	5	100%	0	07-Nov-16 A	18-Nov-16 A														
SS-1650	ROUGH CARPENTRY - FAB/DEL	5	65%	2	07-Nov-16 A	27-Apr-17	23													
SS-1580	WATER SYSTEMS - FAB/DEL	20	100%	0	22-Nov-16 A	16-Dec-16 A														
SS-1690	SEALANTS, CAULKING AND SEALS - FAB/DEL	10	100%	0	23-Nov-16 A	13-Dec-16 A														
SS-1720	ALUMINUM WINDOWS - FAB/DEL	35	100%	0	23-Nov-16 A	08-Mar-17 A														
SS-1810	HVAC EQUIPMENT - FAB/DEL	20	100%	0	28-Nov-16 A	13-Jan-17 A														
SS-1730	GYPSUM DRYWALL SYSTEMS - FAB/DEL	5	100%	0	12-Dec-16 A	20-Dec-16 A														
SS-1700	METAL DOORS AND FRAMES - FAB/DEL	30	83.33%	5	06-Jan-17 A	03-May-17	24													
SS-1710	WOOD DOORS - FAB/DEL	35	75%	9	06-Jan-17 A	08-May-17	-3													
SS-1660	BUILDING INSULATION - FAB/DEL	5	100%	0	16-Jan-17 A	01-Feb-17 A														
SS-1740	PORCELAIN/CERAMIC TILE - FAB/DEL	35	51.43%	17	05-Apr-17 A	18-May-17	-11													
Actual Work Remaining Work Critical Remaining Work Milestone Summary				3 BASELINE SCHEDULE				3 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-1750	RESILIENT TILE FLOORING - FAB/DEL	20	25%	15	05-Apr-17 A	16-May-17	1													
SS-1570	ASPHALTIC CONCRETE PAVING - FAB/DEL	1	0%	1	26-Apr-17	26-Apr-17	10													
SS-1800	PLUMBING FIXTURES - FAB/DEL	15	0%	15	26-Apr-17	16-May-17	0													
BLDG RENOVATION																				
CHANGES / DELAYS / DISRUPTIONS																				
PR 1 - REPLACE DOMESTIC& FIRE WATER / NEW PARAPET CAP																				
SS-3231	CITY ISSUED PR#01 REQUESTING PROPOSAL DOMESTIC & FIRE WATER SERVICE / COPING CAP @ PARAPET WALLS	5	100%	0	20-May-16 A	20-May-16 A		CITY ISSUED PR#01 REQUESTING PROPOSAL DOMESTIC & FIRE WATER SERVICE / COPING CAP @ PARAPET WALLS												
SS-3232	DCC SUBMITS RCO 3RRR - NEW DOMESTIC & FIRE WATER, NEW COPING CAP	1	100%	0	31-Aug-16 A	31-Aug-16 A		DCC SUBMITS RCO 3RRR - NEW DOMESTIC & FIRE WATER, NEW COPING CAP												
SS-3233	CITY APPROVE - RCO 3RRR CO4 - DOMESTIC & FIRE WATER SERVICE - TE - 35 Days	34	100%	0	01-Sep-16 A	05-Oct-16 A		CITY APPROVE - RCO 3RRR CO4 - DOMESTIC & FIRE WATER SERVICE - TE - 35 Days												
REPLACE PLYWOOD SUB FLOORING																				
SS-3240	RFI 27 - EXISTING PLYWOOD GLUED DOWN / NAILING SPECIFIED	5	100%	0	31-May-16 A	07-Jun-16 A		RFI 27 - EXISTING PLYWOOD GLUED DOWN / NAILING SPECIFIED												
SS-3241	CITY ISSUED PR#002 - PROVIDE GLUE & RING SHANK NAILS	5	100%	0	07-Jun-16 A	07-Jun-16 A		CITY ISSUED PR#002 - PROVIDE GLUE & RING SHANK NAILS												
SS-3242	RFI 84 RE: PR9 - ADD'L PLYWOOD REQUIRED	7	100%	0	19-Aug-16 A	26-Aug-16 A		RFI 84 RE: PR9 - ADD'L PLYWOOD REQUIRED												
SS-3243	DCC - DCC SUBMIT RCO 004RR GLUE & RING SHANK NAILS	1	100%	0	31-Aug-16 A	31-Aug-16 A		DCC - DCC SUBMIT RCO 004RR GLUE & RING SHANK NAILS												
SS-3244	CITY APPROVE RCO 04RR - GLUE AND RING SHANK NAILS	5	100%	0	01-Sep-16 A	05-Oct-16 A		CITY APPROVE RCO 04RR - GLUE AND RING SHANK NAILS												
SS-3304	RFI 90 RE LEAKING WINDOWS	5	100%	0	08-Oct-16 A	05-Jan-17 A		RFI 90 RE LEAKING WINDOWS												
CONDITION OF WOOD FLOORING																				
SS-3201	RFI 29 - CONDITION OF EXISTING WOOD FLOORING	7	100%	0	01-Jun-16 A	08-Jun-16 A		RFI 29 - CONDITION OF EXISTING WOOD FLOORING												
SS-3202	CITY ISSUES PR#9 - REFURBISH SALAVAGED WOOD FLOORING	2	100%	0	09-Jun-16 A	08-Aug-16 A		CITY ISSUES PR#9 - REFURBISH SALAVAGED WOOD FLOORING												
Actual Work Remaining Work Critical Remaining Work Milestone				4 BASELINE SCHEDULE				4 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016		Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3204	DCC PRICING - RCO 1 - MILLING WOOD FLOORING - SUBMIT	41	100%	0	01-Sep-16 A	06-Dec-16 A														
SS-3250	CITY APPROVE - RCO 1 MILLING WOOD FLOORING - APPROVE	10	100%	0	06-Dec-16 A	06-Dec-16 A														
ROOF LEAKS . REPAIRS								28-Jun-16 A, ROOF LEAKS . REPAIRS												
SS-3211	RFI 15 - ROOF LEAKS / BUBBLING ROOF (NON RESPONSIVE)	2	100%	0	24-May-16 A	31-May-16 A														
SS-3212	RFI 20 - CITY ROOFER NEEDS TO REPAIR LEAKS (NON RESPONSIVE)	5	100%	0	27-May-16 A	06-Jun-16 A														
SS-3221	OWNER EMAIL - REQUEST PROPOSAL	5	100%	0	09-Jun-16 A	27-Jun-16 A														
SS-3222	RCO 02R - DCC PRICE & SUBMIT ROOF REPAIRS (TE 11 Days)	5	100%	0	10-Jun-16 A	27-Jun-16 A														
SS-3223	CITY APPROVE - RCO 02R - REPAIR ROOF LEAKS - APPROVE	0	100%	0	28-Jun-16 A	28-Jun-16 A														
WINDOW CHANGES								16-Nov-16 A, WINDOW CHANGES												
SS-3251	RFI 14 - RE: LEAKING WINDOWS	7	100%	0	24-May-16 A	31-May-16 A														
SS-3251R	RFI 14R Re: LEAKING WINDOWS	5	100%	0	01-Jun-16 A	08-Jun-16 A														
SS-3252	CITY EMAIL REQUESTING PROPOSAL - REMOVE (3) WINDOWS FOR INSPECTION	1	100%	0	27-Jun-16 A	27-Jun-16 A														
SS-3253	DCC SUBMIT - RCO6 - REMOVE 3 WINDOWS	1	100%	0	27-Jun-16 A	27-Jun-16 A														
SS-3254	CITY APPROVE RCO6 (CO3)	1	100%	0	28-Jun-16 A	28-Jun-16 A														
SS-3256	RFI 57 - PERMIT REVISION REQUIRED - REMOVE & REINSTALL WINDOWS	9	100%	0	28-Jun-16 A	07-Jul-16 A														
SS-3257	CITY ISSUES PR#10 - CAULK & INSTALL Windows	1	100%	0	19-Aug-16 A	19-Aug-16 A														
SS-3258	DCC SUBMIT RCO 32 - REMOVE / REINSTALL / CAULK WINDOWS ,	45	100%	0	20-Aug-16 A	04-Oct-16 A														
CC-3259	CITY APPROVE - RCO 32	10	100%	0	05-Oct-16 A	16-Nov-16 A														
ROOF REPLACEMENT								05-Oct-16 A, ROOF REPLACEMENT												
Actual Work Remaining Work				Critical Remaining Work ◆ Milestone				5 BASELINE SCHEDULE				5 BASLINE SCHEDULE - BY AREA								

Actual Work

Critical Remaining Work

Summary

Remaining Work

Milestone

5 BASELINE SCHEDULE

5

BASLINE SCHEDULE - BY AREA

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3120	RCO 26RR - NEW TPO SINGLE PLY ROOF - SUBMIT	1	100%	0	31-Aug-16 A	31-Aug-16 A														
SS-3150	RCO 26RR - NEW TPO SINGLE PLY ROOF - APPROVE	3	100%	0	21-Sep-16 A	05-Oct-16 A														
FPL CONDUITS																				
SS-3279	RFI 76 - NO EXISTING CONDUITS for FPL	5	100%	0	18-Aug-16 A	18-Aug-16 A														
SS-3282	CITY ISSUES PR#8 - DCC TO INSTALL NEW FEEDER CONDUITS	5	100%	0	18-Aug-16 A	18-Aug-16 A														
SS-3283	DCC PRICING COR 31R INSTALL FPL FEEDER CONDUIT	12	100%	0	19-Aug-16 A	31-Aug-16 A														
SS-3284	DCC APPROVED TO INSTALL	10	100%	0	01-Sep-16 A	05-Oct-16 A														
ELECTRICAL CHANGES																				
SS-3790	RFI 78 - RE CCTV CONDUITS	36	100%	0	11-Aug-16 A	16-Sep-16 A														
SS-3900	RFI 88 - RE INTERCOM	15	100%	0	01-Sep-16 A	16-Sep-16 A														
SS-3910	RFI - CCTV BACKBOARD / CONDUITS	15	100%	0	01-Sep-16 A	16-Sep-16 A														
SS-3901	DCC WAITING FOR REVISED INTERCOM DWGS	44	100%	0	08-Sep-16 A	01-Dec-16 A														
SS-3911	DCC WAITING FOR REVISED CCTV DWGS	36	100%	0	17-Sep-16 A	01-Dec-16 A														
MISCELLANEOUS CHANGES																				
SS-3273	DCC SUBMIT - RCO 12 - REMOVE TREES & CONC, CONC FOOTING @ SHUFFLEBOARD - SUBMIT	2	100%	0	07-Sep-16 A	15-Sep-16 A														
SS-3272	CITY ISSUE PR#11 - REMOVE TREES & CONC FTG	5	100%	0	07-Sep-16 A	07-Sep-16 A														
SS-3274	CITY APPROVE - RCO 12 - REMOVE TREES & CONC, CONC FOOTING @ SHUFFLEBOARD - APPROVED CO 5	60	100%	0	16-Sep-16 A	16-Nov-16 A														
PR12 & PR13 - ELEC SYS CHANGES & VARIOUS REVISIONS																				
SS-3400	REVISED DRAWINGS - ISSUED - PR#12 & PR#13 - ELEC SYSTEMS & VARIOUS CHANGES	5	100%	0	19-Dec-16 A	19-Dec-16 A														

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

6 BASELINE SCHEDULE

6
BASLINE SCHEDULE - BY AREA

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3401	DCC PRICING PR13 / RCO 45R - ELEC SYS CONDUILTS	24	100%	0	20-Dec-16 A	23-Jan-17 A														
SS-3402	DCC PRICING PR12 / RCO38, RCO41, RCO44, RCO49 - VARIOUS CHANGES	5	100%	0	20-Dec-16 A	27-Jan-17 A														
SS-3403	CITY APPROVE - PR12	27	100%	0	16-Jan-17 A	06-Mar-17 A														
SS-3404	CITY APPROVE - PR13 / RCO 45R	21	100%	0	24-Jan-17 A	06-Mar-17 A														
TIME EXTENSIONS APPROVED - 224 CAL DAYS								06-Mar-17 A, TIME EXTENSIONS APPROVED - 224 CAL DAYS												
TE-001	RCO 02 - TIME EXTENSION APPROVED - CO 3 - ROOF LEAK REPAIRS - 11 CAL DAYS	11	100%	0	28-Jun-16 A	28-Jun-16 A														
TE-002	RCO 03RR - TIME EXTENSION APPROVED - CO 4 - WATER SERVICE - 35 CAL DAYS	35	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-003	RCO 07R TERMITE TREATMENT UNDER BLDG - CO 4 - 3 CAL DAYS	3	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-004	RCO 13R - MOISTURE TEST EXISTING ROOF - CO 4 - 2 CAL DAYS	2	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-005	RCO - REPLACE EXISTING ROOF - CO 4 - 28 CAL DAYS	28	100%	0	05-Oct-16 A	05-Oct-16 A														
TE-006	RCO 32 - PR18 - APPROVED TIME EXTENSION 80 CAL DAY	80	100%	0	16-Nov-16 A	16-Nov-16 A														
TE-007	CO6 - TIME EXTENSION - PR12, PR13 - 65 CAL DAYS	65	100%	0	02-Feb-17 A	06-Mar-17 A														
STRUCTURE								09-Feb-17 A, 1ST & 2ND FLOOR												
1ST & 2ND FLOOR								SELECTIVE DEMOLITION - 1ST FLR & 2ND FLR												
SS-1890	SELECTIVE DEMOLITION - 1ST FLR & 2ND FLR	10	100%	0	24-May-16 A	26-May-16 A														
SS-1900	MEP DEMOLITION - 1ST FLR	10	100%	0	24-May-16 A	14-Jul-16 A														
SS-1910	MEP DEMOLITION - 2ND FLR	5	100%	0	24-May-16 A	14-Jul-16 A														
SS-1970	INSTALL WOOD SUB FLOOR FRAMING . DECK - 1ST FLR & 2ND FLR	5	100%	0	05-Oct-16 A	09-Feb-17 A														
ROOF								INSTALL WOOD SUB FLOOR FRAMING . DECK - 1ST FLR & 2ND FLR												
Actual Work Remaining Work				Critical Remaining Work Milestone				7 BASELINE SCHEDULE				7 BASLINE SCHEDULE - BY AREA								

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3180	ROOF LEAKS DISCOVERED	1	100%	0	28-May-16 A	28-May-16 A														
SS-3190	REPAIR ROOF LEAKS - RCO2R/OCO3	5	100%	0	18-Jul-16 A	27-Jul-16 A														
SS-3050	ELEVATOR - TESTING & FINAL INSPECTIONS - 1ST FLR	3	65%	3	12-Nov-16 A	05-Jun-17	7													
SS-3170	RCO 26RR - NEW ROOF OVER OLD ROOF & NEW COPING CAPS	20	85%	3	29-Mar-17 A	28-Apr-17	-9													
SS-1990	BITUMINOUS ROOF @ CANOPIES	10	90%	1	05-Apr-17 A	26-Apr-17	-9													
SS-2350	CAULKING & SEALING - ROOF	10	0%	1	05-Apr-17 A	10-May-17	24													
SS-2190	REMOVE / INSTALL NEW GUTTERS & DS - ROOF - AREA	10	0%	10	26-Apr-17	09-May-17	24													
EXTERIOR								03-May-17												
SS-2030	SELECTIVE DEMO - EXT WALLS	5	100%	0	06-Sep-16 A	06-Sep-16 A														
SS-2070	DEMO - MODIFY EXISTING OPENINGS	10	100%	0	06-Sep-16 A	06-Sep-16 A														
SS-1920	DEMO EXTERIOR FOR WEST SIDE STAIRS	5	100%	0	16-Sep-16 A	20-Sep-16 A														
SS-2020	CONC FOUNDATIONS @ WEST SIDE STAIRS	6	100%	0	04-Oct-16 A	26-Oct-16 A														
SS-2240	F/R/P CONC WEST SIDE STAIRS	8	100%	0	26-Oct-16 A	11-Jan-17 A														
SS-2360	F/R/P CONC WEST SIDE HC RAMP	5	100%	0	26-Oct-16 A	11-Jan-17 A														
SS-2150	EXT STUDS ./ BLOCKING	5	100%	0	27-Oct-16 A	01-Nov-16 A														
SS-3200	REINSTALL WINDOWS - RCO 32 - 1ST FLR	20	100%	0	21-Nov-16 A	23-Nov-16 A														
SS-3210	REINSTALL WINDOWS - 2ND FLR	20	100%	0	21-Nov-16 A	23-Nov-16 A														
SS-2460	ELEC - EXT LIGHT FIXTURES	5	55%	2	22-Nov-16 A	28-Apr-17	30													
SS-3261	RCO 32 CAULK WINDOWS- 1ST FLR	10	100%	0	22-Nov-16 A	13-Dec-16 A														
SS-2140	CMU WALLS @ W SIDE STAIRS	5	100%	0	06-Dec-16 A	09-Dec-16 A														
Actual Work				Critical Remaining Work				Summary												
Remaining Work				Milestone																
8 BASELINE SCHEDULE								8 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3220	WATERPROOF / REPLACE STUCCO	5	100%	0	07-Dec-16 A	05-Jan-17 A														
SS-2510	JOINT SEALANTS	5	90%	0	12-Dec-16 A	28-Apr-17	30													
SS-3269	RCO 32 CAULK WINDOWS- 2ND FLR	0	100%	0	16-Dec-16 A	05-Jan-17 A														
SS-3230	WATERPROOF REAR CONC STAIRS	5	100%	0	27-Dec-16 A	17-Jan-17 A														
SS-2390	INSTALL / WINDOWS STOREFRONT	5	100%	0	21-Feb-17 A	08-Mar-17 A														
SS-2250	STUCCO	0	98%	0	14-Mar-17 A	26-Apr-17	-9													
SS-2620	ALUM HANDRAILS	3	0%	3	28-Apr-17	03-May-17	30													
SS-2580	PAINTING - EXTERIOR	0	0%	0	28-Apr-17	28-Apr-17	30													
ROUGH IN																				
1ST FLOOR																				
SS-2010	INSTALL DUCTWORK - 1ST FLR	12	100%	0	12-Jul-16 A	10-Apr-17 A														
SS-2000	INSTALL ELEC ROUGH - WALLS - 1ST FLR	12	100%	0	11-Aug-16 A	14-Apr-17 A														
SS-2230	ELEC F/A & SYSTEMS ROUGH - 1ST FLR	10	100%	0	11-Aug-16 A	05-Apr-17 A														
SS-2080	INSTALL PLUMB R-I - WALLS - 1ST FLR	12	100%	0	15-Aug-16 A	19-Dec-16 A														
SS-2160	INSTALL HVAC EQUIP PIPING - 1ST FLR	17	100%	0	04-Oct-16 A	07-Apr-17 A														
SS-2060	INSTALL FIRE SPRKLR R-I - 1ST FLR	12	100%	0	26-Oct-16 A	08-Nov-16 A														
SS-2040	INSTALL HVAC EQUIP - 1ST FLR	15	100%	0	06-Dec-16 A	10-Apr-17 A														
SS-2420	MEP ROUGH INSPECTIONS - 1ST FLR	3	100%	0	06-Dec-16 A	18-Apr-17 A														
SS-2300	INSTALL PLUMBING INSULATION - 1ST FLR	3	100%	0	12-Dec-16 A	12-Apr-17 A														
SS-2230.2	INSTALL CCTV CONDUITS TO POLE - WEST PARKING LOT	3	100%	0	19-Dec-16 A	21-Dec-16 A														
SS-1930.4	INSTALL / MODIFY STRUCTURAL FRAMING FOR SHOWERS	2	100%	0	11-Jan-17 A	12-Jan-17 A														
Actual Work Critical Remaining Work Summary Remaining Work Milestone				9 BASELINE SCHEDULE				9 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-2320	INSTALL BLDG INSULATION - 1ST FLR	5	100%	0	16-Jan-17 A	14-Apr-17 A														INSTALL B
	SS-1930	INSTALL INT METAL FRAMING - 1ST FLR	10	100%	0	24-Jan-17 A	10-Apr-17 A													INSTALL IN
	SS-2017.11	INSTALL REVISED DATA CONDUITS ROUGH TO NEW IT ROOM - 1ST FLOOR	5	100%	0	22-Feb-17 A	14-Apr-17 A													INSTALL R
	SS-2130	WOOD STAIRS - 1ST FLR	10	50%	5	27-Feb-17 A	02-May-17	-9												WOOD
	SS-2230.6	INSTALL REVISED DATA CONDUITS ROUGH TO NEW IT ROOM - 1ST FLOOR	14	100%	0	27-Feb-17 A	14-Apr-17 A													INSTALL R
	SS-2230.1	INSTALL REVISED CCTV CONDUITS ROUGH - 1ST FLOOR	12	100%	0	01-Mar-17 A	07-Apr-17 A													INSTALL RE
	SS-2230.3	INSTALL REVISED CATV CONDUITS ROUGH - 1ST FLOOR	12	100%	0	01-Mar-17 A	07-Apr-17 A													INSTALL RE
	SS-2230.5	INSTALL CARD ACCESS SYS CONDUIT ROUGH - 1ST FLOOR	14	100%	0	01-Mar-17 A	14-Apr-17 A													INSTALL C
	SS-1930.2	REVISED CEILING FRAMING -1ST FLR	5	100%	0	01-Mar-17 A	12-Apr-17 A													REVISED C
	SS-3360	REPLACE EXISTING FLOOR RCO 4RR - 1ST FLR	5	100%	0	27-Mar-17 A	04-Apr-17 A													REPLACE EX
	SS-2110	SET HM FRAMES - 1ST FLR	5	100%	0	04-Apr-17 A	18-Apr-17 A													SET HM F
	SS-2230.4	INSTALL SECURITY CONDUITS ROUGH - 1ST FLOOR	12	100%	0	06-Apr-17 A	18-Apr-17 A													INSTALL S
	SS-2230.7	INSTALL REVISED INTERCOM CONDUITS ROUGH - 1ST FLOOR	5	100%	0	06-Apr-17 A	17-Apr-17 A													INSTALL P
	SS-1930.3	FRAME / BOX OUT RECESS FOR NEW AC CEILING CASSETTES - 1ST FLOOR	5	100%	0	06-Apr-17 A	10-Apr-17 A													FRAME / BO
	SS-2450	FRAMING INSPECTION - 1ST FLOOR	1	100%	0	14-Apr-17 A	14-Apr-17 A													I FRAMING
SS-3360.1	ADD 2ND LAYER 3/4" PLYWOOD FLOORING - 1ST FLOOR - ROOM 106,112 & 113	1	0%	1	26-Apr-17	26-Apr-17	22												I ADD 2N	
SS-2080,1	INSTALL SHOWER PANS - 1ST FLOOR	1	0%	1	26-Apr-17	26-Apr-17	-10												I INSTAL	
SS-2590	ELEC - POWER FOR ELEV	5	0%	5	28-Apr-17	05-May-17	7												ELEC	
Actual Work Remaining Work Critical Remaining Work Milestone Summary				10 BASELINE SCHEDULE					10 BASLINE SCHEDULE - BY AREA											

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016		Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
2ND FLOOR								03-Mar												
SS-2170	INSTALL PLUMB R-I - WALLS - 2ND FLR	10	100%	0	24-Aug-16 A	14-Apr-17 A														INSTALL P
SS-2180	INSTALL ELEC ROUGH - WALLS - 2ND FLR	10	100%	0	29-Aug-16 A	17-Apr-17 A														INSTALL E
SS-2220	INSTALL ELECT ROUGH - OH - 2ND FLR	10	100%	0	02-Sep-16 A	24-Apr-17 A														INSTALL
SS-2330	ELEC F/A & SYSTEMS ROUGH - 2ND FLR	10	100%	0	02-Sep-16 A	24-Apr-17 A														ELEC F/A
SS-2210	INSTALL DUCTWORK - 2ND FLR	10	100%	0	09-Sep-16 A	17-Apr-17 A														INSTALL D
SS-2370	INSTALL HVAC EQUIP PIPING - 2ND FLR	10	100%	0	04-Oct-16 A	19-Dec-16 A														INSTALL HVAC EQUIP PIPING - 2ND FLR
SS-3270	REPLACE EXISTING FLOOR RCO 1 & 4R - 2ND FLR	10	100%	0	05-Oct-16 A	14-Oct-16 A														REPLACE EXISTING FLOOR RCO 1 & 4R - 2ND FLR
SS-2120	INSTALL INT METAL FRAMING - 2ND FLR	10	100%	0	18-Oct-16 A	19-Apr-17 A														INSTALL
SS-2260	INSTALL FIRE SPRKLR R-I - 2ND FLR	10	100%	0	26-Oct-16 A	09-Dec-16 A														INSTALL FIRE SPRKLR R-I - 2ND FLR
SS-2400	MEP ROUGH INSPECTIONS - 2ND FLR	3	100%	0	09-Dec-16 A	20-Apr-17 A														MEP ROU
SS-2270	INSTALL HVAC EQUIP - 2ND FLR -	5	90%	1	06-Jan-17 A	28-Apr-17	-11													INSTALL
SS-2200	INSTALL PLUMB R-I - CLGS - 2ND FLR	10	100%	0	23-Jan-17 A	14-Apr-17 A														INSTALL P
SS-2280	INSTALL PLUMBING INSULATION - 2ND FLR	10	100%	0	23-Feb-17 A	19-Apr-17 A														INSTALL
SS-2120.4	REMOVE & CLOSE UP 2 EXISTING ROOF CURBS	10	100%	0	04-Apr-17 A	07-Apr-17 A														REMOVE & C
SS-2330.5	INSTALL CARD ACCESS SYS CONDUIT ROUGH - 2ND FLOOR	14	100%	0	05-Apr-17 A	20-Apr-17 A														INSTALL
SS-2120.6	INSTALL NEW ROOF CURB FOR KEF-1	2	100%	0	10-Apr-17 A	11-Apr-17 A														INSTALL N
SS-2170.1	INSTALL NEW CONDENSATE FOR IT - ROOM 209 AC UNIT	1	100%	0	11-Apr-17 A	11-Apr-17 A														INSTALL N
SS-2330.3	INSTALL REVISED CATV CONDUITS ROUGH - 2ND FLOOR	14	100%	0	12-Apr-17 A	14-Apr-17 A														INSTALL F
SS-2017.13	FRAME / BOX OUT RECESS FOR NEW AC CEILING CASSETTES - 2ND FLOOR	5	100%	0	12-Apr-17 A	14-Apr-17 A														FRAME / B
Actual Work Critical Remaining Work Summary Remaining Work Milestone				11 BASELINE SCHEDULE				11 BASLINE SCHEDULE - BY AREA												

■ Actual Work
 ■ Critical Remaining Work
 ▼ Summary
 ■ Remaining Work
 ◆ Milestone

11 BASELINE SCHEDULE

11
 BASLINE SCHEDULE - BY AREA

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
FINISHES	SS-2120.2	REVISED CEILING FRAMING - 2ND FLR	5	100%	0	12-Apr-17 A	18-Apr-17 A												REVISED	
	SS-2310	SET WOOD FRAMES - 2ND FLR	5	0%	1	13-Apr-17 A	26-Apr-17	-9											SET WO	
	SS-2340	INSTALL BLDG INSULATION - 2ND FLR	5	100%	0	14-Apr-17 A	20-Apr-17 A												INSTALL	
	SS-2330.6	INSTALL REVISED DATA CONDUITS ROUGH TO NEW IT - ROOM 2ND FLOOR	5	100%	0	14-Apr-17 A	21-Apr-17 A												INSTALL	
	SS-2330.4	INSTALL SECURITY CONDUITS ROUGH - 2ND FLOOR	14	100%	0	17-Apr-17 A	21-Apr-17 A												INSTALL	
	SS-2120.1	FRAME NEW IT - ROOM - 2ND FLOOR	2	100%	0	18-Apr-17 A	18-Apr-17 A												FRAME N	
	SS-2120.5	INSTALL STRUCTURAL FRAMING FOR KEF-1 CURB	10	100%	0	18-Apr-17 A	19-Apr-17 A												INSTALL	
	SS-2220.1	INSTALL REVISED CCTV CONDUITS ROUGH - 2ND FLOOR	12	100%	0	19-Apr-17 A	25-Apr-17 A												INSTALL	
	SS-2430	FRAMING INSPECTION - 2ND FLR	1	100%	0	21-Apr-17 A	21-Apr-17 A												FRAMING	
	SS-3270.1	ADD 2ND LAYER 3/4" PLYWOOD FLOORING - 2ND FLOOR - ROOM 209	1	0%	1	26-Apr-17	26-Apr-17	-10											ADD 2N	
SS-2120.3	INSTALL PLYWOOD ON IT WALLS - 2ND FLOOR	5	0%	5	27-Apr-17	03-May-17	-4											INSTA		
FINISHES																		Summary		
1ST FLOOR																		Summary		
SS-2690	INSTALL ALUM DOORS / STOREFRONT - 1ST FLR	5	100%	0	07-Mar-17 A	08-Mar-17 A												INSTALL ALUM DOO		
SS-2050	INSTALL DOOR FRAMES - 1ST FLR	5	100%	0	04-Apr-17 A	12-Apr-17 A												INSTALL D		
SS-2017.15	ADD 2ND LAYER SHEETROCK TO CEILING - ROOM 116	5	100%	0	12-Apr-17 A	17-Apr-17 A												ADD 2ND		
SS-2017.16	ADDN 2ND LAYER SHEETROCK - ROOM 106/107	5	100%	0	12-Apr-17 A	17-Apr-17 A												ADDN 2N		
SS-2470	HANG DRYWALL - 1ST FLR	12	98%	0	14-Apr-17 A	27-Apr-17	-10											HANG I		
SS-2520	FINISH DRYWALL - 1ST FLR	12	75%	3	17-Apr-17 A	03-May-17	-3											FINIS		
Actual Work Remaining Work				Critical Remaining Work ◆ Milestone				12 BASELINE SCHEDULE				12 BASLINE SCHEDULE - BY AREA								

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-2410	PLASTER RESTORATION - 1ST FLR	8	100%	0	18-Apr-17 A	27-Apr-17 A														PLASTER RESTORATION - 1ST FLR
SS-2530	SCREW INSPECTION - 1ST FLR	1	100%	0	18-Apr-17 A	18-Apr-17 A														SCREW INSPECTION - 1ST FLR
SS-2650	PAINT INTERIOR PRIME COAT - 1ST FLR	5	0%	5	03-May-17	10-May-17	-3													PAINT INTERIOR PRIME COAT - 1ST FLR
SS-2700	HANG DOORS - 1ST FLR	7	0%	7	09-May-17	18-May-17	-3													HANG DOORS - 1ST FLR
SS-2730	PAINT INTERIOR FINISH COAT - 1ST FLR	7	0%	7	10-May-17	19-May-17	-3													PAINT INTERIOR FINISH COAT - 1ST FLR
SS-2710	INSTALL ARCH WOODWORK - 1ST FLR	10	0%	10	10-May-17	24-May-17	15													INSTALL ARCH WOODWORK - 1ST FLR
SS-2860	INSTALL HVAC GRILLS/TRIM - 1ST FLR	10	0%	10	16-May-17	30-May-17	-3													INSTALL HVAC GRILLS/TRIM - 1ST FLR
SS-2870	INSTALL ELEC FIXTURES - 1ST FLR	10	0%	10	16-May-17	30-May-17	-3													INSTALL ELEC FIXTURES - 1ST FLR
SS-2640	CERAMIC TILE @ BATHROOMS - 1ST FLR	12	0%	12	19-May-17	05-Jun-17	-11													CERAMIC TILE @ BATHROOMS - 1ST FLR
SS-2880	INSTALL FIRE SPRKLR HEADS/TRIM - 1ST FLR	10	0%	10	19-May-17	02-Jun-17	8													INSTALL FIRE SPRKLR HEADS/TRIM - 1ST FLR
SS-2920	INSTALL RESILIENT FLOORING - 1ST FLR	7	0%	7	23-May-17	01-Jun-17	-3													INSTALL RESILIENT FLOORING - 1ST FLR
SS-2970	INSTALL ELEC / FA / COMM TRIM - 1ST FLR	10	0%	10	30-May-17	13-Jun-17	1													INSTALL ELEC / FA / COMM TRIM - 1ST FLR
SS-2980	INSTALL / REFINISH WOOD FLOORING - RCO 1 - 1ST FLOOR	10	0%	10	30-May-17	13-Jun-17	-3													INSTALL / REFINISH WOOD FLOORING - RCO 1 - 1ST FLOOR
SS-2990	INSTALL FIRE EXTINGUISHERS - 1ST FLR	5	0%	5	30-May-17	06-Jun-17	6													INSTALL FIRE EXTINGUISHERS - 1ST FLR
SS-2760	INSTALL FINISH HARDWARE - 1ST FLR	10	0%	10	06-Jun-17	19-Jun-17	-4													INSTALL FINISH HARDWARE - 1ST FLR
SS-2940	INSTALL PLUMB FIXTURES - 1ST FLR	10	0%	10	06-Jun-17	19-Jun-17	-11													INSTALL PLUMB FIXTURES - 1ST FLR
SS-2960	INSTALL PLUMB TRIM - 1ST FLR	10	0%	10	08-Jun-17	21-Jun-17	-6													INSTALL PLUMB TRIM - 1ST FLR
SS-3030	PAINTING TOUCH UP - 1ST FLR	5	0%	5	12-Jun-17	19-Jun-17	-3													PAINTING TOUCH UP - 1ST FLR
SS-3010	INSTALL TOILET PARTITIONS - 1ST FLR	5	0%	5	20-Jun-17	26-Jun-17	-11													INSTALL TOILET PARTITIONS - 1ST FLR
SS-3020	INSTALL TOILET ACCESSORIES - 1ST FLR	5	0%	5	22-Jun-17	28-Jun-17	-11													INSTALL TOILET ACCESSORIES - 1ST FLR
SS-3060	CLEAN & PRELIM PUNCH - 1ST FLR	8	0%	8	29-Jun-17	10-Jul-17	-11													CLEAN & PRELIM PUNCH - 1ST FLR
				13 BASELINE SCHEDULE				13 BASLINE SCHEDULE - BY AREA												
Actual Work Critical Remaining Work Summary Remaining Work Milestone																				

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
2ND FLOOR																				
SS-2570	HANG DRYWALL - 2ND FLR	12	10%	11	21-Apr-17 A	15-May-17	-11													
SS-2480	PLASTER RESTORATION - 2ND FLR	8	0%	8	01-May-17	10-May-17	1													
SS-2610	SCREW INSPECTION - 2ND FLR	1	0%	1	02-May-17	03-May-17	-6													
SS-2660	FINISH DRYWALL - 2ND FLR	12	0%	12	04-May-17	22-May-17	-7													
SS-2540	INSTALL ELEC FIXTURES - 2ND FLR	10	0%	10	05-May-17	18-May-17	1													
SS-2680	PAINT INTERIOR PRIME COAT - 2ND FLR	6	0%	6	15-May-17	23-May-17	-11													
SS-2017.14	ADD 2ND LAYER SHEETROCK TO CEILING - ROOM 204	5	0%	5	15-May-17	22-May-17	-11													
SS-2770	CERAMIC TILE @ BATHROOMS - 2ND FLR	12	0%	12	16-May-17	01-Jun-17	-11													
SS-2720	PAINT INTERIOR FINISH COAT - 2ND FLR	7	0%	7	18-May-17	29-May-17	-11													
SS-2740	HANG DOORS - 2ND FLR	7	0%	7	23-May-17	01-Jun-17	-3													
SS-2750	INSTALL ARCH WOODWORK - 2ND FLR	10	0%	10	23-May-17	06-Jun-17	-1													
SS-2810	INSTALL HVAC GRILLS/TRIM - 2ND FLR	10	0%	10	24-May-17	07-Jun-17	-11													
SS-2820	INSTALL FIRE SPRKLR HEADS/TRIM - 2ND FLR	10	0%	10	29-May-17	12-Jun-17	0													
SS-2840	INSTALL FIRE EXTINGUISHERS - 2ND FLR	5	0%	5	29-May-17	05-Jun-17	5													
SS-2850	INSTALL / REFINISH WOOD FLOORING - RCO 01 - 2ND FLR	5	0%	5	29-May-17	05-Jun-17	0													
SS-2890	INSTALL RESILIENT FLOORING - 2ND FLR	7	0%	7	30-May-17	08-Jun-17	-11													
SS-2830	INSTALL FINISH HARDWARE - 2ND FLR	10	0%	10	01-Jun-17	15-Jun-17	-3													
SS-2930	INSTALL PLUMB FIXTURES - 2ND FLR	10	0%	10	01-Jun-17	15-Jun-17	-11													
SS-2950	INSTALL PLUMB TRIM - 2ND FLR	10	0%	10	06-Jun-17	20-Jun-17	-6													
SS-2900	PAINTING TOUCH UP - 2ND FLR	5	0%	5	06-Jun-17	13-Jun-17	-1													
SS-3000	INSTALL TOILET PARTITIONS - 2ND FLR	4	0%	4	15-Jun-17	21-Jun-17	-11													
Actual Work Critical Remaining Work Summary Remaining Work Milestone				14 BASELINE SCHEDULE				14 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-3040	INSTALL TOILET ACCESSORIES - 2ND FLR	4	0%	4	21-Jun-17	27-Jun-17	-11													
SS-3070	CLEAN & PRELIM PUNCH - 2ND FLR	10	0%	10	27-Jun-17	11-Jul-17	-11													
ELEVATOR																				
SS-2630	INSTALL ELEV EQUIP - 1ST FLR -	15	100%	0	31-Aug-16 A	20-Sep-16 A														
SS-2780	INSTALL ELEV CAB - 1ST FLR -	18	100%	0	21-Sep-16 A	07-Oct-16 A														
SS-2910	INSTALL ELEV TRIM / CAB FINISHES	18	0%	18	05-May-17	31-May-17	7													
SS-2790	INSTALL ELEV POWER	3	0%	3	05-May-17	10-May-17	7													
SITE / CIVIL WORK																				
SS-1820	SITE DEMOLITION	5	100%	0	24-Jun-16 A	06-Sep-16 A														
SS-1850	EARTHWORK	5	90%	1	24-Jun-16 A	26-Apr-17	5													
SS-1860	STORM DRAINAGE	5	98%	0	17-Aug-16 A	26-Apr-17	5													
SS-2090	STABILIZE SUBGRADE	10	100%	0	22-Aug-16 A	08-Mar-17 A														
SS-2290	LIMEROCK BASE	7	95%	0	05-Sep-16 A	27-Apr-17	5													
SS-3300	SITE DEMO WEST SIDEWALK & PLANTER @ TREE 2 (PR11/RCO12)	5	100%	0	07-Sep-16 A	26-Sep-16 A														
SS-3320	REMOVE CONC FOOTING @ SHUFFLE BOARD	5	100%	0	09-Sep-16 A	26-Sep-16 A														
SS-1950	GREASE TRAP	2	100%	0	21-Sep-16 A	12-Apr-17 A														
SS-2670	LANDSCAPING	12	0%	10	03-Oct-16 A	29-Jun-17	-9													
SS-1870	SANITARY SEWER	7	98%	0	07-Oct-16 A	26-Apr-17	5													
SS-1959	RCO 03RR - FIRE WATER LINE	10	100%	0	18-Oct-16 A	06-Jan-17 A														
SS-1940	OIL INTERCEPTOR	3	100%	0	16-Dec-16 A	20-Dec-16 A														
SS-1960	RCO 03RR - DOMESTIC WATER SERVICE	10	98%	0	06-Jan-17 A	26-Apr-17	5													
ss-3285	RCO 31R- ELEC CONDUIT - FPL FEEDERS	5	100%	0	09-Jan-17 A	11-Jan-17 A														
SS-2600	CONCRETE SIDEWALKS	7	65%	2	17-Apr-17 A	15-Jun-17	-9													
SS-2380	D CURBS	5	0%	5	27-Apr-17	04-May-17	5													
Actual Work Critical Remaining Work Summary Remaining Work Milestone				15 BASELINE SCHEDULE				15 BASLINE SCHEDULE - BY AREA												

SOUTH SIDE SCHOOL				DD 26-Apr-17 Dipompeo Construction Corp				25-Apr-17												
Activity ID	Activity Name	Origl Dur	Activity % Complete	Rem Dur	Start	Finish	Total Float	Qtr 2, 2016		Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SS-2440	ASPHALT PAVING	4	0%	4	04-May-17	10-May-17	5													ASP
SS-2500	PAVER CURB	5	0%	5	10-May-17	17-May-17	18													PA
SS-2550	STRIPING / PARKING BUMPERS	3	0%	3	17-May-17	22-May-17	20													S
SS-2560	CONCRETE PAVERS	5	0%	5	17-May-17	24-May-17	18													C
SS-2490	IRRIGATION	10	0%	10	30-May-17	12-Jun-17	-9													
SS-2800	CLEANUP & PRELIMINARY PUNCH	5	0%	5	29-Jun-17	06-Jul-17	-9													
COMPLETION																				
SS-3080	A/E INSPECTION	1	0%	1	11-Jul-17	12-Jul-17	-11													
SS-3090	MILESTONE - SUBSTANTIAL COMPLETION	0	0%	0		12-Jul-17*	-11													
SS-3100	COMPETE A/E PUCH LIST & CLOSEOUT	15	0%	15	12-Jul-17	02-Aug-17	-11													
SS-4600	ADJUSTED CONTRACT COMPLETION DATE (W 224 DAY TE)	0	0%	0		17-Jul-17*	0													
SS-3110	MILESTONE - FINAL COMPLETION	0	0%	0		02-Aug-17*	-11													
Actual Work Remaining Work Critical Remaining Work Summary Milestone				16 BASELINE SCHEDULE				16 BASLINE SCHEDULE - BY AREA												