

ID	Task Name	Current Projected Schedule Start Date	Current Projected Schedule Finish Date	Actual Start	Actual Finish	Baseline Schedule Start Date	Baseline Schedule Finish Date	Predecessors	Original Baseline Schedule Duration	Timeline (2014-2016)											
0	10777G SouthSide School_17-Apr-2014	Tue 1/28/14	Thu 6/9/16	Tue 1/28/14	NA Tue 1/28/14	Thu 6/9/16			618 days	[Timeline visualization for task 0]											
1	Preliminary Layout Approval by Commission	Tue 1/28/14	Tue 2/4/14	Tue 1/28/14	Tue 2/4/14	Tue 1/28/14	Tue 2/4/14		6 days	[Timeline visualization for task 1]											
2	DD Drawings [30%] to be Completed and Approved by Commission	Tue 2/4/14	Thu 4/17/14	Tue 2/4/14	Thu 4/17/14	Tue 2/4/14	Thu 4/17/14		53 days	[Timeline visualization for task 2]											
11	Agencies Approval	Fri 4/4/14	Fri 1/30/15	Fri 4/4/14	NA Fri 4/18/14	Tue 6/17/14			43 days	[Timeline visualization for task 11]											
12	Prepare Documentation for Submittal FCT	Mon 1/5/15	Fri 1/30/15	Mon 1/5/15	Mon 2/16/15	Fri 4/18/14	Fri 5/2/14	16	11 days	[Timeline visualization for task 12]											
13	Prepare Documentation for Submittal Broward County Historic Society Presentation	Fri 4/4/14	Tue 11/4/14	Fri 4/4/14	Tue 11/4/14	Fri 4/18/14	Fri 5/2/14		11 days	[Timeline visualization for task 13]											
14	Prepare Documentation for Submittal Division of Cultural Affairs	Mon 1/5/15	Fri 1/30/15	Mon 1/5/15	Mon 2/16/15	Fri 4/18/14	Fri 5/2/14	16	11 days	[Timeline visualization for task 14]											
15	Comments returned from FCT	Fri 1/30/15	Mon 3/16/15	Fri 1/30/15	Mon 3/16/15	Mon 5/5/14	Tue 6/17/14	16	32 days	[Timeline visualization for task 15]											
16	Approval or Comments returned from Broward County Historic Society	Mon 1/5/15	Wed 3/18/15	Mon 1/5/15	Wed 3/18/15	Mon 5/5/14	Tue 6/17/14	13FS+30 days	32 days	[Timeline visualization for task 16]											
17	Re-submission to FCT/ Approval by FCT	Wed 3/19/14	Fri 5/29/15	Thu 3/19/15	NA Mon 5/5/14	Tue 6/17/14		16	32 days	[Timeline visualization for task 17]											
18	CCNA RFQ execution for design consultants (under one umbrella)	Mon 3/3/14	Tue 10/21/14	Mon 3/3/14	Tue 10/21/14	Mon 3/3/14	Wed 8/20/14		123 days	[Timeline visualization for task 18]											
32	Design & Permit Phase	Tue 4/1/14	Fri 5/29/15	Tue 4/1/14	NA Tue 4/1/14	Mon 3/30/15			260 days	[Timeline visualization for task 32]											
33	Community Outreach (All Comments from Neighborhood Due)	Tue 4/1/14	Fri 5/30/14	Tue 4/1/14	Fri 5/30/14	Tue 4/1/14	Fri 5/30/14	10	44 days	[Timeline visualization for task 33]											
34	Review & Approval of 60% Design Development	Wed 10/22/14	Fri 1/9/15	Wed 10/22/14	Fri 1/9/15	Thu 8/21/14	Wed 10/1/14	31	30 days	[Timeline visualization for task 34]											
35	Review & Approval of 100% Design Development	Mon 1/12/15	Mon 1/26/15	Mon 1/12/15	Mon 1/26/15	Thu 10/2/14	Wed 11/12/14	34	30 days	[Timeline visualization for task 35]											
36	Design Development Complete	Mon 1/26/15	Mon 1/26/15	Mon 1/26/15	Mon 1/26/15	Wed 11/12/14	Wed 11/12/14	33,11,35	0 days	[Timeline visualization for task 36]											
37	Preliminary Cost Estimate	Wed 12/10/14	Wed 12/10/14	Wed 12/10/14	Wed 12/10/14	Thu 11/13/14	Wed 12/3/14	35	15 days	[Timeline visualization for task 37]											
38	Approval of 100% Design Development Drawings	Mon 1/26/15	Fri 1/30/15	Mon 1/26/15	Fri 1/30/15	Thu 12/4/14	Wed 12/17/14	37,35	10 days	[Timeline visualization for task 38]											
39	Construction Documents	Fri 1/30/15	Fri 3/20/15	Fri 1/30/15	Fri 3/20/15	Thu 12/18/14	Mon 2/2/15	38,14,17	33 days	[Timeline visualization for task 39]											
40	Final Construction Estimate	Fri 3/20/15	Fri 3/27/15	Fri 3/20/15	Fri 3/27/15	Tue 2/3/15	Mon 2/16/15	39	10 days	[Timeline visualization for task 40]											
41	Permitting	Tue 2/17/15	Mon 6/8/15	Tue 2/17/15	NA Tue 2/17/15	Mon 3/30/15		40	30 days	[Timeline visualization for task 41]											
42	Bidding & Construction Phase	Tue 3/31/15	Thu 6/9/16	Tue 3/31/15	NA Tue 3/31/15	Thu 6/9/16			313 days	[Timeline visualization for task 42]											
43	Bidding Process	Tue 3/31/15	Mon 6/8/15	Tue 3/31/15	NA Tue 3/31/15	Thu 4/30/15		41	23 days	[Timeline visualization for task 43]											
44	Contract Award	Mon 6/8/15	Tue 6/30/15	NA	NA Fri 5/1/15	Thu 6/11/15		43	30 days	[Timeline visualization for task 44]											
45	Commission Approval	Tue 6/30/15	Fri 7/31/15	NA	NA Fri 5/1/15	Thu 6/11/15		44SS	30 days	[Timeline visualization for task 45]											
46	Construction Phase	Fri 7/31/15	Thu 6/9/16	NA	NA Fri 6/12/15	Thu 6/9/16		45	260 days	[Timeline visualization for task 46]											

Project: 10777G SouthSide School
Date: Tue 5/19/15

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			