


ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
1		COMMENCEMENT	36 days	Fri 4/29/16	Fri 6/17/16					
2		NOTICE TO PROCEED	0 days	Fri 4/29/16	Fri 4/29/16					
3		ACQUIRE BUILDING PERMITS	0 days	Fri 4/29/16	Fri 4/29/16	2				
7		LETTER TO CITY - START DATE 5/16/16	0 days	Fri 4/29/16	Fri 4/29/16	2SS				
4		MOBILIZATION	7 days	Thu 5/12/16	Fri 5/20/16	2FS+72 hrs,7				
8		DCC LETTER TO CITY - START WORK 5/16	5 days	Mon 5/23/16	Fri 5/27/16	4				
5		MOLD REMEDIATION AND REMOVAL OF 1ST FLR & 2ND FLR SUB FLOOR	15 days	Mon 5/23/16	Fri 6/10/16	4				
6		TENT & FUMIGATE	5 days	Mon 6/13/16	Fri 6/17/16	5,8				
9		SUBMITTALS	100 days	Fri 4/29/16	Thu 9/15/16					
10		SUBMIT	61 days	Fri 4/29/16	Fri 7/22/16					
28		HVAC EQUIPMENT - SUBMIT	31 days	Fri 4/29/16	Fri 6/10/16	2				
25		HYDRAULIC ELEVATORS - SUBMIT	35 days	Fri 4/29/16	Thu 6/16/16	2				
26		FIRE PROTECTION SYSTEM - SUBMIT	40 days	Fri 4/29/16	Thu 6/23/16	2				
17		BUILDING INSULATION - SUBMIT	41 days	Fri 4/29/16	Fri 6/24/16	2				
18		SEALANTS, CAULKING AND SEALS - SUBMIT	41 days	Fri 4/29/16	Fri 6/24/16	2				
22		GYPSUM DRYWALL SYSTEMS - SUBMIT	41 days	Fri 4/29/16	Fri 6/24/16	2				
12		WATER SYSTEMS - SUBMIT	42 days	Fri 4/29/16	Mon 6/27/16	2				


Project: SOUTH SIDE SCHOOL
Date: Thu 6/9/16

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1,
								Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
20			WOOD DOORS - SUBMIT	45 days	Fri 4/29/16	Thu 6/30/16	2										
14			CAST IN PLACE CONCRETE - SUBMIT	46 days	Fri 4/29/16	Fri 7/1/16	2										
15			CONCRETE UNIT MASONRY - SUBMIT	46 days	Fri 4/29/16	Fri 7/1/16	2										
13			IRRIGATION SYSTEM - SUBMIT	51 days	Fri 4/29/16	Fri 7/8/16	2										
16			ROUGH CARPENTRY - SUBMIT	51 days	Fri 4/29/16	Fri 7/8/16	2										
19			METAL DOORS AND FRAMES - SUBMIT	51 days	Fri 4/29/16	Fri 7/8/16	2										
21			ALUMINUM WINDOWS - SUBMIT	51 days	Fri 4/29/16	Fri 7/8/16	2										
23			PORCELAIN/CERAMIC TILE - SUBMIT	55 days	Fri 4/29/16	Thu 7/14/16	2										
11			ASPHALTIC CONCRETE PAVING - SUBMIT	56 days	Fri 4/29/16	Fri 7/15/16	2										
27			PLUMBING FIXTURES - SUBMIT	56 days	Fri 4/29/16	Fri 7/15/16	2										
24			RESILIENT TILE FLOORING - SUBMIT	61 days	Fri 4/29/16	Fri 7/22/16	2										
29			APPROVE	40 days	Mon 6/13/16	Fri 8/5/16											
47			HVAC EQUIPMENT - APPROVE	10 days	Mon 6/13/16	Fri 6/24/16	28										
44			HYDRAULIC ELEVATORS - APPROVE	10 days	Fri 6/17/16	Thu 6/30/16	25										

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1,
								Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
45			FIRE PROTECTION SYSTEM - APPROVE	10 days	Fri 6/24/16	Thu 7/7/16	26										
36			BUILDING INSULATION - APPROVE	10 days	Mon 6/27/16	Fri 7/8/16	17										
37			SEALANTS, CAULKING AND SEALS - APPROVE	10 days	Mon 6/27/16	Fri 7/8/16	18										
41			GYPSUM DRYWALL SYSTEMS - APPROVE	10 days	Mon 6/27/16	Fri 7/8/16	22										
31			WATER SYSTEMS - APPROVE	10 days	Tue 6/28/16	Mon 7/11/16	12										
39			WOOD DOORS - APPROVE	10 days	Fri 7/1/16	Thu 7/14/16	20										
33			CAST IN PLACE CONCRETE - APPROVE	10 days	Mon 7/4/16	Fri 7/15/16	14										
34			CONCRETE UNIT MASONRY - APPROVE	10 days	Mon 7/4/16	Fri 7/15/16	15										
32			IRRIGATION SYSTEM - APPROVE	10 days	Mon 7/11/16	Fri 7/22/16	13										
35			ROUGH CARPENTRY - APPROVE	10 days	Mon 7/11/16	Fri 7/22/16	16										
38			METAL DOORS AND FRAMES - APPROVE	10 days	Mon 7/11/16	Fri 7/22/16	19										
40			ALUMINUM WINDOWS - APPROVE	10 days	Mon 7/11/16	Fri 7/22/16	21										
42			PORCELAIN/CERAMIC TILE - APPROVE	10 days	Fri 7/15/16	Thu 7/28/16	23										
30			ASPHALTIC CONCRETE PAVING - APPROVE	10 days	Mon 7/18/16	Fri 7/29/16	11										

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun			Qtr 3, 2016 Jul Aug Sep			Qtr 4, 2016 Oct Nov Dec			Qtr 1, 2017 Jan
46			PLUMBING FISTURES - APPROVE	10 days	Mon 7/18/16	Fri 7/29/16	27										
43			RESILIENT TILE FLOORING - APPROVE	10 days	Mon 7/25/16	Fri 8/5/16	24										
48			DELIVER	59 days	Mon 6/27/16	Thu 9/15/16											
66			HVAC EQUIPMENT - FAB/DEL	20 days	Mon 6/27/16	Fri 7/22/16	47										
63			HYDRAULIC ELEVATORS - FAB/DEL	45 days	Fri 7/1/16	Thu 9/1/16	44										
64			FIRE PROTECTION SYSTEM - FAB/DEL	4 days	Fri 7/8/16	Wed 7/13/16	45										
55			BUILDING INSULATION - FAB/DEL	5 days	Mon 7/11/16	Fri 7/15/16	36										
60			GYPSUM DRYWALL SYSTEMS - FAB/DEL	5 days	Mon 7/11/16	Fri 7/15/16	41										
56			SEALANTS, CAULKING AND SEALS - FAB/DEL	10 days	Mon 7/11/16	Fri 7/22/16	37										
50			WATER SYSTEMS - FAB/DEL	20 days	Tue 7/12/16	Mon 8/8/16	31										
58			WOOD DOORS - FAB/DEL	35 days	Fri 7/15/16	Thu 9/1/16	39										
52			CAST IN PLACE CONCRETE - FAB/DEL	5 days	Mon 7/18/16	Fri 7/22/16	33										
53			CONCRETE UNIT MASONRY - FAB/DEL	5 days	Mon 7/18/16	Fri 7/22/16	34										
54			ROUGH CARPENTRY - FAB/DEL	5 days	Mon 7/25/16	Fri 7/29/16	35										
51			IRRIGATION SYSTEM - FAB/DEL	30 days	Mon 7/25/16	Fri 9/2/16	32										

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
57		METAL DOORS AND FRAMES - FAB/DEL	30 days	Mon 7/25/16	Fri 9/2/16	38				
59		ALUMINUM WINDOWS - FAB/DEL	35 days	Mon 7/25/16	Fri 9/9/16	40				
61		PORCELAIN/CERAMIC TILE - FAB/DEL	35 days	Fri 7/29/16	Thu 9/15/16	42				
49		ASPHALTIC CONCRETE PAVING - FAB/DEL	1 day	Mon 8/1/16	Mon 8/1/16	30				
65		PLUMBING FIXTURES - FAB/DEL	15 days	Mon 8/1/16	Fri 8/19/16	46				
62		RESILIENT TILE FLOORING - FAB/DEL	20 days	Mon 8/8/16	Fri 9/2/16	43				
67		BLDG RENOVATION	113 days	Mon 6/13/16	Wed 11/16/16					
68		STRUCTURE	98 days	Mon 6/20/16	Wed 11/2/16					
69		1ST & 2ND FLOOR	10 days	Mon 6/20/16	Fri 7/1/16					
72		MEP DEMOLITION - 2ND FLR	5 days	Mon 6/20/16	Fri 6/24/16	70SS,71SS-40 hrs				
70		SELECTIVE DEMOLITION - 1ST FLR & 2ND FLR	10 days	Mon 6/20/16	Fri 7/1/16	3,4SS+48 hrs,6				
71		MEP DEMOLITION - 1ST FLR	10 days	Mon 6/20/16	Fri 7/1/16	70SS				
73		INSTALL WOOD SUB FLOOR FRAMING . DECK - 1ST FLR & 2ND FLR	5 days	Thu 6/23/16	Wed 6/29/16	70SS+24 hrs				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
74			ROOF	71 days	Wed 7/27/16	Wed 11/2/16					
75			BITUMINOUS ROOF @ CANOPIES	10 days	Wed 7/27/16	Tue 8/9/16	72FS+176 hrs				
76			REMOVE / INSTLL NEW GUTTERS & DS - ROOF - AREA	10 days	Wed 7/27/16	Tue 8/9/16	75SS				
77			CAULKING & SEALING - ROOF	10 days	Wed 8/10/16	Tue 8/23/16	76,56				
78			ELEVATOR - TESTING & FINAL INSPECTIONS - 1ST FLR	3 days	Mon 10/31/16	Wed 11/2/16	182				
79			EXTERIOR	50 days	Wed 6/22/16	Tue 8/30/16					
80			DEMO EXTERIOR FOR WEST SIDE STAIRS	5 days	Wed 6/22/16	Tue 6/28/16	2,70SS+16 hrs				
85			SELECTIVE DEMO - EXT WALLS	5 days	Wed 6/29/16	Tue 7/5/16	70SS,80				
86			DEMO - MODIFY EXISTING OPENINGS	10 days	Mon 7/4/16	Fri 7/15/16	85SS+24 hrs				
87			EXT STUDS ./ BLOCKING	5 days	Thu 7/7/16	Wed 7/13/16	86SS+24 hrs				
88			STUCCO	10 days	Fri 7/15/16	Thu 7/28/16	87SS+48 hrs				
81			CONC FOUNDATIONS @ WEST SIDE STAIRS	6 days	Mon 7/25/16	Mon 8/1/16	80,52				
89			INSTALL / WINDOWS STOREFRONT	5 days	Fri 7/29/16	Thu 8/4/16	88				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017
								Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
82			CMU WALLS @ W SIDE STAIRS	5 days	Tue 8/2/16	Mon 8/8/16	70SS+24 hrs,81,53										
90			ELEC - EXT LIGHT FIXTURES	5 days	Fri 8/5/16	Thu 8/11/16	88,89										
83			F/R/P CONC WEST SIDE STAIRS	8 days	Tue 8/9/16	Thu 8/18/16	82										
92			JOINT SEALANTS	5 days	Fri 8/12/16	Thu 8/18/16	88,90,56										
84			F/R/P CONC WEST SIDE HC RAMP	5 days	Fri 8/19/16	Thu 8/25/16	83										
93			PAINTING - EXTERIOR	5 days	Fri 8/19/16	Thu 8/25/16	92										
91			ALUM HANDRAILS	3 days	Fri 8/26/16	Tue 8/30/16	84,93,93FF,104										
94			ROUGH IN	57 days	Mon 6/13/16	Tue 8/30/16											
95			1ST FLOOR	50 days	Wed 6/22/16	Tue 8/30/16											
96			INSTALL INT METAL FRAMING - 1ST FLR	10 days	Wed 6/22/16	Tue 7/5/16	2,73FF+32 hrs										
98			INSTALL ELEC ROUGH - WALLS - 1ST FLR	12 days	Mon 6/27/16	Tue 7/12/16	96SS+24 hrs										
99			INSTALL DUCTWORK - 1ST FLR	12 days	Tue 6/28/16	Wed 7/13/16	96SS+32 hrs										
97			INSTALL PLUMB R-I - WALLS - 1ST FLR	12 days	Mon 7/4/16	Tue 7/19/16	71,96SS+24 hrs										
104			SET HM FRAMES - 1ST FLR	5 days	Wed 7/6/16	Tue 7/12/16	96										
103			REPAIR - EXISTING FLOOR - 1ST FLR	7 days	Wed 7/6/16	Thu 7/14/16	96										
110			WOOD STARIS - 1ST FLR	10 days	Wed 7/6/16	Tue 7/19/16	96										
100			INSTALL HVAC EQUIP - 1ST FLR	15 days	Thu 7/7/16	Wed 7/27/16	99FF+80 hrs,66SS+56 hrs										

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
102		INSTALL HVAC EQUIP PIPING - 1ST FLR	17 days	Mon 7/11/16	Tue 8/2/16	99SS+40 hrs,100SS+16 hrs				
106		ELEC F/A & SYSTEMS ROUGH - 1ST FLR	10 days	Wed 7/13/16	Tue 7/26/16	98				
101		INSTALL FIRE SPRKLR R-I - 1ST FLR	12 days	Thu 7/14/16	Fri 7/29/16	99SS+24 hrs,64				
105		INSTALL PLUMBING INSULATION - 1ST FLR	3 days	Wed 7/20/16	Fri 7/22/16	97				
107		INSTALL BLDG INSULATION - 1ST FLR	5 days	Thu 7/21/16	Wed 7/27/16	96,97,98,105SS+8 hrs,55				
109		MEP ROUGH INSPECTIONS - 1ST FLR	3 days	Wed 8/3/16	Fri 8/5/16	97,98,101,102				
108		FRAMING INSPECTION	1 day	Mon 8/8/16	Mon 8/8/16	96,109				
111		ELEC - POWER FOR ELEV	5 days	Wed 8/24/16	Tue 8/30/16	98,132SS+40 hrs				
112		2ND FLOOR	41 days	Mon 6/13/16	Mon 8/8/16					
128		INSTALL SUBFLOOR - 2ND FLR	5 days	Mon 6/13/16	Fri 6/17/16	5				
113		INSTALL INT METAL FRAMING - 2ND FLR	10 days	Wed 7/6/16	Tue 7/19/16	96,128FS+16 hrs				
114		INSTALL PLUMB R-I - WALLS - 2ND FLR	10 days	Fri 7/8/16	Thu 7/21/16	72,113SS+16 hrs				
115		INSTALL ELEC ROUGH - WALLS - 2ND FLR	10 days	Fri 7/8/16	Thu 7/21/16	113SS+16 hrs				
116		INSTALL PLUMB R-I - CLGS - 2ND FLR	10 days	Tue 7/12/16	Mon 7/25/16	114SS+16 hrs				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
117		INSTALL DUCTWORK - 2ND FLR	10 days	Tue 7/12/16	Mon 7/25/16	113SS+32 hrs				
119		INSTALL ELECT ROUGH - OH - 2ND FLR	10 days	Tue 7/12/16	Mon 7/25/16	115SS+16 hrs				
120		INSTALL FIRE SPRKLR R-I - 2ND FLR	10 days	Fri 7/15/16	Thu 7/28/16	117SS+24 hrs				
121		INSTALL PLUMBING INSULATION - 2ND FLR	10 days	Tue 7/19/16	Mon 8/1/16	116FF+40 hrs				
118		INSTALL HVAC EQUIP - 2ND FLR -	15 days	Tue 7/19/16	Mon 8/8/16	117FF+80 hrs				
123		SET WOOD FRAMES - 2ND FLR	5 days	Wed 7/20/16	Tue 7/26/16	113				
125		INSTALL BLDG INSULATION - 2ND FLR	5 days	Fri 7/22/16	Thu 7/28/16	113,114,115				
124		ELEC F/A & SYSTEMS ROUGH - 2ND FLR	10 days	Fri 7/22/16	Thu 8/4/16	115				
122		INSTALL HVAC EQUIP PIPING - 2ND FLR	10 days	Tue 7/26/16	Mon 8/8/16	117SS+40 hrs,118SS+40 hrs				
127		MEP ROUGH INSPECTIONS - 1ST FLR	3 days	Fri 7/29/16	Tue 8/2/16	114,114SS+40 hrs,115,120				
126		FRAMING INSPECTION - 2ND FLR	1 day	Wed 8/3/16	Wed 8/3/16	113,127				
129		FINISHES	100 days	Thu 6/30/16	Wed 11/16/16					
130		1ST FLOOR	100 days	Thu 6/30/16	Wed 11/16/16					
155		INSTALL DOOR FRAMES - 1ST FLR	5 days	Thu 6/30/16	Wed 7/6/16	96FF+8 hrs				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
135		PLASTER RESTORATION - 1ST FLR	8 days	Wed 8/3/16	Fri 8/12/16	100,101,102,105,				
131		HANG DRYWALL - 1ST FLR	12 days	Wed 8/10/16	Thu 8/25/16	2,89,75,101,102S hrs,103,104SS+8				
154		SCREW INSPECTION - 1ST FLR	1 day	Wed 8/17/16	Wed 8/17/16	131SS+40 hrs				
132		FINISH DRYWALL - 1ST FLR	12 days	Wed 8/17/16	Thu 9/1/16	131FF+40 hrs,154SS				
134		PAINT INTERIOR PRIME COAT - 1ST FLR	5 days	Fri 9/2/16	Thu 9/8/16	97,98,131,132				
137		HANG DOORS - 1ST FLR	7 days	Fri 9/9/16	Mon 9/19/16	134,58				
141		INSTALL ARCH WOODWORK - 1ST FLR	10 days	Fri 9/9/16	Thu 9/22/16	134,135,54				
136		INSTALL ALUM DOORS / STOREFRONT - 1ST FLR	5 days	Mon 9/12/16	Fri 9/16/16	134,57,59				
139		PAINT INTERIOR FINISH COAT - 1ST FLR	10 days	Thu 9/15/16	Wed 9/28/16	137FS-24 hrs				
133		CERAMIC TILE @ BATHROOMS - 1ST FLR	12 days	Fri 9/16/16	Mon 10/3/16	131,132,61				
138		INSTALL HVAC GRILLS/TRIM - 1ST FLR	10 days	Thu 9/29/16	Wed 10/12/16	135SS+24 hrs,139				
140		INSTALL ELEC FIXTURES - 1ST FLR	10 days	Thu 9/29/16	Wed 10/12/16	135SS+32 hrs,139				
147		INSTALL FIRE SPRKLR HEADS/TRIM - 1ST FLR	10 days	Thu 9/29/16	Wed 10/12/16	139				
143		INSTALL FINISH HARDWARE - 1ST FLR	10 days	Tue 10/4/16	Mon 10/17/16	133,136				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
142		INSTALL RESILIENT FLOORING - 1ST FLR	7 days	Thu 10/6/16	Fri 10/14/16	135,138SS+40 hrs,62				
153		INSTALL PLUMB FIXTURES - 1ST FLR	10 days	Mon 10/10/16	Fri 10/21/16	133,142SS+16 hrs,65				
144		INSTALL PLUMB TRIM - 1ST FLR	10 days	Wed 10/12/16	Tue 10/25/16	139,153SS+16 hrs,65				
152		INSTALL FIRE EXTINGUISHERS - 1ST FLR	5 days	Thu 10/13/16	Wed 10/19/16	138				
145		INSTALL ELEC / FA / COMM TRIM - 1ST FLR	10 days	Thu 10/13/16	Wed 10/26/16	138				
146		INSTALL / REFINISH WOOD FLOORING - 1ST FLOOR	10 days	Thu 10/13/16	Wed 10/26/16	140				
148		INSTALL TOILET PARTITIONS - 1ST FLR	5 days	Mon 10/24/16	Fri 10/28/16	153				
149		INSTALL TOILET ACCESSORIES - 1ST FLR	5 days	Wed 10/26/16	Tue 11/1/16	148SS+16 hrs				
150		PAINTING TOUCH UP - 1ST FLR	5 days	Wed 10/26/16	Tue 11/1/16	146FS-8 hrs				
151		CLEAN & PRELIM PUNCH - 1ST FLR	10 days	Thu 11/3/16	Wed 11/16/16	91,93,77,137,141				
156		2ND FLOOR	72 days	Tue 8/9/16	Wed 11/16/16					
161		PLASTER RESTORATION - 2ND FLR	8 days	Tue 8/9/16	Thu 8/18/16	118,120,121,122,				
165		INSTALL ELEC FIXTURES - 2ND FLR	10 days	Mon 8/15/16	Fri 8/26/16	161SS+32 hrs				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
157		HANG DRYWALL - 2ND FLR	12 days	Tue 8/23/16	Wed 9/7/16	120,122SS+80 hrs,123SS+8				
178		SCREW INSPECTION - 2ND FLR	1 day	Tue 8/30/16	Tue 8/30/16	157SS+40 hrs				
158		FINISH DRYWALL - 2ND FLR	12 days	Fri 9/2/16	Mon 9/19/16	157FF+64 hrs,178SS				
159		PAINT INTERIOR PRIME COAT - 2ND FLR	6 days	Thu 9/8/16	Thu 9/15/16	116,119,157,158SS				
163		PAINT INTERIOR FINISH COAT - 2ND FLR	10 days	Tue 9/13/16	Mon 9/26/16	159FS-24 hrs				
162		HANG DOORS - 2ND FLR	7 days	Fri 9/16/16	Mon 9/26/16	159				
166		INSTALL ARCH WOODWORK - 2ND FLR	10 days	Fri 9/16/16	Thu 9/29/16	159,161				
160		CERAMIC TILE @ BATHROOMS - 2ND FLR	12 days	Tue 9/20/16	Wed 10/5/16	157,158				
170		INSTALL FIRE EXTINGUISHERS - 2ND FLR	5 days	Tue 9/27/16	Mon 10/3/16	163				
172		INSTALL / REFINISH WOOD FLOORING - 2ND FLR	5 days	Tue 9/27/16	Mon 10/3/16	163				
164		INSTALL HVAC GRILLS/TRIM - 2ND FLR	10 days	Tue 9/27/16	Mon 10/10/16	161SS+24 hrs,163				
167		INSTALL FIRE SPRKLR HEADS/TRIM - 2ND FLR - BY OW	10 days	Tue 9/27/16	Mon 10/10/16	163				
168		INSTALL FINISH HARDWARE - 2ND FLR	10 days	Tue 9/27/16	Mon 10/10/16	159,162				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
174		PAINTING TOUCH UP - 2ND FLR	5 days	Tue 10/4/16	Mon 10/10/16	166,172				
169		INSTALL RESILIENT FLOORING - 2ND FLR	7 days	Tue 10/4/16	Wed 10/12/16	163,164SS+40 hrs,165SS+40 hrs				
171		INSTALL PLUMB FIXTURES - 2ND FLR	10 days	Thu 10/6/16	Wed 10/19/16	160,169SS+16 hrs,65				
173		INSTALL PLUMB TRIM - 2ND FLR	10 days	Tue 10/11/16	Mon 10/24/16	171SS+24 hrs				
175		INSTALL TOILET PARTITIONS - 2ND FLR	4 days	Thu 10/20/16	Tue 10/25/16	171				
177		INSTALL TOILET ACCESSORIES - 2ND FLR	4 days	Wed 10/26/16	Mon 10/31/16	175				
176		CLEAN & PRELIM PUNCH - 2ND FLR	12 days	Tue 11/1/16	Wed 11/16/16	164,167,168,169,				
179		ELEVATOR	43 days	Wed 8/31/16	Fri 10/28/16					
180		INSTALL ELEV EQUIP - 1ST FLR -	15 days	Wed 8/31/16	Tue 9/20/16	131,111,63SS+19:				
183		INSTALL ELEV POWER	3 days	Wed 9/21/16	Fri 9/23/16	180				
181		INSTALL ELEV CAB - 1ST FLR -	18 days	Wed 9/21/16	Fri 10/14/16	180SS+80 hrs,183SS				
182		INSTALL ELEV TRIM / CAB FINISHES	18 days	Wed 10/5/16	Fri 10/28/16	181SS+80 hrs				
184		SITE / CIVIL WORK	125 days	Mon 5/23/16	Fri 11/11/16					
185		SITE DEMOLITION	5 days	Mon 5/23/16	Fri 5/27/16	4				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, Jan
186			EARTHWORK	5 days	Mon 5/30/16	Fri 6/3/16	185				
187			STORM DRAINAGE	5 days	Mon 6/6/16	Fri 6/10/16	186				
190			SANITARY SEWER	7 days	Mon 6/13/16	Tue 6/21/16	187				
189			GREASE TRAP	2 days	Wed 6/22/16	Thu 6/23/16	190				
188			OIL INTERCEPTOR	3 days	Wed 6/22/16	Fri 6/24/16	187,190				
191			WATER SERVICE	9 days	Tue 8/9/16	Fri 8/19/16	190,50				
192			STABILIZE SUBGRADE	10 days	Mon 8/22/16	Fri 9/2/16	188,191				
193			LIMEROCK BASE	7 days	Mon 9/5/16	Tue 9/13/16	189,192				
200			D CURBS	5 days	Wed 9/14/16	Tue 9/20/16	193				
194			ASPHALT PAVING	4 days	Wed 9/21/16	Mon 9/26/16	193,200,49				
201			PAVER CURB	5 days	Tue 9/27/16	Mon 10/3/16	194,200				
196			IRRIGATION	10 days	Tue 9/27/16	Mon 10/10/16	194,51				
195			STRIPING / PARKING BUMPERS	3 days	Tue 10/4/16	Thu 10/6/16	194FS+40 hrs				
202			CONCRETE PAVERS	5 days	Tue 10/4/16	Mon 10/10/16	201				
197			CONCRETE SIDEWALKS	7 days	Tue 10/11/16	Wed 10/19/16	196				
198			LANDSCAPING	12 days	Thu 10/20/16	Fri 11/4/16	197				

Project: SOUTH SIDE SCHOOL Date: Thu 6/9/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 2, 2016 Apr May Jun	Qtr 3, 2016 Jul Aug Sep	Qtr 4, 2016 Oct Nov Dec	Qtr 1, 2017 Jan
199		CLEANUP & PRELIMINARY PUNCH	5 days	Mon 11/7/16	Fri 11/11/16	195,198,202				
203		COMPLETION	17 days	Thu 11/17/16	Fri 12/9/16					
206		A/E INSPECTION	2 days	Thu 11/17/16	Fri 11/18/16	151,176,199				
204		MILESTONE - SUBSTANTIAL COMPLETION	0 days	Fri 11/18/16	Fri 11/18/16	151FF,206FF				
205		COMPETE A/E PUCH LIST & CLOSEOUT	15 days	Mon 11/21/16	Fri 12/9/16	204				
207		MILESTONE - FINAL COMPLETION	0 days	Fri 12/9/16	Fri 12/9/16	205FF				

11/18

12/9

Project: SOUTH SIDE SCHOOL
Date: Thu 6/9/16

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			