PROJECT	PLAN	COST	PROGRESS
Restripe Northeast	Staff has added	\$	(Completed)
1st and 3rd Streets	parallel parking where		, ,
to include parallel	able and is working		
parking as ROW	with Engineering on		
permits.	ROW improvements.		
Restripe Northeast	Bike lanes were	\$3,500	(Completed)
3rd Street from NE	painted green with		, ,
3rd Avenue to US-1	bike symbols during		
to 10' travel lanes,	the Alert Today/Alive		
7' parking lanes and	Tomorrow Safety		
5' bike lanes.	Street Fair held on		
	January 12, 2013.		
Eliminate on-street	Change signage to	\$0	(Completed)
parking restriction	reflect 24 hour on-		
on 2nd Street.	street parking.		
Restripe Las Olas to	Design plans will be	\$15K	In progress
a consistently two	prepared for the		
lane-plus-parking	County to include bike		County Approval
section, adding bike	lanes and sharrows (2-		required
lanes where there is	3 months to		
available ROW and	implement). The bike		
place sharrows	lanes and sharrow will		
where there is not.	be added to the		
	FDOT's Las Olas		
	Bridge project from		
	17 <sup>th</sup> Avenue East (8-9		
	months for		
	implementation).		
Restripe	Drawings will need to	\$8k	Start - 7/2013
Himmarshee Street	be drafted and		Complete – 11/2013
from Brickell	presented to the		
Avenue to West 7th	County to add		County Approval
Avenue to a	sharrows. This will be		required
consistently two	designed this summer		
lane-plus-parking	and plan		
section, adding bike	implementation this fall		
lanes where there is	including bike racks,		
available ROW and	pending County		
place sharrows	approval.		
where there is not.			

D. C. C. C.	01-111-	<b>#</b> 4.01	I. B
Reinstitute two-way	Staff is securing a	\$10k	In Progress
travel to the western	contract with a traffic		
bend of Las Olas /	engineering firm to		County Approval
Brickell.	perform a study. The		required
	traffic operations study		4
	prepared will justify to		
	Broward County		
	Traffic Engineering		
	(who controls the		
	signalization) that		
	reinstating a two-way		
	condition along this		
	stretch of Brickell/West		
	Las Olas will remain		
	safe and can		
	accommodate the		
	Wave Streetcar tracks		
	and station that is		
	planned for this		
	roadway.		
Restripe Brickell	As part of the	\$0 (\$8 Million	In Progress -
Avenue to include		,	
	Downtown Mobility	budgeted in MPO	design stage
consistent parallel	Hub project, Wave	TIP)	Complete – 2016
parking and bicycle	Streetcar project, and		with the Wave
facilities.	FEC All Aboard		project
	Florida passenger rail		
	service, this stretch of		
	Brickell Avenue is part		
	of a streetscape		
	•		
	project funded in the		
	MPO Work Program		
	for the Downtown		
	Mobility Hub. It will be		
	constructed in		
	conjunction with a		
	transit-oriented facility.		
	transit oriented radiity.		

	Laura ond o	Lanar ond G	1.
Restripe North 2nd	NW 2 <sup>nd</sup> Street is	NW 2 <sup>nd</sup> Street -	In progress
and 4th Streets to	currently in design	\$0 (MPO Funds)	Complete burnel
include bicycle	through MPO and		Complete by end of
lanes or sharrows	FDOT. The designs		Fiscal year 2014
(as available ROW	are currently with the		
allows), and parallel	County. NW 4th		
parking as ROW	Street- will be		
further permits on	restriped with bicycle		
all two streets.	lanes as part of the		
	Multimodal		
	Connectivity project.		
	A portion of NE/NW		
	4th Street is part of the		
	Wave Streetcar project		
Poplace parallal	alignment.	\$10K	Stort 7/1/2012
Replace parallel	Staff concurs with this recommendation. This	\$10K	Start 7/1/2013
parking with angled			Complete – 11/2013
parking along Southeast 1st	is a wide right-of-way		County Approval
Avenue just south of	way that can		County Approval
Broward Boulevard.	accommodate angled parking. This will		required
Pavement marking	require a study and		
and signing	approval by Broward		
between Broward	County Traffic		
Blvd. and SE 1	Engineering.		
Street.	Engineering.		
Restripe SW 5th	Staff has been	Unknown	In progress
Avenue Between	coordinating with		Complete - Fall
Broward and	Museum of Science		2014
Himmarshee to	and Broward		
include parallel	Performing Arts on		County Approval
parking and bicycle	roadway design.		required
lanes.	Both are designing a		'
	marquee sign for the		
	Avenue and wish to		
	incorporate in the		
	plans.		
Provide wayfinding	Staff has been	Unknown	In progress
signage for the	coordinating with the		Complete – Spring
Riverwalk	County and FDOT on		2014
temporary loop of	wayfinding signage to		
2.5 km with use of	improve mobility in the		
banners &	urban core. Staff will		
marketing;	be working with our		
Riverwalk, West	neighbors and		
City Ave and S 4th	businesses to		
Ave, Las Olas,	incorporated		
Himmarshee.	Wayfinding		
	MasterPlan.		