



**CITY OF FORT LAUDERDALE BID TABULATION**

ITB # 232-11192  
 Description Temporary Modular Living Facility  
 Open Date 04/25/13

VENDOR City, State MBE/WBE?	American Custom Modular, Inc. Jupiter, FL	Advanced Modular Structures, Inc. Pompano Beach, FL	Quick Building. LLC Mobile, Al. WBE
Variances or Comments	Various comments included in bid - reviewed and approved	Various comments included in bid - reviewed and approved	Various comments included in bid - reviewed and approved
Delivery Time	45-60 Calendar days	45-60 Calendar days	6-8 weeks
Payment Terms	Net	Net	Net

  

#	Item Description	Qty.	U/M	Unit Price	Extension	Unit Price	Extension	Unit Price	Extension
1	Purchase of Temporary Modular Living Facility	1	ea	\$119,987.00		\$162,130.00		\$184,904.00	
2	Lease of Temporary Modular Living Facility	14	Mo.	\$7,777.00	\$108,878.00	8,601.29	\$120,417.99	\$12,590.00	\$176,260.00
	One time lease set up, etc. charge				\$15,179.00		10,000.00		\$28,577.00
3	Buyback Option	1	ea	No Bid		\$5,000.00		\$40,000.00	
4	Dismantle, Relocate and Re-set up Building (option)	1	ea		\$9,907.00		\$12,530.00		\$23,600.00
5									
	Cost of Handicap ramp, steps, etc.	1	Lot		\$17,300		\$950.00		\$9,061.00
	Freight,Installation,Skirting	1	Lot	Included		Included			\$19,516.00
	<b>Cost of Purchase including handicap ramp, steps, freight, install, skirting</b>				<b>\$137,287.00</b>		<b>\$163,080.00</b>		<b>\$213,481.00</b>
	Cost of Purchase w/ramp etc. less buyback option				\$137,287.00		\$158,080.00		\$173,481.00