

START: on E. Las Olas Blvd. E of S. Andrews; PK nail is 24" N from curb; 31'-9" NW of light pole. Distance between the 2 Starts is 21'-5".

MILE 1: on SE 9 Ave. PK nail is 12" W from edge of pavement and 24' W from light pole.

MILE 2: on Riverwalk approximately .02 mile W of SE 6 Ave. PK nail is on the N edge of concrete edging in vicinity of docks #41-42.

MILE 3: on Riverwalk PK nail is at the S edge of concrete edging in vicinity of docks #60-59.

FINISH: on brick pavement of Riverwalk. PK nail is at the SE corner of base to a light pole; 18"-6" SE from a power box #5 (GME1).

CONES: the entire course will be coned to keep runners in the right lanes.

NOTES: Start, Splits & Finish are marked with PK nail and washer painted over.