

To be setup in accordance with Standard Plans 102-602 & 102-660

ALL SIDEWALK CLOSED SIGNS MOUNTED ON PEDESTRIAN LCD AS PER STANDARD 102-660

TABLE 1 CHANNELIZING DEVICE SPACING			
Work Zone Speed (mph)	Cone or Temporary Traffic Barriers		Max. Spacing (feet)
	Taper	Tangent	Max. Spacing (feet)
≤ 45	25	50	25
46 - 50	25	50	50
51 - 60	25	50	100

TABLE 3 WORK ZONE SIGN SPACING "X"		
Road Type	Min. Spacing (feet)	Max. Spacing (feet)
Arterials and Collectors with Work Zone Speed ≤ 40 mph	200	200
Arterials and Collectors with Work Zone Speed 41 - 45 mph	500	500
Limited Access Roadways	1,500	1,500

For Limited Access Roadways with work zone speed ≤ 35 mph, the minimum spacing may be reduced in accordance with the MUTCD, not as directed by the Engineer.



TONY@MOTPLANS.COM

FDOT
This Certifies that
ANTHONY BRITTEN SR.
Has Completed a Florida Department of Transportation Approved Temporary Traffic Control (TTC) Advanced (Refresher) Course.
Date Expires: 03/25/2026 Certificate # 83590
Instructor: Messier R. Galtner FDOT Provider # 140

Metro Florida Safety Council
Phone: 954-603-1900
Tri-County
Date: Broward/Palm Beach, FL 33441
metrofloridasafetycouncil.com
myfons@metrofloridasafetycouncil.com

METRO
FLORIDA SAFETY COUNCIL

DRAWN BY:
Tony Britten

MOT Plans

631 NE 45 Street
Oakland Park, FL 33334
(954) 560-0450

DATE: 9/2/2025

SITE: THE DUNES HOTEL SE 5TH ST FT LAUD: W/W:34-LCD:6

PHASE 1
Sept 2025 - Jan 2026

- KEY-**
- WORK AREA
 - TRAFFIC DRUMS
 - PEDESTRIAN LCD BARRICADES
 - SITE FENCE MOUNTED BACK OF CURB
 - GATES
 - WATERWALL W/FENCE
 - CATCH BASIN
 - EXISTING FIRE HYDRANT



ALL SIDEWALK CLOSED SIGNS
MOUNTED ON PEDESTRIAN LCD
AS PER STANDARD 102-660

Work Zone Speed (mph)	Max. Spacing (feet)					
	Cones		Type II Pirracles, Type II Barricades, Tubular Temporary Vertical Panels, or Drum			
	25	Target	25	Target	25	Target
≤ 45	25	50	25	50	25	50
≥ 45	25	50	50	100		

Road Type	Min. Spacing (feet)
Arterials and Collectors with Work Zone Speeds ≤ 40 mph	200
Arterials and Collectors with Work Zone Speeds ≤ 45 mph	500
Limited Access Roadways ^a	1,500

^a For Limited access roadways with work zone speed ≥ 55 mph, the minimum spacing may be reduced in accordance with the WTRM.

CONTRACTOR TO INSTALL TEMP STOP BAR

FDOT ROW

N FORT LAUDERDALE BEACH BLVD

FDOT ROW

SHALL MAINTAIN 2
10' TRAVEL LANES

FLAGGERS TO ASSIST EXITING TRUCKS

TONY@MOTPLANS.COM

FDOT This Certifies that
ANTHONY BRITTEN SR.
Has Completed a Florida Department of Transportation Approved
Temporary Traffic Control (TTC) Advanced (Refresher) Course.
Date Expires: 03/25/2026 Certificate # 83590
Instructor: Messaler R. Gilchrist FDOT Provider # 140



DRAWN BY:
Tony Britten

 MOT Plans

631 NE 45 Street
Oakland Park, Fl 33334
(954) 560-0450

DATE: 9/2/2025

SITE: THE DUNES HOTEL SE 5TH ST FT LAUD: W/W:34-LCD:6

CAM #25-1022
Exhibit 3
Page 2 of 2

