



26

SECTION 1 | SUMMARY INFORMATION

Date: 09/17/2025

☒ Commission Agenda Item ☐ Letter to the Commission (LTC) ☐ Letter to External Stakeholder(s) ☐ Other Document

Document Title/Purpose: Change Order #1, Solid Consulting Engineers, Inc. P11681 A1A

Hardscape and Street Lighting Improvements and 2nd Retroactive Construction Engineering and

Inspection services Agreement

Commission Meeting Date: 09/16/2025

CAM #: 25-0767

Item #: _____

CAM attached: ☒ Yes ☐ No Action Summary Attached: ☐ Yes ☐ No CIP FUNDED: ☒ Yes ☐ No

Community Investment Plan (CIP) Project defined as having a life of at least 10 years and a cost of at least \$100,000 and shall mean improvements to real property (land, buildings, or fixtures) that add value and/or extend useful life, including major repairs such as roof replacement. Term "real property" includes land, real estate, realty, or real.

SECTION 2 | REQUESTOR (CHARTER OFFICE/DEPARTMENT)

Charter Office: City Manager

Router Name: _____

Ext: _____

Department: Public Works

Router Name: Gary Foster

Ext: 6233

Department Approval (Director/Chief): Name Jill Prizlee

Init JP

Date: 9.17.25

*Return Document To: Gary Foster

Department: Public Works

Ext: 6233

9/17/25

**REMINDER: Once review and signature at the last level of government (Federal, State, County) is complete, scan the final record copy and send to the City Clerk's Office.*Scan Date: _____ Attach Certified Resolution #: _____ Original form route to CAO: ☐ Yes ☐ No

THE FOLLOWING SECTIONS ARE FOR CHARTER OFFICE USE ONLY

SECTION 3 | CITY ATTORNEY'S OFFICE (CAO): CAO signed/routed Required ☒ Yes ☐ NoIs the attached Granicus document final? ☐ Yes ☐ No Number of Originals Attached: 2

Attorney's Name: Rhonda Hasan

Approved as to Form: ☒ Yes ☐ No

Initials: RHA

Route to: Finance (if applicable) Date: N/A

Route to: CCO Date: 9/18/25

SECTION 4 | CITY CLERK'S OFFICE (CCO)

City Clerk Office Receive and Scan Date: _____

Number of Originals: 2

Route to CMO Date: 09/19/25

Route to Mayor Date: _____

SECTION 5 | CITY MANAGER'S OFFICE (CMO)

LOG #: SEPIOS Date Received: 9/19/25 Received From: CLO

To CM/ACM: ☐ R. Williams ☐ C. Cooper ☐ Y. Matthews ☒ B. Rogers

Approved Init.: BR for continuous routing to Rickelle Williams, City Manager/Executive Director

Disapproved: _____ Comments: _____

CMO Executive Assistant Route to: CCO | HR | OMB | Other: _____ Date: 9/26/25 Initial: AD



April 18, 2023

Contract Number: 12759-236

NOTICE FOR: **Osvaldo Larrazabal**
Solid Consulting Engineers, Inc.
14400 Pedigree Lane
Southwest Ranches, FL 33330

FROM: Irina Tokar
100 N. Andrews Ave.
Fort Lauderdale, FL 33301

SUBJECT: Project Number 11681, SR A1A Streetscape Improvement Project –
Notice to Proceed for **Construction Engineering and Inspection Services**

1. This is your Notice to Proceed with work under Design Contract number 12759-236. This Notice to Proceed is effective April 18, 2023, and all work shall be completed by December 31, 2023.
2. Note that neither the time for completion, nor the maximum amount of the contract shall be exceeded without prior approval of the City's Project Manager, and without written approval in the form of a modified purchase order and change order.
3. Please reference Purchase Order Number 3486 on all your invoices and correspondence to this notice.
4. **The City's Project Manager** for this project will be Irina Tokar, Senior Project Manager. Please **direct all communications** to Irina Tokar, at (954) 828-6891, or at irinat@fortlauderdale.gov.

Sincerely,

Irina Tokar

Irina Tokar
Senior Project Manager

c: **Alan Dodd, Director - Public Works**
Omar Castellon, Assistant Public Works Director – Engineering
Enrique Sanchez, Deputy Director – Parks and Recreation
Jill Prizlee, Chief Engineer – Engineering
Omid Fallahinejad, District Traffic Design Engineer – FDOT District Four
Sabrina Aubery, Program Administration Engineer – FDOT District Four
Dayana Diaz, Senior Strategic Communications Specialist – Public Information Office
File





**CITY OF
FORT LAUDERDALE**

Change Order No 1
Project No. 11681
A1A Lighting and Hardscape
Solid Consulting Engineers, Inc.



To: Glen Marcos, Chief Procurement Officer
From: Anthony Fajardo, Assistant City Manager
Date: June 2, 2025
Re: Change Order No. 1 for Project No. 11681

Job Description: Project No. 11681, A1A Streetlighting and Hardscape Solid
Contractor: Consulting Engineers, Inc.
Amount: Total amount of Change Order No. 1 - \$130,828.11, plus 365 days
Funding: 10-331-9100-541-P11681 and 20-336-9100-541-60-6534-P11681

The purpose of this Change Order is:

To extend the completion date due to delays caused by work stoppages due to the Boat Show and the Wine Festival, several cleanups due to two sandstorms, and an agreement by the City Manager to delay the installation of bollards on the west side of A1A until September 2024 at the request of the A1A business owners. It is also to account for additional work to refurbish the street light load centers, costs incurred by City approved delays for various events and MOT/cleanup for several sandstorms.

NEW AND EXISTING CONTRACT ITEMS ARE UTILIZED – TOTAL CREDIT (\$0.00)





NEW AND EXISTING CONTRACT ITEMS ARE UTILIZED – TOTAL ADDITIVE COST \$130,828.11

- Invoice #1 Consulting engineer labor for January 2024
Additional labor required for extended contract
ADD \$44,011.65
- Invoice #2 Consulting engineer labor for February 2024
Additional labor required for extended contract
ADD \$41,564.94
- Invoice #3 Consulting engineer labor for March 2024
Additional labor required for extended contract
ADD \$11,766.40
- Invoice #4 Consulting engineer labor for April 2024
Additional labor required for extended contract
ADD \$12,943.04
- Invoice #5 Consulting engineer labor for May 2024
Additional labor required for extended contract
ADD \$5,294.88
- Invoice #6 Consulting engineer labor for June 2024
Additional labor required for extended contract
ADD \$7,543.40
- Invoice #7 Consulting engineer labor for JULY 2024
Additional labor required for extended contract
ADD \$7,703.80





NET AMOUNT OF THIS CHANGE ORDER	\$130,828.11
ADDITIONAL CONTRACT TIME BEING REQUESTED:	365 CALENDAR DAYS
THE TOTAL AMOUNT OF THIS CHANGE ORDER	\$130,828.11





CITY OF FORT LAUDERDALE

Change Order No. 1
Project Number 11681
A1A Lighting and Hardscape
Solid Consulting Engineers, Inc.



This Change Order provides for all costs and schedule adjustments associated with completing the work, including materials, labor, equipment, bond, insurance, overhead, profit, impacts, and any and all related items or associated costs incurred or resulting from the items listed above, and is provided in accordance with Article 13 – Changes in the Work of the Contract.

IN WITNESS OF THE FOREGOING, the parties have set their hands and seals the day and year first written below.


Solid Consulting Engineers, Inc.

Approved: [Signature]
OSVALDO LARRAZABAL - President
Print Name and Title 07/23/2025



The foregoing instrument was acknowledged before me by ☒ physical presence or ☐ online notarization, this 23rd day of July, 2025, by Osvaldo Larrazabal, President of Solid Consulting Engineers, Inc., a Florida Corporation.

[Signature]
(Signature of Notary Public - State of Florida)



(Print, Type, or Stamp Commissioned Name Notary Public)

Personally Known ☐ Or Produce Identification ☒
Type of Identification Produced Driver License 6621-650-77-449-0





CITY

CITY OF FORT LAUDERDALE, a municipal
corporation of the State of Florida.

By: Rickelle Williams
RICKELLE WILLIAMS
City Manager

Date: September 23rd, 2025

ATTEST:

By: David R. Solomon
DAVID R. SOLOMAN
City Clerk



(CORPORATE SEAL)

Approved as to legal form and correctness:
D'WAYNE M. SPENCE, Acting City Attorney

By: Rhonda Montoya Hasan
RHONDA MONTOYA HASAN
Senior Assistant City Attorney

C: Omar Castellon, Assistant Public Works Director - Engineering
Jill Prizlee, Chief Engineer/ Division Manager
Gary Foster, Senior Project Manager
Financial Administrator
Project File





REV.10.COL
Revision Date: 10/06/2021
Approved by: Alan Dodd
Equal Opportunity Employer

CHANGE ORDER SUMMARY SHEET

ORIGINAL CONTRACT AMOUNT	\$359,629.64
COST OF CHANGE ORDERS TO DATE	\$0.00
COST OF THIS CHANGE ORDER	\$130,828.11
TOTAL:	\$490,457.75
ORIGINAL CONTRACT TIME	257 calendar days
TIME ADDED TO DATE	274 calendar days
TIME ADDED TO THIS CHANGE ORDER	365 calendar days
TOTAL:	896 calendar days

SCHEDULE OF CHANGE ORDERS TO DATE

C.O.#	DATE	DESCRIPTION	AMOUNT OF COST OR CREDIT
	12/30/2024	Extension agreement additional 274 calendar days	0.00



**SECOND RETROACTIVE CONSTRUCTION ENGINEERING AND
INSPECTION SERVICES AGREEMENT FOR A1A STREET LIGHTING AND
HARDSCAPE IMPROVEMENTS**

THIS SECOND RETROACTIVE CONSTRUCTION ENGINEERING AND INSPECTION SERVICES AGREEMENT FOR A1A STREET LIGHTING AND HARDSCAPE IMPROVEMENTS ("Agreement") made and entered into this 23rd day September of September, 2025, by and between the City of Fort Lauderdale, a Florida municipal corporation ("City") and Solid Consulting Engineers, Inc., a Florida corporation ("Contractor") ("Party" or collectively "Parties").

WHEREAS, the City Commission of the City of Fort Lauderdale, Florida ("City Commission"), at its meeting of March 28, 2023, awarded an Agreement for Construction Engineering and Inspection Services to Solid Consulting Engineers, Inc., for State Road (SR) A1A Streetscape and Lighting Improvements Project (Contract No. 12759-236), Project P11681 ("Original Agreement"); and

WHEREAS, the Notice to Proceed was issued on April 18, 2023, noting that all Work shall be completed by December 31, 2023. However, due to a three week work stoppage to allow access for the October 2023 boat show setup, subsequent delays due to two extreme weather events in November 2023, which resulted in several weeks of work stoppage to perform extensive sand cleanups, and the request of local business owners to delay the installation of the bollards on the west side of State Road A1A, the Agreement expired without an approved time extension. These delays were approved by City management; and

WHEREAS, the City Commission at its meeting of December 17, 2024, approved a Retroactive Agreement from December 31, 2023 (CAM #24-1093) with Solid Consulting Engineers, Inc. for the SR A1A Street Lighting and Hardscape Improvements, with a 274-day extension ending on September 30, 2024; and

WHEREAS, the Retroactive Agreement expired on September 30, 2024; and

WHEREAS, the City and Contractor are desirous of completing the Project;

NOW, THEREFORE, the Parties hereto, in consideration of the mutual covenants, agreements, terms, and conditions contained herein, agree as follows:

1.1 The recitations set forth above are true and correct and are incorporated herein. Initial capitalized terms or other such terms used herein shall have the same meaning given such terms in the Original Agreement, unless otherwise defined herein or unless the context otherwise indicates.

1.2 The Original Agreement and the first Retroactive Agreement, as well as all terms and conditions of the Original Agreement and the first Retroactive Agreement except as modified herein, are incorporated into and made part of this Agreement and are attached hereto as Exhibit A.

1.3 This Agreement will be retroactive to September 30, 2024.

1.4 The Contract Time as defined in the Original Agreement shall be understood to also include the period of time from the termination of the Original Agreement to the time of execution of this Agreement.

1.5 Exhibit D, Performance Schedule, is hereby deleted and replaced with "The Consultant shall perform the services identified in the original agreement within 784 days after the Notice to Proceed was issued, which is September 30, 2025.

1.6 Anti-Human Trafficking

As a condition precedent to the effectiveness of this Agreement, the Contractor shall provide the City with an affidavit signed by an officer or a representative of the Contractor under penalty of perjury attesting that the Contractor does not use coercion for labor or services as defined in Section 787.06, Florida Statutes (2024), as may be amended or revised


1.7 The City's Project Manager is Gary Foster, whose address is 101 NE 3rd Avenue, Suite 2100, Fort Lauderdale, FL 33301, telephone number 954-828-6233 and email address is gfoster@fortlauderdale.gov.

[REMAINING SPACE INTENTIONALLY LEFT BLANK]

IN WITNESS OF THE FOREGOING, the Parties have set their hands and seals the day and year first written above.

CITY

CITY OF FORT LAUDERDALE, a Florida
municipal

By: 
RICKELLE WILLIAMS
City Manager


Date: September 23rd, 2025

ATTEST:

By: 
DAVID R. SOLOMAN
City Clerk



Approved as to Legal Form and Correctness:
D'Wayne Spence, Acting City Attorney

By: 
RHONDA MONTOYA HASAN
Senior Assistant City Attorney

CONTRACTOR

WITNESSES:

SOLID CONSULTING ENGINEERS, INC., a
Florida corporation

Victor B. Beauvais
Victor Beauvais

Print Name

By: _____

Osvaldo Larrazabal
OSVALDO LARRAZABAL
President

ATTEST:

GARY FOSTER

Gary A. Foster
Print Name

By: _____

Secretary
Secretary

(CORPORATE SEAL)



The foregoing instrument was acknowledged before me by means of ☒ physical presence or ☐ online notarization, this 3rd day of June, 2025, by Osvaldo Larrazabal, President of Solid Consulting Engineers, Inc., a Florida corporation.



VICTORIA BRYAN
Commission # HH 666285
Expires April 19, 2029

Victoria Bryan
(Signature of Notary Public - State of Florida)

Victoria Bryan
(Print, Type, or Stamp Commissioned Name of
Notary Public)

Personally Known _____ OR Produced Identification ✓

Type of Identification Produced: DL