



To: Rickelle Williams, City Manager
From: Brad Kaine, Public Works Director
Date: November 4, 2025
Re: Change Order No. 5 for Project No. P11722

Job Description: Project No. P11722 - Riverwalk Seawall Replacement Northside
Contractor: HBC Engineering Company
Amount: \$545,201.33 plus (0) additional days
Funding: 10-331-9100-539-60-6534-P11722

The purpose of this Change Order is:

- *To raise the existing grade within the Project limits to match the new seawall cap elevation. The additional scope of work as requested by the City and coordinated with stakeholders in several coordination meetings consists of:*
 - *Relocation of the floating dock to the west end of the Project*
 - *All pedestrian areas within the Project limits will be raised to match proposed seawall elevation*
 - *9-11 monument will be raised to match proposed grade*
 - *Revision of three permit application forms and calculations*
 - *Revise permit application supporting docs (GIS figures, JaxBO form for USACE, etc.)*
 - *Update benthic report figures and text*
 - *Supplemental topographic survey and Submerged Land Survey – SLS*
 - *Completion of utility 30 test holes*
 - *Living seawall behind floating dock (Approximately 120 Linear Feet)*
- *Refer to exhibit A attached herein for detailed scope of work*

EXISTING CONTRACT ITEMS ARE UTILIZED – TOTAL ADDITIVE COST \$509,321.33

Task No. 1 HBC Engineering Company
Adding Consultant Services
ADD \$409,813.49

GPI Geospatial
Additional Topo, Designates and Test Holes and Submerged Land Survey – SLS
ADD \$ 75,507.84



Tierra South Florida
Additional Geotechnical Engineering Services
ADD \$18,000.00

Task No.2 Chen Moore & Associates
Additional Permitting Services
ADD \$6,000.00

NEW CONTRACT ITEMS ARE UTILIZED – TOTAL ADDITIVE COST \$35,880.00

Task No. 8 KCI Technologies
Additional Landscaping Services
ADD \$35,880.00

NET AMOUNT OF THIS CHANGE ORDER **\$545,201.33**

ADDITIONAL CONTRACT TIME BEING REQUESTED– **(0) CALENDAR DAYS**

THE TOTAL AMOUNT OF THIS CHANGE ORDER **\$545,201.33**

This Change Order provides for all costs and schedule adjustments associated with completing the Work, including materials, labor, equipment, bond, insurance, overhead, profit, impacts, and any and all related items or associated costs incurred or resulting from the items listed above, and is provided in accordance with Article 13 – Changes in the Work of the Contract.

CHANGE ORDER SUMMARY SHEET

ORIGINAL CONTRACT AMOUNT	\$682,534.41
COST OF CHANGE ORDERS TO DATE	\$0
COST OF THIS CHANGE ORDER	\$545,201.33
TOTAL:	\$1,227,735.74
ORIGINAL CONTRACT TIME	240 calendar days
TIME ADDED TO DATE	195 calendar days
TIME ADDED TO THIS CHANGE ORDER	0 calendar days
TOTAL:	435 calendar days





SCHEDULE OF CHANGE ORDERS TO DATE

C.O.#	DATE	DESCRIPTION	AMOUNT OF COST OR CREDIT
1	08-07-2024	Addressing a date conflict	\$0.00
2	11-13-2024	Additional time due to delays outside consultant's control	\$0.00
3	01-06-2025	Additional time due to delays outside consultant's control	\$0.00
4	03-10-2025	Additional time due to additional scope of work	\$0.00
5	07-01-2025	Additional scope of work	\$545,201.33

[REMAINDER OF PAGE INTENTIONALLY LEFT BLANK]

C: Brad Kaine, Public Works Director
Jill Prizlee, Chief Engineer
Raymond Nazaire, Senior Project Manager
Laura De Luca, Project Manager II
Financial Administrator
Project File



IN WITNESS OF THE FOREGOING, the Parties have set their hands and seals the day and year first written above.

CITY

CITY OF FORT LAUDERDALE, a Florida municipal corporation

By: _____
RICKELLE WILLIAMS
City Manager

Date: _____

ATTEST:

By: _____
DAVID R. SOLOMAN
City Clerk

Approved as to Legal Form and Correctness:
D'Wayne M. Spence, Interim City Attorney

By: _____
RHONDA MONTOYA HASAN
Senior Assistant City Attorney



CONSULTANT

WITNESSES:

HBC ENGINEERING COMPANY, a Florida
corporation

Print Name

By: _____
ADEBAYO COKER
President

Signature

Print Name

Signature

(CORPORATE SEAL)

STATE OF _____:

COUNTY OF _____:

The foregoing instrument was acknowledged before me by means of ☐ physical presence or ☐ online notarization, this _____ day of _____, 2025, by **Adebayo Cooker**, as **President**, for **HBC Engineering Company**, a Florida corporation.

(Signature of Notary Public - State of Florida)

(Print, Type, or Stamp Commissioned Name of
Notary Public)

Personally Known _____ OR Produced Identification _____
Type of Identification Produced: _____