

## **POLICE DEPARTMENT HEADQUARTERS PROJECT**

### **CHANGE ORDER SUMMARY**

#### Change Order No. 1

Direct Purchase Option (DPO) 001 – As part of the GMP contract for Moss, this project has incorporated the Direct Purchase Option to eliminate the payments of sales tax for materials. This action was to pay directly for the purchase of materials for the switchgear without the inclusion of sales tax.

#### Change Order No. 2

Direct Purchase Option (DPO) 002 –As part of the GMP contract for Moss, this project has incorporated the Direct Purchase Option to eliminate the payments of sales tax for materials. This action was to pay directly for the purchase of materials for the Generator and Automatic Switch gear without the inclusion of sales tax.

#### Change Order No. 3

Direct Purchase Option (DPO) 003 – As part of the GMP contract for Moss, this project has incorporated the Direct Purchase Option to eliminate the payments of sales tax for materials. This action was to pay directly for the purchase of materials for Rebar, Cast in Place Concrete, Garage Precast and Architectural Concrete without the inclusion of sales tax.

#### Change Order No. 4

Direct Purchase Option (DPO) 004 – As part of the GMP contract for Moss, this project has incorporated the Direct Purchase Option to eliminate the payments of sales tax for materials. This action was to pay directly for the purchase of materials for the Roofing, Fire Sprinklers, Plumbing and HVAC without the inclusion of sales tax.

#### Change Order No. 5

This change order had zero fiscal impact on the project but included moving various quantities in line items from Sitework, HVAC firing range ventilation, Data room roof mount equipment, Crash rated arm gate, firing range steel angel support, and secondary shelving into Sitework, HVAC, Cast-In-Place Concrete, Structural Precast Garage,

and Cast-In-Place Concrete line items.

#### Change Order No. 6

This change order had zero fiscal impact to the project but included moving quantities in line items from Structural Precast Garage system, architectural precast panels, masonry, structural steel and misc. metal fabrications, painting, construction manager's contingency, and allocating funding to building demolition, Cast-In-Place concrete, structural precast garage-install, architectural precast-install, roof screens, roofing, overhead doors, glazing, tile and stone, access flooring, resinous flooring, carpet, LVT and VCT, fume hoods, plumbing, and vibro-compaction line items.

#### Change Order No. 7

This change order had zero fiscal impact to the project but included moving funding from the City's Contingency, and allocating funds to caulking and waterproofing, electrical, masonry, structural precast labor, structural precast garage, general requirements, and the fire sprinklers.

#### Change Order No. 8

This change order had zero fiscal impact to the project but included moving various quantities from the line item Vibro-compaction and allocating funds into the City's Contingency.

#### Change Order No. 9

In this case, the reallocation was due to the design changes required by the Development Services Department, which created multiple scope of work changes. This change order had zero fiscal impact to the project but included moving funding from the City Contingency into line items for the doors, frames and hardware, curtainwall, windows, drywall and drywall ceilings, ceilings, fire sprinklers, HVAC, electrical, structural cabling, and sitework.

#### Change Order No. 10

This change order had zero fiscal impact to the project but included moving various quantities in line items from structural precast garage system, structural steel and miscellaneous metal, caulking and waterproofing, doors, frames and hardware, storefront, curtainwall,

windows, glass and glazing, drywall and drywall ceilings, tile and stone, painting, toilet accessories, fire sprinklers, plumbing, HVAC and electrical and allocating funding into the General Requirements.

#### Change Order No. 11

Direct Purchase Option (DPO) 006 – As part of the GMP contract for Moss, this project has incorporated the Direct Purchase Option to eliminate the payments of sales tax for materials. This action was to pay directly for the purchase of materials for the Stucco, Ceilings, Carpets, VCT, Painting, HVAC and Electrical without the inclusion of sales tax.

#### Change Order No. 12

This change order had zero fiscal impact to the project but included moving various quantities in line items from the CIP fiber reinforcement 2nd floor and allocating funds to the roofing line item.

#### Change Order No. 13

This change order had zero fiscal impact to the project, but included moving various quantities in line items from the structural steel and miscellaneous metal fabrications, fire-proofing, firestopping, electrical, and construction manager's contingency, and allocating funds to the cast-in-place concrete, structural precast garage install, doors, frames and hardware, drywall ceilings, HVAC, operable partitions, roofing, thermal insulation, construction manager's contingency and structural precast garage.

#### Change Order No. 14

Direct Purchase Option DPO 007 –As part of the GMP contract for Moss, this project has incorporated the Direct Purchase Option to eliminate the payments of sales tax for materials. This action was to pay directly for the purchase of materials for Structured Cabling only, Carper, LVT and VCT without the inclusion of sales tax.

#### Change Order No. 15

This change order had zero fiscal impact on the project but included moving various quantities in line items from the concrete, electrical, temporary fencing, shelter structure, mobile crane, site survey, and railing to fund the Temporary Radio shelter costs to facilitate the

demolition of the existing headquarters.

Change Order No. 16 - CAM – 24-0670 – 7/2/24

This change order is to add scope to the existing construction agreement that either reflect owner requested changes or unforeseen conditions, including the furnishing and installation of the following: fume hoods, walk-in freezer coolers, kitchen equipment to create a cafeteria, shoring and roof deck. The Change Order also includes additional scope for the additional Structured Cabling (Cameras), surveying the roof deflection per the City's Building Official, site plan revisions to maintain holding area during existing headquarters demolition, and the site plan revisions to the telecommunications scope of work.

Change Order No. 17

This change order was to adjust the baseline schedule and the Notice to Proceed.

Change Order No. 18 – CAM – 24-1018 – 10/15/24

The purpose of this change order was to incorporate additional scopes of work requested by the City of Fort Lauderdale, including but not limited to the Community Center Skylight and the expansion of the Level 2 Plaza. During the value engineering of the project, the skylight and Level 2 Plaza additions were removed from the scope. It was later requested by the City. This change order also includes items that were not initially delegated to Moss through the GMP, but were added to the scope as per the Cities request after plan revisions were completed.

Change Order No. 18A

The purpose of this change order was to provide a correction to the referenced PO line amounts for Structural Steel & Misc. Metal and roof screens presented in CAM 24-1018.

Change Order No. 19

The purpose of this Change Order was to reallocate buyout savings and Construction Manager Contingency to fund General Requirements and additional Elevator Scope. And to reallocate City Contingency to fund envelope testing and inspection services.

Change Order No. 20

The purpose of this Change Order was to reallocate the Dewatering Allowance to City Contingency to fund the below listed items:

Site Retaining Wall Notch, Retaining Wall Waterproofing, Power for HVAC Controls and Lever 3 Glass Material only.

Change Order No. 21

The purpose of this Change Order was to reallocate credits from the Dewatering Allowance, Traffic Coating and the City Contingency to fund the below listed items:

Noury site work COR's 4, 5 % 7, Fume Hood and an additional Faraday Door.

Change Order No. 22 - CAM 25-0305 – 03/04/25

This Change Order includes the cost of the repairs needed per the third-party engineer (WJE) report received 12/31/2024. Thornton Tomasetti and WJE have exchanged correspondence and have achieved design intent consensus for the HQ building's foundation and first floor superstructure.