



**CITY OF FORT LAUDERDALE
City Commission Agenda Memo
REGULAR MEETING**

#13-0725

TO: Honorable Mayor & Members of the
Fort Lauderdale City Commission

FROM: Lee Feldman, ICMA-CM, City Manager

DATE: June 4, 2013

TITLE: Motion to approve Change Order No. 3 with Baker Concrete Construction, Inc. to add eight (8) days at no additional cost for bridge replacement project (P10737) - S.E. 15TH Avenue Bridges over the Marchetta and Carlotta Rivers

Recommendation

It is recommended that the City Commission approve Change Order No. 3 with Baker Concrete Construction, Inc., to add eight (8) days at no additional cost for bridge replacement project (P10737) - S.E. 15TH Avenue Bridges over Marchetta and Carlotta Rivers under Florida Department of Transportation permit No. FM #230734-1-58-01.

Background

On April 3, 2012 the City Commission awarded a contract to Baker Concrete Construction, Inc. for replacement of the SE 15th Avenue Bridges over Marchetta and Carlotta Rivers in the Lauderdale Harbour community. This project is under construction and is approximately 70% complete.

On February 21, 2013, Baker Concrete Construction, Inc. scheduled work to begin demolition at Marchetta Bridge and to mobilize sectional barges and piling equipment. The work was delayed due to Florida Power and Light (FPL) not having relocated their existing overhead wires at the Marchetta Bridge from the east side to the west side as scheduled. This delayed the project schedule, specifically the installation of piling on the east side of the bridge.

In summary, this change order represents several utility related delays from March to April, 2013. The City and FDOT agreed to process monthly approvals (when delays occur), and to present change orders bi-monthly covering those prior approvals. This arrangement provides timely approvals by FDOT and lessens the amount of change orders.

Resource Impact

There is no fiscal impact to the City associated with this action.

Attachment: Exhibit 1 – Change Order No. 3

Prepared By: Yugal K. Lall, P.E., Assistant City Engineer
Dane Esdelle, Project Manager II

Department Director: Hardeep Anand, P.E., Public Works