

Change Order No. 3

To: Lee R. Feldman, City Manager
From: Hardeep Anand, P.E., (Acting) Public Works Director
Date: June 4, 2013
Re: Change Order (X) Additional Work ()

Job Description: P10737 – Bridge Replacement (Bridges Nos. 865766 and 865767) S.E. 15TH Avenue Bridges over Marchetta and Carlotta River – FDOT FM#230734-1-58-01
Contractor: Baker Concrete Construction, Inc.
Amount: \$0.00
Funding: N/A

Itemized and explained as follows:

NEW ITEMS ARE ADDED:

ITEM CO3-1: Construction began on October 8, 2012. During the months of March and April, the General Contractor, Baker Concrete Construction Inc.'s activities were delayed due to the relocation of conflicting utilities. These delays were at no fault of the contractor. These utility delays affected controlling work items and were in accordance with Article 15, General Conditions 11 and 38 of the contract, and Florida Department of Transportation (FDOT) Specification Section 8-7.3.2, and were accepted.

Compensation for Extra Work or Delay: Due to delays with AT&T - Add 6 days to contract time due to relocation of conflicting utilities from April 5th to April 11th, 2013.

Compensation for Extra Work or Delay: Due to delays with Florida Power & Light (FPL) - Add 2 days to contract time due to relocation of conflicting utilities from March 27th to March 29th, 2013.

TOTAL AMOUNT OF THIS CHANGE ORDER

8 DAYS

This Change Order provides for all costs and schedule adjustments associated with completing the work, including materials, labor, equipment, bond, insurance, overhead, profit, impacts, and any and all related items or associated costs incurred or resulting from the items listed above.

Signature:




Doug McNames
Baker Concrete Construction, Inc.

5-15-13

Date

Recommended by:




Hardeep Anand, P.E.
Acting Public Works Director

5/17/13

Date

Approved by:



Lee R. Feldman
City Manager

5/21/13

Date

