

PROJECT 25 LIFECYCLE UPGRADE

TABLE OF CONTENTS

Section 1

System Description	1-1
1.1 Existing System Overview	1-1
1.2 Proposed System Overview	1-1
1.3 Proposed System Solution	1-2
1.3.1.1 System Equipment Components by Site	1-3
1.3.1.2 Migration Plan	1-5
1.3.1.3 Functional ATP	1-5
1.3.1.4 Coverage ATP	1-5
1.4 Florida Region 9 Interference Protection Standards	1-5
1.5 System Diagrams and Drawings.....	1-5

Section 2

Coverage Methodology.....	2-1
2.1 Coverage Overview	2-1
2.2 Coverage Prediction Method	2-3
2.2.1 Hydra Overview	2-3
2.2.2 Hydra Development	2-3
2.2.3 Hydra Detailed Description	2-4
2.2.4 Hydra Capabilities.....	2-6
2.2.5 Summary	2-7
2.3 Coverage Acceptance Test Plan	2-8
2.3.1 Overview	2-8
2.3.2 CATP Definitions	2-9
2.3.2.1 Coverage Area.....	2-9
2.3.2.2 Reliability	2-11
2.3.2.3 Channel Performance Criterion.....	2-11
2.3.2.4 Service Area Reliability	2-11
2.3.2.5 Equipment Configurations.....	2-11
2.3.3 CATP Method.....	2-12
2.3.4 Responsibilities and Preparation.....	2-14
2.3.5 CATP Procedures.....	2-15
2.3.6 CATP Documentation and Coverage Acceptance.....	2-16
2.4 Coverage Maps	2-16
2.5 CATP Configuration Drawing.....	2-16

Section 3

Statement of Work	3-1
3.1 General Information.....	3-1
3.1.1 System Implementation Overview.....	3-2

3.1.2	Project Management Approach.....	3-3
3.1.3	Project Team	3-4
3.1.4	Project Staffing	3-5
3.1.5	Subcontractors	3-7
3.1.6	Communications Plan.....	3-8
3.2	Detailed Description of Work	3-9
3.2.1	Project Initiation – Kickoff Meeting and Initiation Activities	3-11
3.2.2	Contract Design Review	3-12
3.2.2.1	Develop Cutover Plan	3-13
3.2.2.2	Finalize Project Schedule.....	3-13
3.2.2.3	Acceptance Test Procedures	3-14
3.2.3	Order Processing.....	3-15
3.2.4	Manufacturing and Factory Testing.....	3-15
3.2.4.1	Manufacturing	3-15
3.2.4.2	Template Development.....	3-16
3.2.4.3	Factory Staging.....	3-17
3.2.5	Civil Work	3-18
3.2.5.1	Site Development at Playa Del Sol.....	3-18
3.2.5.2	All Sites.....	3-20
3.2.6	Installation of Fixed Network Equipment	3-21
3.2.6.1	Site-by-Site Installation	3-22
3.2.7	Systems Integration and Optimization.....	3-23
3.2.7.1	Mobile and Portable Programming.....	3-24
3.2.8	Acceptance Testing	3-25
3.2.8.1	Functional Acceptance Tests	3-25
3.2.8.2	Coverage Acceptance Tests	3-26
3.2.9	New System Operations Cutover.....	3-27
3.2.10	Project Finalization.....	3-28
3.2.10.1	System Documentation	3-28
3.2.10.2	Warranty Period.....	3-30
3.2.10.3	System Performance.....	3-30
3.3	City Responsibilities for Civil Work for the City-Provided Facilities.....	3-31
3.4	Additional Scope Added	3-32
3.4.1	Subscriber Flash Upgrade	3-32
3.4.2	Reprogram All Dispatch Consoles	3-32
3.5	Change Order Process.....	3-33

Section 4

Acceptance Testing	4-1
4.1 Wide Area Trunking – FDMA-Only Sites.....	4-1
4.1.1 Talkgroup Call	4-1
4.1.2 Secure Operation	4-2
4.1.3 Continuous Assignment Updating.....	4-3

4.1.4	Recent User Priority.....	4-4
4.1.5	Call Alert.....	4-5
4.1.6	Emergency Alarm and Call with Top of Queue	4-6
4.2	Site Trunking – FDMA-Only Sites	4-7
4.2.1	Site Trunking Indication	4-7
4.2.2	Talkgroup Call	4-8
4.2.3	Call Alert.....	4-9
4.2.4	Emergency Call and Alarm	4-10
4.2.5	Busy Queuing and Callback.....	4-11
4.2.6	Wide Area Recovery	4-12
4.3	System Reliability Features	4-13
4.3.1	Base Station Identification	4-13
4.3.2	Multiple Control Channels.....	4-14
4.3.3	Receiver Interference Shutdown.....	4-15
4.3.4	Transmitter Power Failure Shutdown.....	4-16
4.3.5	Station Failure	4-17
4.3.6	Redundant Site Controller Switching – Automatic Switchover.....	4-18
4.3.7	Redundant Site Controller Switching – User Initiated.....	4-19
4.4	Signoff Certificate	4-21

Section 5

Warranty and Maintenance	5-1
--------------------------------	-----

Section 6

Equipment List	6-1
----------------------	-----

Section 7

Pricing Summary	7-1
Pricing.....	7-1
Lease Purchase and Contract Term Pricing	7-2

Section 8

Contractual Documentation.....	8-1
--------------------------------	-----

Section 9

Financing Options.....	9-1
9.1 Motorola Customer Financing.....	9-1
9.2 Financing Proposal.....	9-3

This page intentionally left blank.