

To: Lee R. Feldman, City Manager  
 From: Hardeep Anand, P.E., Deputy Public Works Director  
 Date: March 19, 2013  
 Re: Change Order (X) Additional Work ( )

Job Description: P10737 – Bridge Replacement (Bridges Nos. 865766 and 865767) S.E. 15<sup>TH</sup> Avenue Bridges over Marchetta and Carlotta River – FDOT FM#230734-1-58-01  
 Contractor: Baker Concrete Construction, Inc.  
 Amount: \$0.00 and 8 working days  
 Funding: N/A

Itemized and explained as follows:

**NEW ITEMS ARE ADDED:**

**ITEM CO1-1:** Construction began on October 8, 2012. During the first few months, the General Contractor, Baker Concrete Construction Inc.'s activities were delayed due to adverse weather conditions and suspended during the holiday season to lessen the impact to the surrounding property owners as requested by the property owners via outreach efforts. These delays were at no fault of the contractor. Weather delays affected controlling work items in accordance with Article 15 of the contract, and Florida Department of Transportation (FDOT) Specification Section 8-6.1, and were, therein, accepted.

**Article 15. Compensation for Extra Work or Delay:** Add 4 days to contract time due to adverse weather conditions on 10/8, 10/25, 10/26 and 10/27, 2012, which affected controlling items more than 50%.

**8-6.1. Suspensions of work ordered by the Engineer: Holiday:** Suspend activities during the following dates: 12/24, 26, 31, 2012, and Jan 2<sup>nd</sup> of 2013 due to the holiday season.

**ADD \$ 0.00 and 8 (eight) days**

**TOTAL AMOUNT OF THIS CHANGE ORDER**

**\$0.00 and 8 (eight) days**

This Change Order provides for all costs and schedule adjustments associated with completing the work, including materials, labor, equipment, bond, insurance, overhead, profit, impacts, and any and all related items or associated costs incurred or resulting from the items listed above.

Approved: *Daniel L. Baker*  
 DANIEL L. BAKER  
 Baker Concrete Construction, Inc.  
 Recommended by: *Hardeep Anand*  
 Hardeep Anand, P.E.  
 Deputy Public Works Director  
 For the City Engineer

3/13/13  
 Date  
3/13/13  
 Date

Approved by: \_\_\_\_\_  
 Lee R. Feldman  
 City Manager

\_\_\_\_\_  
 Date

- cc: Baker Concrete Construction, Inc.
- Mark S. Friedman, AIA, NCARB, Construction Manager
- Dane M. Esdelle, Project Manager
- Raymond Nazaire, Project Engineer
- David Romano, P.E, RJ Behar (Consultant)
- Finance
- Project File

**CHANGE ORDER SUMMARY SHEET**

ORIGINAL CONTRACT AMOUNT		\$3,814,743.00
COST OF CHANGE ORDERS TO DATE		\$ 0.00
	TOTAL:	\$3,814,743.00
COST OF THIS CHANGE ORDER		\$ 0.00
	TOTAL:	\$3,814,743.00
ORIGINAL CONTRACT TIME		190 Working Days
TIME ADDED TO DATE		0 Working Days
	TOTAL:	190 Working Days
TIME ADDED TO THIS CHANGE ORDER		8 Working Days
	TOTAL:	198 Working Days

**SCHEDULE OF CHANGE ORDERS TO DATE**

<u>C.O.#</u>	<u>DATE</u>	<u>DESCRIPTION</u>	<u>AMOUNT OF COST OR CREDIT</u>
--------------	-------------	--------------------	-------------------------------------