



POLICE HEADQUARTERS PROJECT
AECOM CHANGE ORDERS SUMMARY
TASK ORDER 4

Change Order No. 1

The purpose of this change order was to reallocate hours from Keith and Associates from Task 3 Design Development to Task 4 for additional efforts for DRC Submittal and Coordination.

Change Order No. 2

This change order was requested to provide additional services to process one Right-of-Way vacation application and provide permitting assistance for a portion of SW 1st Street (Arpelka Street).

Change Order No. 3

This Change Order was to revise the final Manpower Utilization Schedule for Task Order 4, to reflect actual invoicing. This Change Order was for Position Adjustments and Time Allocations only.

Change Order No. 4

Change Order 4 was for Additional Value Management Design Alternates & IT-Data Center Redesign for the main headquarters building.

Change Order No. 5

The purpose of this Change Order was to incorporate additional services the City requested to add a Skylight in Public Lobby Design, which was designed to serve two main functions: overall architectural aesthetic to exterior front façade and include additional natural lighting into the lobby area, where the officer's memorial will be located, as well as the public service counter.

Change Order No. 6

Re-incorporating the Ceremonial area back into the project. This ceremonial area was originally designed into the project and was removed as part of the value engineering

GMP pricing phase. The Police Department has requested that this area be re-incorporated into the project as it will serve as an open covered area for PD events.

The FPL vault was designed into the project. During construction FPL directed the city to apply new FPL specifications. As a result, the electrical vault requires it to be redesigned. The new design allows for direct access from the garage ramp into the vault. FPL issued these new specifications on December 1, 2023.

Change Order No. 7

During the Construction Administrative Phase, the City asked AECOM to provide Design Services for telecommunications and electrical design for the newly installed Second Floor Radio Shelter.

Change Order No. 8

This Change Order was requested to provide Additional Services for Site Plan Modification of South Parking Lot, the additional scope of work includes Project Management Services, Construction Documents and Permitting Services.