



**CITY OF FORT LAUDERDALE  
City Commission Agenda Memo  
REGULAR MEETING**

**#18-0765**

---

**TO:** Honorable Mayor & Members of the  
Fort Lauderdale City Commission

**FROM:** Lee R. Feldman, ICMA-CM, City Manager

**DATE:** August 21, 2018

**TITLE:** Motion to Approve Change Order No. 3 for the Central Beach Alliance  
Pump Station D-41 Replacement Project – Intercounty Engineering Inc. -  
\$90,709.34

---

**Recommendation**

It is recommended that the City Commission approve Change Order No. 3, in substantially the form attached, for the Central Beach Alliance Pump Station D-41 Replacement Project with Intercounty Engineering, Inc., adding \$90,709.34 and 16 calendar days to the contract.

**Background**

On April 4, 2017, the City Commission awarded a contract for the Central Beach Alliance Pump Station D-41 Replacement Project (ITB #673-11853) to Intercounty Engineering, Inc. in the amount of \$1,484,890 (CAM #17-0286).

Change Order No. 1 (dated September 6, 2017 adding \$45,443.17 and 45 calendar days) was issued for demolition of existing storm water pipes and structures as well as the installation of new storm water pipes and structures. This work was noted to be removed and constructed “by others” on the contract documents and therefore was outside the scope of this contract.

Change Order No. 2 (dated January 4, 2018 adding \$63,583.74 and 18 calendar days) was issued to repair an existing sanitary manhole at Riomar Street and Birch Road that failed and required rehabilitation work that was outside the scope of this contract. Both Change Order No.’s 1 and 2 were administratively approved.

Change Order No. 3 is to replace approximately 600 linear feet of failing 8-inch ductile iron watermain pipe running down the south side of Riomar Street between Bayshore Drive and Birch Road, which was an unforeseen condition, as well as for the conversion of the pump station forcemain check valves to air cushioned operators. This conversion will minimize the impact to the City’s force main pipes.

Pursuant to Section 2-177 of the Code of Ordinances of the City of Fort Lauderdale, Florida, Change Order No. 3 requires Commission approval due to the cumulative value of the change orders exceeding 10% of the original contract amount.

### **Resource Impact**

There will be a fiscal impact to the City in the amount of \$90,709.34 for Change Order No. 3. Funds for this change order are available in the FY 2018 Budget and Community Investment Plan in the account listed below:

<i>Funds available as of August 3, 2018</i>					
ACCOUNT NUMBER	INDEX NAME (Program)	CHARACTER CODE/ SUB-OBJECT NAME	AMENDED BUDGET (Character)	AVAILABLE BALANCE (Character)	AMOUNT
454-P12124.454-6599	Central Beach Alliance Pump Station Replacement D-41	Capital Outlay/ Construction	\$2,159,984	\$144,816	\$90,709.34
PURCHASE TOTAL →					<b>\$90,709.34</b>

### **Strategic Connections**

This item is a *Press Play Fort Lauderdale Strategic Plan 2018* initiative, included within the **Infrastructure Cylinder of Excellence**, specifically advancing:

- **Goal 2:** Be a sustainable and resilient community.
- **Objective 1:** Proactively maintain our water, wastewater, and bridge infrastructure.

This item advances the *Fast Forward Fort Lauderdale 2035 Vision Plan: We Are Ready*.

### **Attachment**

Exhibit 1 – Change Order No. 3

---

Prepared by: Herbert E. Stanley, Public Works  
Scott A. Teschky, Public Works  
Tanzania Johnson, Finance  
Linda Blanco, Finance

Department Directors: Paul Berg, Public Works  
Kirk Buffington, Finance