



CITY OF FORT LAUDERDALE
City Commission Agenda Memo
REGULAR MEETING

#19-0332

TO: Honorable Mayor & Members of the
Fort Lauderdale City Commission

FROM: Chris Lagerbloom, ICMA-CM, City Manager

DATE: May 21, 2019

TITLE: Motion to Approve Change Order No. 3 for A-13 Sewer Redirection Project
– C & W Pipeline, Inc. – \$526,729 – **(Commission Districts 2 and 4)**

Recommendation

It is recommended that the City Commission approve Change Order No. 3, in substantially the form attached, in the amount of \$526,729 for the A-13 Sewer Redirection Project and add 96 calendar days to the contract with C & W Pipeline, Inc. ("C&W").

Background

On October 17, 2017, the City Commission awarded a Contract No. 473-11979 for the A-13 Sewer Redirection (east of Federal Highway) Project to C&W with a total bid of \$2,298,086 including allowances (CAM #17-1222).

Change Order No. 3 is for additional work associated with the installation of sheet piling adjacent to the Florida Department of Transportation's ("FDOT") Henry E. Kinney Tunnel. After excavation for the new gravity sewer, it was determined that the existing concrete seal for the tunnel was in conflict with the alignment for the new gravity sewer. FDOT required that the alignment for the new gravity sewer be adjusted, and for sheet piling to be installed adjacent to the tunnel to prevent undermining of the tunnel during construction of the new gravity sewer. Change Order No. 3 also includes additional delays in work, and costs for onsite equipment and labor associated with regulatory agency work stoppages.

Pursuant to Section 2-177, Code of Ordinances of the City of Fort Lauderdale, Change Order No. 3 requires Commission approval due to the cumulative value of the change orders exceeding 10% of the original contract amount.

Resource Impact

There is a fiscal impact on the City in the amount of \$526,729 for this change order. Funds for this purchase in the amount of \$526,729 are available in the FY 2019 Community Investment Plan account listed below:

<i>Funds available as of May 7, 2019</i>
--

ACCOUNT NUMBER	INDEX NAME (Program)	CHARACTER CODE/ SUB-OBJECT NAME	AMENDED BUDGET (Character)	AVAILABLE BALANCE (Character)	AMOUNT
495-P12133.495-6599	Pump Station A-13 Redirection of Federal Highway	Capital Outlay / Construction	\$ 478,014	\$ 393,367	\$ 363,983
454-P12133.454-6599	Pump Station A-13 Redirection of Federal Highway	Capital Outlay / Construction	\$ 4,454,899	\$ 1,355,269	\$ 162,746
TOTAL →					\$ 526,729

Strategic Connections

This item is a *Press Play Fort Lauderdale Strategic Plan 2018* initiative, included within the Infrastructure Cylinder of Excellence, specifically advancing:

- Goal 2: Be a sustainable and resilient community.
- Objective 1: Proactively maintain our water, wastewater, road and bridge infrastructure.
- Initiative 5: Update the Water and Sewer Master Plan; integrate the plan with infrastructure improvements that include modern and efficient energy standards.

This item advances the *Fast Forward Fort Lauderdale 2035 Vision Plan: We Are Ready*.

Attachment

Exhibit 1 – Change Order No. 3

Prepared by: Rohan Punit, Public Works
Penelope Burger, Finance
Linda Blanco, Finance

Department Director: Paul Berg, Public Works
Kirk Buffington, Finance