



**CITY OF FORT LAUDERDALE
City Commission Agenda Memo
REGULAR MEETING**

#19-0499

TO: Honorable Mayor & Members of the
Fort Lauderdale City Commission

FROM: Chris Lagerbloom, ICMA-CM, City Manager

DATE: June 18, 2019

TITLE: Motion to Approve Change Order No. 4 for A-13 Sewer Redirection – East
of Federal Highway Project – C & W Pipeline, Inc. – \$608,135.61 –
(Commission Districts 2 and 4)

Recommendation

It is recommended that the City Commission approve Change Order No. 4, in substantially the form attached, in the amount of \$608,135.61 for the A-13 Sewer Redirection Project, and add 233 calendar days to the contract with C & W Pipeline, Inc. ("C&W").

Background

On October 17, 2017, the City Commission awarded Contract No. 473-11979 for the A-13 Sewer Redirection (east of Federal Highway) Project to C&W in the amount of \$2,298,086 including allowances (CAM #17-1222).

Change Order No. 4 is for additional work associated with utility conflicts, weather delays, emergency repairs, and electrical changes. The Change Order also includes additional days to make up for delays in work, and costs for onsite equipment and labor associated with regulatory agency work stoppages and measures to reduce impacts to the traveling public.

Pursuant to Section 2-177, Code of Ordinances of the City of Fort Lauderdale, Change Order No. 4 requires Commission approval due to the cumulative value of the change orders exceeding 10% of the original contract amount.

Resource Impact

There is a fiscal impact on the City in the amount of \$608,135.61 for this change order. Funds for this change order in the amount of \$608,135.61 are available in the FY 2019 Community Investment Plan accounts listed below:

<i>Funds available as of June 6, 2019</i>					
ACCOUNT NUMBER	INDEX NAME (Program)	CHARACTER CODE/ SUB-OBJECT NAME	AMENDED BUDGET (Character)	AVAILABLE BALANCE (Character)	AMOUNT
495-P12133.495-6599	Pump Station A-13 Redirection East of Federal Highway	Capital Outlay / Construction	\$ 478,014.00	\$ 363,984.00	\$ 363,984.00
454-P12133.454-6599	Pump Station A-13 Redirection East of Federal Highway	Capital Outlay / Construction	\$ 4,454,899.00	\$ 1,355,269.00	\$ 244,151.61
TOTAL →					\$ 608,135.61

Strategic Connections

This item is a *Press Play Fort Lauderdale Strategic Plan 2018* initiative, included within the Infrastructure Cylinder of Excellence, specifically advancing:

- Goal 2: Be a sustainable and resilient community.
- Objective 1: Proactively maintain our water, wastewater, road and bridge infrastructure.
- Initiative 5: Update the Water and Sewer Master Plan; integrate the plan with infrastructure improvements that include modern and efficient energy standards.

This item advances the *Fast Forward Fort Lauderdale 2035 Vision Plan: We Are Ready*.

Attachment

Exhibit 1 – Change Order No. 4

Prepared by: Rohan Punit, Public Works
Penelope Burger, Finance
Linda Blanco, Finance

Department Directors: Paul Berg, Public Works
Linda Short, Finance