



**CITY OF FORT LAUDERDALE  
City Commission Agenda Memo  
REGULAR MEETING**

**#21-0072**

---

**TO:** Honorable Mayor & Members of the  
Fort Lauderdale City Commission

**FROM:** Chris Lagerbloom, ICMA-CM, City Manager

**DATE:** January 21, 2021

**TITLE:** Motion Approving Change Order No. 2 for the Coconut Isle Bridge  
Restoration Project - Cone & Graham, Inc. - \$79,374.37- **(Commission  
District 2)**

---

**Recommendation**

Staff recommends the City Commission approve Change Order No. 2, in substantially the form attached, for the amount of \$79,374.37 for the Coconut Isle Bridge Restoration Project No. 12089 and extend the contract term by one hundred and three (103) calendar days with Cone & Graham, Inc.

**Background**

On February 5, 2019, the City Commission awarded Contract No. 12201-293 for the Coconut Isle Bridge Restoration Project No. 12089 to Cone & Graham, Inc., for construction services in the amount of 1,418,351 including allowances (CAM #19-0085).

Change Order No. 2 is for additional construction services Cone & Graham, Inc. will need to perform to address the unforeseen conditions during the construction of the bridge. The construction fees on the original contract did not include the possible conflicts between the old bridge pile foundation and the new bridge pile foundation. Proposed change order includes the conflicts of the existing foundation and the foundation of the new bridge, additional work required by Broward County during the permit approval process, and challenges in performing the Pile Driving Analyzer (PDA) testing for the temporary and permanent piles. Proposed work will ensure the piles meet specified capacity and help to eliminate vibration damage to the adjacent structures.

Section 2-127, Fort Lauderdale Code of Ordinances, specifies that Change orders and task orders, amendments to change orders, and task orders over a cumulative of twenty-five thousand dollars (\$25,000) shall be subject to City Commission approval.

### **Resource Impact**

There will be a fiscal impact to the City in the amount of \$79,374.37 for Change Order No. 2. Funds for proposed change order in the amount of \$79,374.37 are available in the FY2021 Community Investment Plan in the accounts listed below.

<i>Funds available as of January 5, 2021</i>					
ACCOUNT NUMBER	INDEX NAME (Program)	CHARACTER CODE/ SUB- OBJECT NAME	AMENDED BUDGET (Character)	AVAILABLE BALANCE (Character)	AMOUNT
331-P12089.331-6599	Bridge Replacement at Coconut Isle	Capital Outlay / Construction	\$2,028,920	\$210,712	\$79,374.37
TOTAL AMOUNT ►					\$79,374.37

### **Strategic Connections**

This item is a *2021 Top Commission Annual Action Plan Priority*, advancing the Infrastructure initiative.

This item supports the *Press Play Fort Lauderdale 2024 Strategic Plan*, specifically advancing:

- The Infrastructure Focus Area
- Goal 1: Build a sustainable and resilient community.
- Objective: Proactively maintain our water, wastewater, stormwater, road, and bridges infrastructure

This item advances the *Fast Forward Fort Lauderdale 2035 Vision Plan: We Are Community*.

### **Attachment**

Exhibit 1 – Change Order No.2

---

Prepared by: Connie Hayman, Project Manager II, Public Works  
Raymond Nazaire, Acting Senior Project Manager, Public Works  
Penelope Burger, Procurement Administrator, Finance  
Claudelle Rose, Sr. Admin Assistant, Finance

Department Director: Raj Verma, Public Works  
Susan Grant, Finance